

100% Remedial Design

Volume II – Part I

Construction Quality Assurance Plan
for the Lower Duwamish Waterway Upper
Reach

Lower Duwamish Waterway Group

City of Seattle / King County / The Boeing Company

100% REMEDIAL DESIGN VOLUME II, PART I

CONSTRUCTION QUALITY ASSURANCE PLAN FOR THE LOWER DUWAMISH WATERWAY UPPER REACH

For submittal to

The US Environmental Protection Agency
Region 10
Seattle, WA

January 17, 2024

Prepared by:



1201 3rd Avenue • Suite 2600
Seattle, Washington • 98101

in association
with



200 First Avenue West • Suite 500
Seattle, Washington • 98119

TABLE OF CONTENTS

1	Introduction	1
1.1	Activities Addressed by the CQAP and Schedule	2
1.2	Document Organization	3
2	Project Organization and Responsibilities	5
2.1	EPA	7
2.2	Owner (TBD)	7
2.2.1	Owner’s Construction Contract Manager (TBD)	7
2.2.2	Owner’s Project Coordinator (TBD)	8
2.2.3	Owner’s Community Outreach and Communications Plan Lead (TBD)	8
2.2.4	Owner’s Project Representative (TBD)	8
2.3	Independent Quality Assurance Team (TBD)	9
2.3.1	Health and Safety Officer (TBD)	10
2.3.2	Environmental Quality Assurance Officer (TBD)	10
2.3.3	Construction Quality Assurance Officer (TBD)	12
2.4	Remedial Action Contractor (TBD)	13
2.5	Designer (Anchor QEA)	13
3	Construction Management Activities	14
3.1	Pre-Construction Meetings	15
3.2	Contractor Submittals	16
3.2.1	Pre-Construction Submittals	16
3.2.2	Construction Submittals	19
3.2.3	Post-Construction Submittals	20
3.3	Construction Meetings	22
3.3.1	Daily Tailgate Meetings	22
3.3.2	Weekly Progress Meetings	22
3.3.3	Pre-Final Inspection Meeting	22
3.3.4	Other Meetings	23
3.4	Owner Documentation	23
3.4.1	Owner’s Quality Assurance Daily Field Activity Report	23
3.4.2	Owner’s Quality Assurance Weekly Field Activity Report	24
3.4.3	Annual Construction Summary Technical Memorandum	24
3.4.4	Remedial Action Project Report	25

3.5	Construction Inspection Requirements for Remedial Action Activities	25
3.5.1	Dredging/Excavation, Barge Dewatering, and In-Water Transportation of Dredged Materials	26
3.5.2	Transloading, Upland Transportation, and Disposal of Dredged Materials	28
3.5.3	Clean Material Placement	30
3.5.4	Surveying and Positioning Control.....	36
3.6	Inspection Requirements for Monitoring Structural Works	38
3.6.1	Demolition and Removal (Identified Debris and Piles).....	38
3.6.2	Modification of Existing Structures, Outfalls, and Utilities and Pile Installation	39
3.7	Environmental Compliance and Monitoring	41
3.7.1	Environmental Compliance Documentation.....	41
3.7.2	Environmental Monitoring Program.....	41
3.8	Health and Safety	43
4	Contract Administration.....	45
5	Contingency Actions, Corrective Actions, and Notification Process	46
5.1	Water Quality Monitoring.....	46
5.2	Sediment Sampling	46
5.3	Air, Noise, and Light Monitoring.....	52
5.4	Cultural Resources Monitoring and Inadvertent Discovery.....	52
6	References	53

TABLES

Table 3-1	Summary of QA Inspection and Monitoring Requirements by Construction Activity.....	14
Table 3-2	Required Dredging/Excavation Acceptance Criteria	28
Table 3-3	Material Type and Application Placement Area	31
Table 3-4	Imported Material Chemical Quality Criteria – Specifications Section 35 37 10 (Material Placement).....	32
Table 3-5	Material Placement Acceptance Criteria.....	35
Table 5-1	Summary of Post-Dredge Confirmation Sampling and Contingency Action Framework.....	49

FIGURES

Figure 2-1	Project Organizational Chart.....	6
Figure 5-1	Post-Dredge Confirmation Sampling and Contingency Action Decision Framework.....	48
Figure 5-2	General Construction Sediment Sampling Flowchart for a Single SMA.....	51

APPENDICES

Appendix A	Water Quality Monitoring Plan
Appendix B	Construction Sediment Sampling Quality Assurance Project Plan
Appendix C	Air, Noise, and Light Monitoring Plan
Appendix D	Monitoring and Inadvertent Discovery Plan
Appendix E	IQAT Health and Safety Plan

ABBREVIATIONS

µg	microgram
ANL	air, noise, and light
ANLMP	Air, Noise, and Light Monitoring Plan
ARAR	applicable or relevant and appropriate requirement
BMP	best management practice
BODR	Basis of Design Report
CCM	Construction Contract Manager
CM	Construction Management
COCP	Community Outreach and Communications Plan
cPAH	carcinogenic polycyclic aromatic hydrocarbon
CQAO	Construction Quality Assurance Officer
CQAP	Construction Quality Assurance Plan
DCR	Daily Construction Report
DFAR	Daily Field Activity Report
DU	Decision Unit
dw	dry weight
ENR	enhanced natural recovery
EPA	U.S. Environmental Protection Agency
EQAO	Environmental Quality Assurance Officer
HPAH	high-molecular-weight polycyclic aromatic hydrocarbon
HpCDD	heptachlorodibenzo- <i>p</i> -dioxin
HSO	Health and Safety Officer
HSP	Health and Safety Plan
HxCDD	hexachlorodibenzo- <i>p</i> -dioxin
HxCDF	hexachlorodibenzofuran
IQAT	Independent Quality Assurance Team
kg	kilogram
LDW	Lower Duwamish Waterway
LPAH	low-molecular-weight polycyclic aromatic hydrocarbon
mg	milligram
MIDP	Monitoring and Inadvertent Discovery Plan
ng	nanogram
OCDD	octachlorodibenzodioxin
OCDF	octachlorodibenzofuran
PCB	polychlorinated biphenyl

P.E.	Professional Engineer
PeCDD	pentachlorodibenzo- <i>p</i> -dioxin
PeCDF	pentachlorodibenzofuran
PM	Project Manager
QA	quality assurance
QAPP	Quality Assurance Project Plan
QC	quality control
RAL	remedial action level
RAWP	Remedial Action Work Plan
RD	remedial design
RDWP	Remedial Design Work Plan
RM	river mile
RMC	residuals management cover
ROD	Record of Decision
SMA	Sediment Management Area
SSO	Site Safety Officer
TCDD	tetrachlorodibenzodioxin
TCDF	tetrachlorodibenzofuran
TEQ	toxic equivalent
WCR	Weekly Construction Report
WFAR	Weekly Field Activity Report
WQMP	Water Quality Monitoring Plan
UCT-KED	universal cell technology-kinetic energy discrimination

1 Introduction

This document presents the Final (100%) remedial design (RD) Construction Quality Assurance Plan (CQAP) for the Lower Duwamish Waterway (LDW) upper reach. The CQAP describes how the Owner (defined in this section and described in Section 2.2) will provide quality assurance (QA) inspection and monitoring during remedial construction activities. The purpose of this work will be to ensure that the selected Remedial Action Contractor (Contractor) is complying with the conditions and requirements of the design documents approved by U.S. Environmental Protection Agency (EPA) for the implementation of remedial action in the upper reach of the LDW Superfund site in King County, Washington. The upper reach encompasses river mile (RM) 3.0 to RM 5.0 of the LDW.

This CQAP has been prepared consistently with the EPA-approved *Remedial Design Work Plan for the Lower Duwamish Waterway Upper Reach* (hereinafter referred to as the Remedial Design Work Plan [RDWP]) (Anchor QEA and Windward 2019) and EPA's November 2014 Record of Decision (ROD) (EPA 2014), as modified by the Explanation of Significant Differences (EPA 2021). The CQAP is part of Volume II of the 100% RD submittal to EPA and has been prepared on behalf of the Lower Duwamish Waterway Group.

The remedial action for the upper reach will be conducted under a Consent Decree or similar agreement between EPA and a group that will include the performing parties. This future group is referred to herein as the Implementing Entity and will be responsible for adhering to the terms of the Consent Decree. One individual member of the Implementing Entity (referred as the Owner) will contract with the selected construction Contractor. The Implementing Entity may contract with a Construction Management (CM) Consultant, who would provide QA inspection and monitoring support.

The selected Contractor will be responsible for providing quality control (QC) of its work to ensure compliance with contract drawings and specifications and applicable or relevant and appropriate requirements (ARARs). The Contractor's QC requirements are defined in the specifications, and the Contractor will be required to develop a QC plan as part of its Remedial Action Work Plan (RAWP) pre-construction submittal.

QA activities will be conducted by the Independent Quality Assurance Team (IQAT), who will inspect and document the Contractor's progress and compliance with contract documents. In addition, EPA will provide oversight of field activities to ensure the selected remedy is implemented in accordance with design objectives. EPA is the regulatory authority and agency responsible for overseeing and authorizing the selected remedy. EPA will review and approve the final (100%) RD, including the CQAP, and review and approve Contractor pre-construction submittals, including the RAWP, to ensure that the Contractor's proposed construction approach complies with design objectives.

This CQAP details the verification methods and approaches that will be used to provide QA review of the Contractor's activities during implementation of construction activities in the project area, including compliance with ARARs. This document describes the QA methods to be used to measure compliance with performance and method requirements. This document also specifies the types of environmental monitoring that will be performed and how modifications to the construction procedures will be directed, if necessary, in response to monitoring data. A summary of required inspections, surveys, monitoring actions, verification samples, reporting mechanisms, and documentation is included. Furthermore, this CQAP delineates the QA protocols necessary for project personnel to understand construction QC issues, monitoring and feedback processes, and potential corrective actions.

This CQAP has been modified during final (100%) RD to address EPA's 90% comments. However, the plan will need to be finalized and approved by EPA after the Implementing Entity has assigned individuals to fill key roles (e.g., Project Coordinator, Project Representative, IQAT leads); the QA team will review and may update the CQAP, as appropriate, to reflect specific QA means and methods and make additional modifications after receipt of the Contractor's RAWP. This CQAP will, therefore, be implemented in conjunction with the contract drawings and specifications and the Contractor's final RAWP.

1.1 Activities Addressed by the CQAP and Schedule

This CQAP addresses QA of the following construction inspection and environmental monitoring activities/elements within the LDW upper reach:

- Construction implementation inspection and engineering support (i.e., compliance with drawings and specifications), including:
 - Demolition and removal of piles and debris and transportation and disposal of these items
 - Dredging and excavation
 - In-water transport, transload, upland transport, and off-site disposal of dredged/excavated materials
 - Material placement, including post-dredge backfilling, residuals management cover (RMC) placement, enhanced natural recovery (ENR) placement, amended cover (area-specific technology) placement, and engineered capping
 - Modification of existing structures, including wall reinforcing and strengthening
 - Reinstallation of removed piling that are used for Tribal fishing
- Environmental controls and monitoring (compliance with environmental protection requirements, including water quality monitoring)

- Remedy performance (compliance with ROD remedial action requirements immediately following construction)
- Establishment and maintenance of project limits and survey controls

In-water remedial construction activities will occur during in-water work windows designated for the LDW (to be determined by EPA but anticipated to be from approximately October 1 through February 15 or an approved extension). The in-water work window will be set to protect threatened and endangered species listed under the Endangered Species Act. Construction activities will be coordinated with the Muckleshoot Indian Tribe to reduce impacts on Tribal fishers.

Remedial construction for the upper reach is anticipated to require three construction seasons, based on the Final (100%) RD production rates for dredging and material placement. The anticipated sequence of work elements, production rates, and construction schedule are discussed in Section 13 of the Basis of Design Report (BODR) (Anchor QEA and Windward 2023) and will be further developed in the Contractor's RAWP.

An estimated preliminary construction schedule was developed in Gantt chart format for the BODR (BODR Figure 13-1). The schedule was based on assumptions presented in the BODR, including past construction production rates for similar work at other sites within the LDW; assumptions regarding Contractor, crew, and equipment resources that may be dedicated to the project; and engineering best professional judgment. The Contractor will develop the actual construction schedule in the RAWP and maintain and update that schedule throughout construction.

1.2 Document Organization

The remaining sections of this document summarize the elements of the CQAP that will be implemented to inspect, monitor, and oversee the Contractor's construction activities, as well as how modifications to construction procedures will be directed, if necessary, in response to monitoring results. These CQAP elements will be used to verify that Contractor QC practices are used and appropriate documentation is prepared for the remedial action. The remaining sections are as follows:

- Section 2 presents the roles and responsibilities of the QA personnel involved in remedial action implementation.
- Section 3 describes the construction management activities—including meetings, inspections, and reporting activities—and environmental monitoring requirements and activities that will be performed during remedial action implementation; this section also describes general contract administration activities supported by key QA personnel.
- Section 4 describes contract administration activities.
- Section 5 describes the process for contingency actions, correction actions, and notifications.

- Section 6 provides a list of references used in this CQAP

The appendices to this CQAP are as follows:

- Appendix A: Water Quality Monitoring Plan (WQMP)
- Appendix B: Construction Sediment Sampling Quality Assurance Project Plan (Sediment QAPP)
- Appendix C: Air, Noise and Light Monitoring Plan (ANLMP)
- Appendix D: Monitoring and Inadvertent Discovery Plan (MIDP)
- Appendix E: IQAT Health and Safety Plan (HSP)

Details on water quality monitoring during construction are provided in the WQMP. The Sediment QAPP details sediment sampling and data-gathering methods to be used post-dredging/excavation to verify that post-dredge surface concentrations meet ROD post-dredge surface concentration requirements; the Sediment QAPP also provides the QA and QC protocols necessary to achieve the required data quality objectives. The ANLMP describes environmental requirements and the monitoring approach for air, noise, and light (ANL) conditions that may occur during implementation of construction activities. The MIDP describes required monitoring and inadvertent discovery protocols for cultural resource considerations during construction.


The IQAT HSP addresses the protection of IQAT worker health and safety during performance of QA inspection and monitoring work. The IQAT HSP will be prepared by the IQAT's Health and Safety Officer (HSO) (TBD) and will be developed after the Implementing Entity has selected the individual to fill the role of the IQAT HSO. This 100% RD CQAP contains only a placeholder (Appendix E) for the HSP.

The EPA Remedial Project Manager will be responsible for overall site health and safety per National Contingency Plan 300.150. The Contractor will be responsible for Work Site health and safety per Occupational Health and Safety Administration Section 5. The Contractor will prepare its construction HSP as part of its RAWP submittal, describing the Contractor's approach to construction worker, community, and IQAT health and safety within the Work Site. The Contractor's HSP will be the primary HSP with which anyone performing activities in the Work Site must comply. Therefore, the IQAT, Owner's representatives, EPA representatives, and any other personnel entering the Work Site will be required to comply with the Contractor's HSP as well as their own, as appropriate to the activity. EPA employees will follow an EPA site-specific HSP, which will meet or exceed requirements in the Contractor's HSP for a site visitor or observer overseeing the work.

2 Project Organization and Responsibilities

This section provides an overview and description of the organizational structure and key roles for the implementation of remedial action activities covered by this CQAP (Figure 2-1).

**Figure 2-1
 Project Organizational Chart**



Note: The EPA RPM is responsible for overall site health and safety per NCP 300.150. The Contractor's Site HSO is responsible for Work Site health and safety per OSHA Section 5. The IQAT's Health and Safety Officer coordinates with the Contractor's SSHO to require IQAT to comply with the Contractor's HSP and the IQAT's HSP.

■ EPA Region 10	■ Upper Reach Remedial Design Engineer of Record
■ Remedial Action Contractor (TBD)	■ Project Owner and Construction Management Consultant (TBD)

2.1 EPA

EPA is the regulatory authority and agency responsible for overseeing the implementation of remedial actions and authorizing CQAP activities. In this capacity, EPA will review and approve the RD documents, as well as the Contractor's RAWP and associated Contractor pre-construction submittals, to ensure that the Contractor's QC program is consistent with the remedial objectives.

EPA's Remedial Project Manager (PM), Elly Hale, will be responsible for overseeing the remedial action to ensure that the remedy is protective of human health and the environment, and to ensure that the remedial action is implemented in accordance with the ROD. EPA's Remedial PM will oversee EPA's remedial action oversight team and provide key personnel contact information to the Project Representative.

2.2 Owner (TBD)

On behalf of the Implementing Entity, the Owner will be responsible for procuring and contracting with the Remedial Action Contractor (see Section 2.4) and overseeing execution of the remedial action implementation (i.e., construction) phase of the project. The Owner will also coordinate directly with the Designer (see Section 2.5), as necessary, during remedial action implementation to verify that the Contractor's RAWP approach and construction activities meet the intent of the design. The Owner will be authorized to make decisions during construction on behalf of the Implementing Entity. The Owner will also implement and oversee remedial construction QA activities, as described in this CQAP.

The Owner will designate a Construction Contract Manager (CCM) (see Section 2.2.1) to manage contract administration, a Project Coordinator (see Section 2.2.2) to serve as primary point of contact for EPA, a Community Outreach and Communications Plan Lead (see Section 2.2.3) to implement the Community Outreach and Communications Plan (COCP), and a Project Representative (see Section 2.2.4) to be the day-to-day representative during construction and assist the Owner's CCM with technical review and decision making. The Project Representative will oversee and manage the IQAT (see Section 2.3).

2.2.1 Owner's Construction Contract Manager (TBD)

The Owner's CCM will be responsible for internal coordination of construction contract administration. The Owner's CCM will manage all scheduling and coordination of resources as needed to ensure successful procurement of the Contractor and execution of the contract. Through the Project Representative, the Owner's CCM will ultimately be responsible for supervising the work. Responsibilities will include but not be limited to:

- Coordinating with the Implementing Entity and Project Coordinator

- Planning regular internal team meetings during Contractor procurement and construction implementation to track progress and identify schedule or resource issues
- Coordinating timely execution and administration of the construction contract
- Managing review and approvals of Contractor progress payment requests
- Managing Contractor claims and change orders
- Overseeing the Project Representative throughout construction

2.2.2 Owner's Project Coordinator (TBD)

The Project Coordinator for upper reach remedial construction will serve as the primary point of contact for EPA to communicate and coordinate different elements of the remedial action activities under EPA oversight. The Project Coordinator will help coordinate and manage the many overlapping project components during remedial construction. In this overall capacity, the Project Coordinator for remedial action will track progress and coordinate efforts among all major tasks associated with implementation of the remedy and oversee various program support services for the Implementing Entity.

Specific to the upper reach remedial construction, the Project Coordinator will work with the Project Representative (see Section 2.2.4) to track and communicate progress, and will coordinate with project stakeholders to provide specific services, including:

- Acting as a central coordinator for interface among the Project Representative (who will lead the IQAT), Implementing Entity technical staff, Project Owner (who will hold the construction contract), and EPA for all construction related work
- Coordinating other program support functions such as real property services, IQAT staffing, project scheduling, community outreach and communications, and construction progress reporting

2.2.3 Owner's Community Outreach and Communications Plan Lead (TBD)

The Owner will either lead or use consultant support to implement the COCP. The COCP Lead will coordinate directly with the Owner's Project Representative to communicate community input and complaints to the Project Coordinator and IQAT.

2.2.4 Owner's Project Representative (TBD)

The Project Representative will be the Owner's day-to-day representative during construction and will assist the Owner's CCM with technical review and decision making on behalf of the Owner when construction issues (e.g., QC, construction delays, monitoring exceedances) arise. The IQAT (see Section 2.3) will report to the Project Representative. The responsibilities and authorities of the Project Representative will include, but not be limited to:

- Oversight of the Contractor and management of the IQAT
- Implementation of the CQAP
- Overseeing review and final approval of construction submittals
- Schedule and project progress tracking
- Attending all construction meetings with the Contractor and key members of the IQAT
- Directing Contractor work stoppage due to Contractor noncompliance or if directed by EPA
- Reviewing and approving Contractor progress payments in conjunction with the CCM
- Approving—in conjunction with the CCM and in consultation with EPA—any deviations from the requirements in the project drawings and specifications, and initiating change orders to the contract as appropriate
- Providing certification, based on Designer and IQAT review, that the remedial action has been completed in general accordance with the intent of the contract documents
- Functioning as the liaison with representatives of the Owner, EPA (and other agencies when applicable), Contractor, and others
- Coordinating with the Designer to verify design requirements or modifications during implementation of construction activities
- Coordinating with the Owner’s COCP Lead to respond to community complaints and concerns
- Providing proposed responses and corrective actions (if needed) to address community complaints and concerns during construction
- Coordinating on contract administration requirements with the CCM
- Working with the Project Coordinator to provide construction progress and inspection and monitoring reports

The Project Representative will be the only person authorized by the Owner to provide direction to the Contractor. The Contractor will regularly interact, communicate, and have a formal reporting relationship with the Project Representative.

Depending on final staffing determinations, the Owner may delegate some or all Project Representative responsibilities to a qualified member.

2.3 Independent Quality Assurance Team (TBD)

The Implementing Entity may procure a Construction Management (CM) Consultant to provide staffing and other resources to the IQAT for construction inspection and monitoring during implementation of the EPA-approved CQAP. The IQAT will be responsible for fully understanding the bid documents (i.e., drawings and specifications) and implementing all Owner QA activities associated with remedial construction.

Specific IQAT roles will include the IQAT HSO (see Section 2.3.1), the Environmental Quality Assurance Officer (EQAO) (see Section 2.3.2), the Construction Quality Assurance Officer (CQAO) (see Section 2.3.3), environmental monitoring leads, and construction inspectors, as described in the following sections. Individuals may fill more than one key role within the IQAT. All on-site personnel will have current health and safety training required by the Washington State Department of Labor and Industries (Chapter 296-2 Washington Administrative Code, Subpart P, HAZWOPER), including on-site training.

2.3.1 Health and Safety Officer (TBD)

As previously noted, the Contractor will be responsible for Work Site health and safety for anyone entering into the Work Site (e.g., Contractor staff, IQAT, Owner and EPA representatives, community). All personnel on site must follow the Contractor's HSP as well as their own, as appropriate to the activity. The IQAT HSO will manage and oversee all health and safety-related requirements and procedures associated with the IQAT HSP, as well as IQAT compliance with the Contractor's HSP. The HSO will coordinate closely with the Contractor's site HSO, who will be responsible for overall Work Site health and safety.

The HSO will review the Contractor's HSP and inspect construction activities to assess Contractor compliance with that document. The HSO will also be responsible for ensuring that QA monitoring and inspection activities are performed in compliance with both the Contractor's HSP and the IQAT HSP.

2.3.2 Environmental Quality Assurance Officer (TBD)

The EQAO will be responsible for overseeing all environmental monitoring efforts for the QA program and will manage the Water Quality Monitoring Lead (see Section 2.3.2.1), the Sediment Sampling Lead (see Section 2.3.2.2), the ANL Monitoring Lead (see Section 2.3.2.3), and the Cultural Resources Monitoring Lead (see Section 2.3.2.4). The Water Quality Monitoring Lead, Sediment Sampling Lead, and ANL Monitoring Lead will be responsible for coordinating directly with the analytical laboratory(ies) (see Section 2.3.2.5) for the analysis and reporting of environmental data associated with the completion of water quality and sediment sampling and air monitoring. The EQAO will report directly to the Project Representative and advise the Project Representative on all technical issues related to environmental QA monitoring efforts.

The EQAO, or applicable environmental monitoring leads, will be present on site during implementation of all appropriate construction activities, including but not limited to dredging and excavation and material placement. Responsibilities of the EQAO will include but not be limited to:

- Overseeing and ensuring effective execution of all environmental QA monitoring activities

- Conducting meetings with site personnel covering the environmental monitoring QA requirements of the contract documents, Contractor's RAWP and QC procedures, and this CQAP
- Reviewing environmental QA monitoring results of the Contractor's construction activities, as well as those of its subcontractors, to ensure compliance with contract documents and ARARs
- Reviewing field reports to verify that appropriate field methods and QC procedures are being implemented in accordance with the procedures specified in this CQAP
- Overseeing coordination of the field sampling and laboratory programs and supervising data review, including coordination with analytical laboratories
- If a confirmed water quality or ANL criteria exceedance is observed, working with the Project Representative to coordinate with EPA to determine an appropriate path forward if a response action is warranted

2.3.2.1 Water Quality Monitoring Lead (TBD)

The Water Quality Monitoring Lead will be responsible for oversight and implementation of the WQMP (see Appendix A), as described in Section 3.7.2, and for coordination with the analytical laboratory(ies). The Water Quality Monitoring Lead will report to the EQAO.

2.3.2.2 Sediment Sampling Lead (TBD)

The Sediment Sampling Lead will be responsible for oversight and implementation of the Sediment QAPP (see Appendix B), as described in Section 3.7.2, and for coordination with the analytical laboratory(ies). The Sediment Sampling Lead will report to the EQAO.

2.3.2.3 Air, Noise, and Light Monitoring Lead (TBD)

The ANL Monitoring Lead will be responsible for oversight and implementation of the ANLMP (see Appendix C), as described in Section 3.7.2. The ANL Monitoring Lead will report to the EQAO.

2.3.2.4 Cultural Resources Monitoring Lead (TBD)

The Cultural Resources Monitoring Lead will be responsible for oversight and implementation of the MIDP (see Appendix D), as described in Section 3.7.2. The Cultural Resources Monitoring Lead will report to the EQAO.

2.3.2.5 Analytical Laboratory(ies) (TBD)

Analytical chemistry support for both sediment and water quality sampling conducted by the Sediment Sampling Lead and Water Quality Monitoring Lead will be provided by a National Environmental Laboratory Accreditation Program-accredited laboratory, as described in both the WQMP and Sediment QAPP.

2.3.3 Construction Quality Assurance Officer (TBD)

The CQAO will be responsible for overseeing all construction inspection and construction monitoring activities (which are different than environmental monitoring activities) for the QA program and will manage the Construction Inspectors (see Section 2.3.3.1) and Structural Monitoring Inspectors (see Section 2.3.3.2). The CQAO will report directly to the Project Representative and advise the Project Representative on all technical issues related to construction inspection and construction monitoring QA efforts.

The CQAO or associated construction inspectors will be present on site during implementation of all critical remedial action activities, including but not limited to:

- Dredging and excavation
- Material placement
- Demolition and structures modifications
- Inspections of placement materials for acceptance
- Interpretation of pre- or post-dredge bathymetric surveys and post-material placement surveys

Responsibilities of the CQAO will include but not be limited to:

- Overseeing Construction Inspectors
- Coordinating required special investigations or material inspection activities
- Implementing and ensuring effective execution of all construction QA monitoring and inspection activities
- Conducting meetings with site personnel covering QA requirements of the contract documents, Contractor's RAWP and QC procedures, and the CQAP
- Reviewing QA construction inspection and monitoring results of the Contractor's construction activities, as well as those of its subcontractors, to ensure compliance with contract documents and project permits
- Identifying and resolving nonconformances in accordance with the requirements of the contract documents, Contractor's RAWP and QC procedures, and the CQAP
- Reviewing and providing recommendations to the Project Representative regarding required remedial action progress, including required dredging, contingency re-dredging, material placement, and cap placement
- Providing recommendations to the Project Representative regarding the need for corrective actions in the event of nonconformance with the contract documents, Contractor's RAWP and prescribed procedures

2.3.3.1 Construction Inspectors (TBD)

The Construction Inspectors will be responsible for implementing all construction inspection activities, in accordance with the construction inspection requirements described in Section 3. The Construction Inspectors will report to the CQAO.

2.3.3.2 Structural Monitoring Inspectors (TBD)

The Structural Monitoring Inspectors will be responsible for oversight and implementation of structures monitoring during construction activities, in accordance with the structures monitoring requirements in the contract documents. The Structural Monitoring Inspectors will report to the CQAO.

2.4 Remedial Action Contractor (TBD)

The Contractor will implement remedial construction activities in accordance with the contract documents (drawings and specifications) and Contractor's RAWP, as approved by the Owner and EPA. The Contractor will propose a team with key positions to implement the work, provide QC, and manage Work Site health and safety. The team will include, but not be limited to, the following positions: Contractor PM, QC Officer, Site HSO, and Field Superintendent. The RAWP will include the Contractor's proposed organization chart, QC plan, and HSP. The Contractor will coordinate directly with the Project Representative throughout all phases of construction implementation and will be responsible for managing all construction subcontractors retained to support completion of the construction activities.

2.5 Designer (Anchor QEA)

Anchor QEA is the upper reach remedy Designer and has overseen the development of the contract documents (drawings and specifications) and cost estimate. The Engineer of Record is employed by Anchor QEA, is a Washington State Professional Engineer (P.E.), and is responsible for the remedy design. The term "Engineer of Record" generally does not appear in the drawings and specifications, except where the role of the Engineer of Record relates to consultation during the construction phase to support construction QA and design changes, if needed.

The construction activities will be supported by the Design Team PM (Tom Wang, P.E.) and the Engineer of Record (John Laplante, P.E.). They will be available to the Owner's CCM and Project Representative to provide input on the intent of the drawings and specifications and support changes to the design, as necessary. The Engineer of Record will be responsible for reviewing all Contractor pre-construction submittals to ensure their compliance with the contract bid documents.

3 Construction Management Activities

This section describes general construction management activities to support the engineering design elements; these activities will be implemented as part of the QA program during remedial action implementation. This section focuses on providing QA inspection and documentation guidelines for the Contractor’s construction work to verify the work complies with engineering design requirements in the drawings and specifications.

The following subsections describe required project meetings, submittal reviews, construction field inspections and monitoring, environmental monitoring, reporting requirements, and safety considerations. Table 3-1 provides a summary of QA construction inspections and environmental monitoring for each remedial activity; note that the Contractor will also be responsible for its own QC inspection activities as defined in its RAWP.

**Table 3-1
Summary of QA Inspection and Monitoring Requirements by Construction Activity**

Construction Activity	Required Construction Inspection and Monitoring Activities ¹	Required Environmental Monitoring Activities
Dredging and Excavation	<ul style="list-style-type: none"> • Provide daily inspection • Review Contractor’s bathymetric and topographic surveys (progress and post-dredge) • Review Contractor’s bucket plots, barge displacement tonnages, disposal weight tickets, and other QC information 	<ul style="list-style-type: none"> • Construction sediment sampling per Sediment QAPP • Water quality monitoring per WQMP • Cultural resources monitoring per MIDP • ANL monitoring per ANLMP
Offloading, Upland Transportation, and Disposal at Transload Facility	<ul style="list-style-type: none"> • Provide regular inspection of transload facility operations • Conduct site visit of disposal facility, if requested 	None
Material Placement (Backfill, RMC, Engineered Caps, ENR, Amended Cover)	<ul style="list-style-type: none"> • Provide daily inspection • Review Contractor’s bathymetric and topographic surveys (progress and post-material placement) • Review Contractor’s bucket plots, placement tonnage estimates, and other QC information • Review import material testing gradation and chemistry analytical results • Inspect import material borrow facilities (as necessary) • Inspect amended cover mix for specifications compliance • Inspect on-site import material stockpiles 	ANL monitoring per ANLMP

Construction Activity	Required Construction Inspection and Monitoring Activities ¹	Required Environmental Monitoring Activities
Demolition and removal (Identified Debris and Piles)	<ul style="list-style-type: none"> • Provide daily inspection • Confirm that debris and pile removal is performed at correct locations • Conduct structures monitoring 	ANL monitoring per ANLMP
Modification of Existing Structures, Outfalls, Utilities, and Pile Installation	<ul style="list-style-type: none"> • Provide daily inspection • Inspect pile installation • Inspect outfall scour protection installation • Inspect temporary shoring installation • Inspect work to confirm Contractor does not impact existing structures and utilities • Conduct structures monitoring 	ANL monitoring per ANLMP

Notes:

¹ All Required Construction Inspection and Monitoring Activities include daily observation and photographic documentation of work completed, review of Contractor DCRs and WCRs, and development of DFARs and WFARs for QA documentation.

ANL: air, noise, and light

ANLMP: Air, Noise, and Light Monitoring Plan

DCR: Daily Construction Report

DFAR: Daily Field Activity Report

MIDP: Monitoring and Inadvertent Discovery Plan

QAPP: Quality Assurance Project Plan

QA: quality assurance

QC: quality control

WCR: Weekly Construction Report

WFAR: Weekly Field Activity Report

WQMP: Water Quality Monitoring Plan

3.1 Pre-Construction Meetings

A pre-construction meeting will be scheduled by the Owner for each construction season and conducted prior to commencement of any work at the Work Site. The Contractor will propose agenda topics for the pre-construction meeting, in addition to the pre-construction meeting agenda topics identified in Specifications Section 01 31 19 (Contract Meetings). The Owner’s CCM and Project Representative, IQAT key personnel, Contractor key representatives, and EPA (or designated oversight staff) will be required to attend, as described in Specifications Section 01 31 19 (Contract Meetings).

Meeting notes will be compiled by the Project Representative and distributed in draft format to all attendees for review and comment. If no comments are received by the due date, the meeting notes will be taken as final. If comments are received before the due date, and if the Project Representative agrees with the comments, the meeting notes will be updated accordingly and then issued as a final record of the meeting.

3.2 Contractor Submittals

A Contractor submittal is considered to be anything specified in the Contract documents (e.g., work plans, shop drawings, and similar items) or off-site project permits (i.e., off-site transload facility permit) that requires QA review by the Project Representative and IQAT key personnel. Contractor submittals are required to supplement the drawings and specifications by showing the details necessary to construct, verify, and confirm items to be incorporated into the work.

The Project Representative will oversee and coordinate the review of Contractor submittals by the IQAT, Project Coordinator and Owner, Designer, and EPA as applicable. There are three discrete categories of Contractor submittals: pre-construction submittals, construction submittals, and post-construction submittals. A complete list of required submittals, including specifications references and schedule, is provided in Specifications Section 01 33 00A (Submittals Attachment A: Summary List/Schedule of Contractor Submittals). Many of the Contractor submittals required by the specifications are related to contract administration and will not be submitted to EPA for review and approval. This CQAP describes key Contractor submittals that focus on remedial design elements that will be submitted to EPA for review and approval, or for general information and discussion.

The Contractor will track required submittals using the Master Submittal List (Standard Form 01 33 00-D, provided in Specifications Section 01 33 10A [Standard Forms, Attachment A1]). The Master Submittal List spreadsheet will be provided to the Contractor by the Project Representative for tracking purposes. The Project Representative will provide QA tracking to verify the Contractor is providing the required submittals by the required due dates. Each month, the Contractor will update the Master Submittal List to match the submittal requirements of the Contract and submit the list to be discussed. It will be the responsibility of the Contractor to transmit the proper project submittals by their required due dates.

3.2.1 Pre-Construction Submittals

The Contractor will be required to submit key pre-construction submittals for approval by the Owner and EPA (as noted) before remedial construction activities will be allowed to start.

3.2.1.1 Draft Contractor Remedial Action Work Plan

The Contractor's RAWP will be prepared in accordance with Specifications Section 01 11 00 (Summary of Work) and will require Owner and EPA approval before any construction activities can begin. The Contractor's RAWP will detail the Contractor's construction approach, means and methods, construction schedule, and staffing organization chart to implement the EPA-approved RD, including how construction activities are to be coordinated with the Owner and EPA.

Required elements of the Contractor's RAWP include but are not limited to:

- Project work plan:
 - Description of construction elements, including proposed means and methods
 - Equipment and personnel list
 - Construction sequencing plan for each anticipated construction season
- Project organization chart and reporting responsibilities
- Detailed draft project construction schedule
- Dredging and excavation plan (including dredge material dewatering and transportation plan)
- Material placement plan
- Transloading, upland transportation, waste characterization, and disposal plan, including proposed transload and disposal facility names, locations, and certifications/ permits.
- Environmental mitigation binder (see Section 3.7.1)
- Site-specific HSP
- Emergency response plan
- Survey and positioning control plan, including surveyor certifications (bathymetric and topographic)
- Green remediation plan
- Vessel management plan
- Demolition plan
- Construction QC plan
- Temporary facilities and control plan
- Notification plan
- Instrumentation and monitoring plan
- Site clearing and management plan
- Temporary irrigation plan
- Examples of progress reporting forms
- Change order forms and process

The Contractor's proposed construction QC plan will address QC means and methods for the overall construction project; specific QC procedures may also be identified under various elements of the RAWP. The draft RAWP will be reviewed by the Owner's CCM, Project Representative, Designer, and appropriate IQAT subject matter experts. The Project Representative will provide comments to the Contractor, which will be required to address comments and resubmit an updated draft RAWP. The updated draft RAWP will be submitted to EPA for review in accordance with the Consent Decree (or equivalent legal order).

3.2.1.2 Final Contractor Remedial Action Work Plan

The Contractor will coordinate with the Project Representative and EPA to modify its draft RAWP based on EPA comments and submit a draft final RAWP to the Owner for review. The Contractor will address Owner comments and prepare a final RAWP to submit to EPA. No construction activities can begin until the RAWP has been approved by EPA and the Owner.

3.2.1.3 Pre-construction Structural Condition Report

Prior to initiating construction in the vicinity of an existing structure, the Contractor will be required to inspect the condition of that existing structure and submit a Pre-Construction Structural Condition Report (as described in Specifications Section 31 09 00 [Geotechnical Instrumentation and Conditions Inspections]) to the Project Representative for review. This pre-construction submittal is not a submittal requiring EPA review and approval.

The purpose of the pre-construction structural inspection will be to observe and document any material differences between actual site conditions and site conditions described by the contract documents regarding structures within and adjacent to areas requiring remediation. This inspection will require attendance (at a minimum) by the Project Representative (or designee), structural monitoring inspector, and Contractor. During each structural inspection, the Contractor will take photographs and video (as required by the specifications) of pertinent existing conditions for record purposes and submittal in its Pre-Construction Structural Condition Report. The Project Representative or designee will also document conditions during the inspection. All material differences noted by the Contractor and brought to the attention of the Project Representative will be documented as part of the report.

3.2.1.4 Pre-Construction Bathymetric and Topographic Survey

Prior to any dredging or excavation, the Contractor will complete a pre-construction bathymetric and/or topographic survey (as applicable) of the work area to verify bed elevations and Contract volumes for completion of dredging/excavation and material placement activities. This survey(s) will be conducted by the Contractor's selected third-party surveyor, which will be licensed in Washington State. The survey(s) will be supplied to the Project Representative for review prior to acceptance. The pre-construction survey(s) timing will be coordinated with the Project Representative. Since it is anticipated that remedial action implementation will take place over three construction seasons, pre-construction surveys will occur at the beginning of each construction season, rather than just once during the project.

While the pre-construction surveys will not require EPA approval, they will be provided to EPA. Any issues will be discussed with EPA to identify whether there are any unanticipated changes to elevations or grades from the contract documents (drawings) that may affect design details, such as dredging and placement volumes.

3.2.2 Construction Submittals

The Contractor will be required to provide construction submittals to the Project Representative during construction to document progress and other construction elements, as described in this section. The Project Representative, working with the IQAT, will prepare the Owner's QA daily and weekly field activity reports (see Section 3.4) and submit to EPA the weekly field activity reports that summarize key information from the Contractor's construction reports. The Contractor's construction reports will be appended to the Owner's QA reports. This section describes the Contractor's construction submittals.

3.2.2.1 Contractor's Daily Construction Report

The Contractor will be required to submit a Daily Construction Report (DCR) to the Project Representative (per Specifications Section 01 33 00 [Submittals]). The DCR will be reviewed by the Project Representative to ensure that it summarizes the required information and is complete; the Contractor will be required to revise the DCR if the Project Representative rejects the submitted DCR. The Contractor's DCR will include, at a minimum (per the specifications):

- Work conditions (e.g., weather, predicted tides, commercial navigation impacts)
- Activities: details of each activity, references to the construction schedule as possible, and location where each activity is taking place
- Daily progress summary: area(s) cleared and grubbed and any waste disposed of; quantities dredged, transported, and disposed of; material quantities placed; bucket plots displaying work areas, surveys, field notes, and survey calculations; Sediment Management Areas (SMAs) completion progress; and any delays
- Daily record of ANL criteria compliance; water quality protection; stormwater pollution prevention; water management; and any actions taken to address these issues during construction
- Daily record of vessel management coordination
- Specific QC activities performed (on days when QC activities are performed) (Contractor's daily progress survey[s] will be attached to the DCR)
- Health and safety summary: safety infractions, near misses, and accidents
- Equipment: arrival at and shipment from the Work Site of each major item of equipment by manufacturer, model, serial number, and capacity; equipment in use and reasons for idle equipment
- Tests: Contractor-conducted testing and results
- Construction progress photograph
- Daily record of QC activities for the construction work completed

3.2.2.2 Contractor's Weekly Construction Report

The Contractor will be required to submit its Weekly Construction Report (WCR) to the Project Representative (per Specifications Section 01 33 00 [Submittals]). The WCR will summarize the previous week's work, including the information listed in the Contractor's DCR. The WCR will also comprise an updated project construction schedule and construction activity look ahead, including identification of any critical issues for the upcoming work week.

3.2.2.3 Bathymetric and Topographic Surveys

Progress surveys, post-construction surveys (referring to surveys conducted after each specific remedial action, such as dredging, contingency re-dredging, and placement, has been completed), and measurement surveys that are completed on a daily or event basis will be submitted to the Project Representative as part of the Contractor's DCR or WCR (as applicable). Drawings, field notes, and quantity computations will be submitted by the Contractor to the Project Representative in compliance with Specifications Sections 02 21 00 (Site Surveys and Positioning Control), 35 20 23 (Remedial Dredging, Barge Dewatering, and In-Water Transportation), and 35 37 10 (Material Placement). The Project Representative and CQAO will review Contractor surveys to inform acceptance of completed work, identification of corrective action if needed, and measurement and payment for the work completed.

3.2.2.4 Import Material Characterization

The Contractor must conduct import material testing at an approved testing laboratory to demonstrate that the source material meets EPA-approved chemistry criteria, in accordance with Specifications Section 35 37 10 [Material Placement]. The Contractor will submit laboratory results and a physical sample of each material type to be used to the Owner and EPA for review and approval in advance of material use at the Work Site, in accordance with Specifications Section 35 37 10 [Material Placement].

3.2.3 Post-Construction Submittals

This section discusses both annual construction season summary reporting and close out documentation requirements in the specifications.

3.2.3.1 Annual Construction Summary Technical Memorandum

The anticipated construction duration is three construction seasons, using an assumed in-water construction window of October 1 through February 15 of any given year. Considering this schedule, the CQAP assumes that EPA will require the Owner to prepare an Annual Construction Summary Technical Memorandum after each construction season has been completed. The Contractor will provide its information to support Owner preparation of the Annual Construction Summary Technical Memorandum at the end of each season, as described in Specifications Section

01 78 39 (Project Record Documents). Key elements of the Annual Construction Summary Technical Memorandum will include:

- Summary of remediation activities completed, specifying areas remediated during the construction season and documenting where construction has been completed within an SMA
- Compilation of pre-construction and post-construction surveys completed within the SMAs where work was performed
- Summary of total volumes dredged and disposed, material placed, and surface area completed (% complete)
- Summary of structures and identified debris removal work and structures installation completed within the construction season
- Record documents, such as as-built drawing for completed SMAs, in compliance with Specifications Section 01 70 00 (Closeout Requirements)
- Summary of environmental activities completed
- Compilation of Monthly Air Pollution Compliance Summary Report, in accordance with Specifications Section 01 35 44 (Green Remediation)
- Pre- and post-construction structural condition reports
- Summary of weight tickets and Certificates of Disposal for all dredge material and debris disposed of
- Summary of weight tickets for imported materials
- Summary of deviations from the contract document or RAWP, if any, and corrective actions take to reconcile the deviations so that remediation objectives were met

3.2.3.2 As-built Drawings, Manuals, and Certificates

In compliance with Specifications Section 01 70 00 (Closeout Requirements), after all remedial construction is complete for the upper reach, the Contractor will be required to submit as-built drawings for various elements of construction, including piling demolition, dredging/excavation/material placement surveys, and capping/outfall scour protection limits and materials. The Contractor will also submit certificates of conformance for imported materials.

3.2.3.3 Pre-final Punch List and Inspection

After all remedial construction work is complete, and following inspection of the completed work with the Owner and EPA (or its oversight designee), the Contractor will assist the Owner's CCM, Project Representative, CQAO, and EQAO in preparing a consolidated list of items (i.e., the pre-final punch list) to be completed or corrected after inspection. The Contractor may also be asked to assist the Project Representative and IQAT in preparing the pre-final or final inspection reports.

3.3 Construction Meetings

3.3.1 Daily Tailgate Meetings

The Contractor will hold daily tailgate meetings in accordance with Specifications Section 01 31 19 (Contract Meetings). Besides the Contractor and Project Representative, additional attendees may include key members of the IQAT and other appropriate parties. The purpose of these meetings will be to have a field review of construction health and safety concerns, as well as a review of planned daily work activities and related environmental concerns.

3.3.2 Weekly Progress Meetings

Weekly progress meeting will be conducted, as described in Specifications Section 01 31 19 (Contract Meetings), to review work progress, schedules, and other matters needing discussion and resolution. The Project Representative will lead these meetings and take meeting notes. Anticipated attendees include the Owner's CCM and Project Representative, IQAT key staff, the Contractor, and EPA. Anticipated weekly progress meeting agenda items will include review of:

- Minutes of previous meetings
- Health and safety issues
- Progress of the work
- Construction schedule and three-week look ahead
- Environmental monitoring results
- Field observations, problems, proposed changes, and decisions
- Submittals, schedule, and status of submittals
- Updated project construction schedule
- Corrective actions to address environmental, project progress, health and safety, or other issues
- Community and ARARs issues

The schedule for recurring weekly progress meetings will be determined at the pre-construction meeting based on a time that is most practicable for the participants.

3.3.3 Pre-Final Inspection Meeting

The pre-final inspection meeting will be conducted after all work has been completed and before the Contractor is allowed to demobilize. The meeting will be attended by the Owner and its QA team, EPA, and the Contractor. All attendees will review construction completion documentation and assess whether the remedy was constructed in accordance with the approved RD and any approved changes thereto, and whether the project met construction performance standards.

3.3.4 Other Meetings

Additional meetings may also be held during the Contract as construction issues arise, or at the request of the Contractor, Project Representative, IQAT, or EPA. Participants may include the Owner CCM, Project Representative, IQAT key staff, Designer, Contractor, EPA, representatives of local jurisdictions, or other attendees as appropriate. Agenda items will range from technical issues to administrative matters. Any discussions leading to an action item for the Contractor must be reviewed and approved by the Project Representative. The Project Representative will decide documentation requirements for informal meetings on a case-by-case basis.

During the Contract, it will be necessary to schedule additional meetings to review specific issues on topics that are too involved for construction progress meetings. Such topics could include Change Order negotiations, claims conferences, quality or safety issues, community relation issues, and others. Agendas will be prepared, and meeting notes will be submitted to EPA by the Project Representative or Project Coordinator.

3.4 Owner Documentation

This section discusses Owner documentation that will be led by the Project Representative.

3.4.1 Owner's Quality Assurance Daily Field Activity Report

To keep track of QA work activities and the Contractor's progress, the Project Representative working with the CQAO and EQAO will prepare a Daily Field Activity Report (DFAR) as internal IQAT documentation. The Project Representative will review the Contractor's DCR, communicate with the Contractor if the DCR is deficient, and require the Contractor to revise its DCR if necessary; the Contractor's DCR will then be appended to the DFAR. The DFAR will serve as an overarching QA document and will record all items of importance regarding the work performed, including:

- Work conditions (e.g., weather, predicted tides, commercial navigation impacts, etc.): if and how any adverse condition may have affected the Contractor's operations.
- QA Activities: details of each QA activity, references to the construction schedule where possible, location where each activity is taking place.
- QC Activities: The DFAR will note QC activities performed by the Contractor on days when these activities are performed; Contractor daily progress survey information will be provided in the DCR (per the specifications).
- Difficulties: all difficulties encountered by the Construction Monitoring and Inspection staff, including the location where the difficulty is occurring.
- Controversial matters (e.g., disputes, questionable items, etc.): facts of the event, if matters were settled, and if so, how they were settled.

- Deviations, deficiencies, and violations: observed deviations from Contractor's RAWP and drawings and specifications, construction safety incidents, labor, etc.
- Progress information: any observed delays, actions taken, and actions contemplated.
- Photograph log: key photographs to illustrate the work conducted

The DFARs will be completed on the next working day following completion of the inspection. DFARs will include inspection documentation for all construction activities observed, including structural inspection.

Environmental monitoring efforts and results (as described in Sections 3.7 and 5) and reports prepared by the IQAT will be appended to the DFAR. The DFAR will be completed as one compiled inspection and monitoring report on the next working day following completion of the inspection and receipt of any environmental monitoring data.

3.4.2 Owner's Quality Assurance Weekly Field Activity Report

The Project Representative will prepare a Weekly Field Activity Report (WFAR) as a QA submittal and submit it to EPA on the Monday following the previous week's work. The WFAR will include a summary description of construction events, as well as any delays and their causes. The WFAR will provide a high-level summary of the previous week's QA inspections, testing, surveying, and monitoring activities; the effectiveness of the Contractor's QC activities; and any corrective actions taken during that week. The Contractor's WCR for the previous week will be appended to the WFAR. When QA inspections use the results of the Contractor's surveys and tests, these results will be summarized and included in the WFAR.

The Contractor, Owner's CCM, Project Coordinator, and Project Representative will meet weekly with the EPA PM to review the WFAR and keep EPA informed of continuing events as the remediation work proceeds. Any work that deviates from the EPA-approved remedial action design drawings, specifications, and RAWP will be brought to the attention of EPA. Any proposed changes to EPA-approved documents will be approved by EPA before being implemented.

3.4.3 Annual Construction Summary Technical Memorandum

EPA will require the Owner to prepare an Annual Construction Summary Technical Memorandum, as described in Specifications Section 3.2.3.1, after each construction season has been completed by the Contractor. Anticipated elements of this memorandum include a summary and tabulated results of construction-related QA inspections and monitoring conducted by the IQAT, as well as information provided by the Contractor during construction (Section 3.2.2).

3.4.4 Remedial Action Project Report

Following completion of the upper reach remedial action, the Owner will prepare a Remedial Action Project Report in accordance with Chapter 2 of EPA's *Close Out Procedures for National Priorities List Sites*, OLEM Directive 9320.2-23 (EPA 2022). This report will include documentation to demonstrate that construction of the remedial action project is complete, and it will include as-built drawings signed and stamped by a registered P.E.

3.5 Construction Inspection Requirements for Remedial Action Activities

This section discusses QA inspection and monitoring remedial action activities. Environmental compliance and monitoring efforts are described in detail in Section 3.7. Field construction inspection and construction monitoring will be conducted to achieve the following objectives:

- Monitor compliance with contract document requirements, ensuring that each item of work complies with the drawings and specifications.
- Identify activities that do not comply with the contract document requirements and the Contractor's RAWP, and identify reason(s) why the work was not completed in accordance with the requirements of the Contract. The Project Representative (and Designer as appropriate) and Contractor will coordinate to decide on an appropriate course of action to either implement corrective action or document the reasons why deviations still meet the intent of the design and achieve remediation objectives.
- Document construction progress on a daily and weekly basis.

This section covers engineering-related construction inspection and monitoring requirements for the remedial action activities in the following four specifications sections and other applicable technical specifications:

- Remedial Dredging, Barge Dewatering, and In-Water Transportation (Specifications Section 35 20 23)
- Sediment Management Area 5 Bank Construction (Specifications Section 31 05 10)
- Offloading, Upland Transportation, and Disposal (Specifications Section 35 20 23.01)
- Material Placement (Specifications Section 35 37 10)
- Site Surveys and Positioning Control (Specifications Section 02 21 00)

Details regarding inspection and monitoring activities for structural aspects of the project are provided in Section 3.6 of this document.

3.5.1 Dredging/Excavation, Barge Dewatering, and In-Water Transportation of Dredged Materials

Specifications Sections 35 20 23 (Remedial Dredging, Barge Dewatering, and In-Water Transportation), 31 05 10 (Sediment Management Area 5 Bank Construction), and 01 35 43 (Environmental Procedures) provide detailed requirements for the Contractor. Key representative requirements are identified in this section of the CQAP. Dredging, barge dewatering, and in-water transportation construction inspection requirements will be overseen by the CQAO and conducted by the construction inspectors and will include:

- General inspection of work, including means, methods, and sequencing of dredging, excavation, dewatering (on- and off-site as applicable), and in-water transportation activities to verify compliance with drawings and specifications
- Review of Contractor's DCRs to identify that reporting of activities completed is consistent with observations of the activities and in compliance with the requirements of the drawings and specifications
- Daily observation of Contractor work activities and review of Contractor-provided daily progress survey information to document that:
 - The Contractor is implementing best management practices (BMPs) while conducting dredging, as described in its RAWP.
 - The Contractor is completing dredging activities to the required dredge elevation/thickness (including overdredge allowances) within the various SMAs as shown on the drawings and described in the specifications. CM inspectors will notify the CQAO and Project Representative if review of Contractor progress surveys indicates that required dredge elevation/thickness is not being achieved, or overdredge allowance is being exceeded.
 - The Contractor is completing excavation activities to the excavation grades required in SMA 5, as shown on the drawings and described in the specifications.
 - The Contractor is adhering to dredging offset requirements (offset distance varies; see project drawings) when performing dredging activities adjacent to specified structures.
 - The Contractor is not stockpiling material on the sediment bed or leveling the completed dredging surface by dragging a beam or clamshell bucket over the completed area.
 - The Contractor is collecting and disposing of incidental debris using procedures consistent with its RAWP.
 - The Contractor is maintaining stability of material haul barges for temporary storage of dredged materials or for their transport to the Contractor's Transload Facility. Barges shall not be overloaded or loaded such that the barge is imbalanced.

- Dredged material haul barges are not leaking or showing signs of taking on water. The Project Representative shall be immediately notified if any signs of barge instability are observed.
 - No leakage is occurring during transportation of dredged materials to the Contractor's Transload Facility (inspections of the barge trip will occur on a periodic basis, as deemed necessary to confirm the Contractor's compliance with the Contract documents).
 - Upland excavation soil management and stockpile areas are being managed to prevent trackout and runoff and avoid potential impacts on groundwater and LDW water quality.
 - The Contractor is documenting and immediately recovering and removing any material accidentally dropped overboard from the in-water transport dredge material haul barges.
 - Other Contract activities deemed appropriate for monitoring by the Project Representative are being monitored.
- Daily visual observation of the Work Site for various environmental conditions (environmental monitoring is described in Section 3.7.2).¹ Any of the following observations will be communicated to both the CQAO and EQAO for documentation and potential corrective action, as determined by the Project Representative in coordination with the CQAO and EQAO. If a sheen and/or distressed or dying fish are observed, the construction activity associated with those observed impacts will be stopped within the immediate vicinity of the observed issue, and EPA will be contacted to determine how to proceed. Daily visual observations will be made for the following environmental conditions:
 - Presence of oil sheen associated with construction activities
 - Evidence of distressed or dying fish
 - Floating debris and/or visible turbidity plumes generated by construction activities
 - Dredged material haul barges are not leaking and their exteriors are clean (i.e., no dredged materials are present on outside rails/walls of barges) prior to transport off-site to the Contractor's Transload Facility.

3.5.1.1 Required Dredging Acceptance Criteria

The Project Representative and CQAO will review results of Contractor post-dredge (or excavation) surveys to determine whether the Contractor has adequately achieved the required dredge elevation/thickness. In general, acceptance of a required dredge area where a required dredge elevation applies will be considered reasonable when the Contractor has demonstrated that it has achieved the required removal in 95% of an SMA. In locations where removal does not meet the

¹ All construction field inspectors, including the Contractor, CQAO and construction inspection staff, will be responsible for observing and reporting potential environmental impacts.

required dredge elevation, the remaining area’s elevation/thickness should not be more than 6 inches above the required dredging elevation. For areas with required thickness cuts, the Contractor will be required to achieve the minimum cut thickness over the entire area. Table 3-2 summarizes the required dredging acceptance criteria.

However, there may be locations where the Contractor does not achieve the required dredge elevation/thickness due to underlying subsurface conditions, such as the presence of a native, compacted sediment layer or hardpan within the required dredge prism. In such cases, the Project Representative will work with EPA to adaptively decide on accepting locations that the Contractor indicates cannot be dredged to the required dredge elevation/thickness, and for which the Project Representative agrees with the Contractor’s basis. Areas that are not dredged to the required dredge elevation/thickness will be documented for EPA, along with the reason why the Project Representative accepted the area as completed.

**Table 3-2
Required Dredging/Excavation Acceptance Criteria**

Criteria	Dredging/Excavation Area Tolerance for Each SMA ¹	Vertical Tolerance
Required Dredge/Excavation Elevation	95% of dredge/excavation area must meet required dredge elevation	No spots higher than 6 inches above the required dredge/excavation elevation within the remaining high spots
Required Dredge/Excavation Thickness	100% of dredge/excavation area must meet required dredge thickness	Not applicable

Notes:

¹ The Project Representative may accept an SMA as completed for required dredging/excavation if the contractor demonstrates that there are underlying subsurface conditions that impact the Contractor’s ability to meet the required dredging/excavation elevations or thicknesses (e.g., hardpan).

SMA: Sediment Management Area

3.5.2 Transloading, Upland Transportation, and Disposal of Dredged Materials

Specifications Sections 35 20 23.01 (Transloading, Upland Transportation, and Disposal) and 01 35 43 (Environmental Procedures) provide detailed requirements for the Contractor. Key representative requirements are identified in this section of the CQAP. Inspection of the Contractor’s Transload Facility, where offloading, upland transportation, and disposal activities will

occur, will be conducted on a periodic basis and as deemed necessary to confirm the Contractor's compliance with the specifications and drawings. The CM inspectors' requirements will include:

- General inspection of work, including means and methods of offloading dredged sediment and debris at the Contractor's Transload Facility, sediment and debris handling and dewatering (as applicable), upland transportation, and disposal at a permitted landfill facility.
- Review of Contractor DCRs to ensure that reporting of activities completed is consistent with observation of the activities and in compliance with the requirements of the Drawings and Specifications
- Verification of Contractor operations at the Contractor's Transload Facility in accordance with facility permit requirements
- Observation of work activities at the Contractor's Transload Facility to ensure that the following are in accordance with the specifications and RAWP:
 - The Contractor's Transload Facility is laid out according to the Contractor's RAWP.
 - The Contractor is implementing BMPs while conducting offloading activities at the Contractor's Transload Facility, in-water and/or upland transportation, and disposal as described in its RAWP.
 - The Contractor is storing/handling dredged material stabilization materials (if used) in an appropriate manner such that the materials are contained while being stored and are not released in an uncontrolled manner when being mixed with the dredged material prior to offloading materials to haul trucks or rail cars.
 - The Contractor's transport equipment (i.e., rail cars and/or trucks) are clean and are not spilling or tracking contaminated material onto roadways.
 - Trucks and railcars used for transport are lined and covered.
 - The Contractor is maintaining its Transload Facility in a clean manner (i.e., sweepers and erosion control BMPs).
 - The Contractor is in compliance with environmental protection requirements as stated in Specifications Section 01 35 43 (Environmental Procedures), and in accordance with the ARARs and any required off-site permits (as required by Specifications Section 01 41 26 [Permits, Easements, and Right-of-Entry Agreements]).
 - Appropriate measures are being taken (as required by the specifications [such as employment of a spill apron]) at the Contractor's Transload Facility to prevent spillage of material into water during offloading.
 - Stormwater runoff control, management of all liquids that drain from stockpiles, and reduced precipitation contact with impacted and non-impacted material in the stockpile area (using covers) are occurring.
 - No leakage from the transportation barge is observed while at the Contractor's Transload Facility.

- All dredged material effluent from the Contractor's Transload Facility staging and stockpile area (as applicable) is collected and treated according to the requirements of Specifications Section 35 20 23.01 (Transloading, Upland Transportation, and Disposal).

Inspections of the disposal facility(ies) will occur on a periodic basis, as deemed necessary, to confirm the Contractor's compliance with the BMPs and accepted procedures in the RAWP.

3.5.3 Clean Material Placement

Specifications Sections 35 37 10 (Material Placement), 31 05 10 (Sediment Management Area 5 Bank Construction), and 01 35 43 (Environmental Procedures) provide detailed requirements for the Contractor. Key representative requirements are identified in this section of the CQAP. Inspection requirements for material placement activities will include:

- Daily inspection of work, including means, methods, and sequencing of all material placement activities and compliance with drawings and specifications. Material placement will include backfill, ENR, engineered caps, amended cover, and RMC, as shown in Table 3-3
- Review of Contractor DCRs to ensure that reporting of activities completed is consistent with observation of the activities and in compliance with the requirements of the drawings and specifications
- Daily observation of work activities to ensure that the Contractor is:
 - Implementing BMPs while conducting material placement, as described in its RAWP
 - Placing material in a manner that prevents any damage to adjacent structures
 - Using materials that meet the gradation requirements provided in Specifications Section 35 37 10 (Material Placement)
 - Employing means and methods that allow for placement of materials on stable slope grades and within the defined material placement thicknesses, and including the overplacement allowances or tolerances provided in the specifications
 - Not completing placement of materials close to active dredging locations where dredging activities could result in contamination of clean backfill materials
 - Using appropriate equipment for placement of material at the Work Site, consistent with equipment descriptions provided in its RAWP
 - In compliance with environmental protection requirements as stated in Specifications Section 01 35 43 (Environmental Procedures) and in accordance with ARARs
 - Placing materials in a manner that minimizes the resuspension of sediment. Such measures may include limiting the fall distance of material through the water column and/or using diffusers

**Table 3-3
Material Type and Application Placement Area**

Material Type	Application Technology	Application Placement Area	General Description
1	Backfill A, capping isolation layer, capping surface layer	Backfill on side slope dredge surfaces, engineered Cap B area, engineered Cap A area	Well-graded, rounded, gravelly sand
1A	Capping isolation layer	Engineered Cap A area	Well-graded, angular, gravelly sand
2	Backfill B, ENR, required RMC, inner perimeter RMC, contingent outer perimeter RMC	Backfill within flat dredge surfaces, ENR areas, Required RMC/inner perimeter RMC/contingent outer perimeter RMC areas	Well-graded medium-to-coarse sand
3	Amended cover	Area-specific Technology B areas	Material Type 1 (gravelly sand) blended with granular activated carbon
4	Capping filter layer	Engineered Cap A and B areas	Angular gravel
5	Capping erosion protection layer	Engineered Cap A and B areas	Quarry spalls

Notes:

ENR: Enhanced Natural Recovery

RMC: residuals management cover

3.5.3.1 Import Material Inspection and Testing

The Contractor will be required to provide materials testing for all sand and gravel material brought to the Work Site and intended for use on the Project (i.e., import material). The Contractor will provide the results of QC laboratory testing to the Project Representative and EPA for review and acceptance prior to the start of material placement activities. In accordance with Specifications Section 35 37 10 (Material Placement), the Contractor will perform chemistry testing for one sample for every 10,000 cubic yards of each sand and gravel material type imported to the Work Site; a minimum of two samples from each material type will be tested, and each sample will be representative of its respective imported material. Imported sand and gravel materials should have chemical concentrations equal to or less than the chemical quality criteria presented in Table 3-4. The Project Representative may increase or decrease the frequency of testing if such a change is approved by EPA, based on the results of testing or visual assessment of imported sand and gravel materials.

**Table 3-4
Imported Material Chemical Quality Criteria – Specifications Section 35 37 10 (Material Placement)**

Analyte	Reporting Limit	Criteria	Units	EPA Method
Metals				
Arsenic	0.2	7	mg/kg dw	EPA 6020B UCT-KED
Cadmium	0.1	2.5	mg/kg dw	EPA 6020B UCT-KED
Chromium	0.5	130	mg/kg dw	EPA 6020B
Copper	0.5	195	mg/kg dw	EPA 6020B UCT-KED
Lead	0.1	200	mg/kg dw	EPA 6020B
Mercury	0.025	0.2	mg/kg dw	EPA 7471B
Silver	0.2	3	mg/kg dw	EPA 6020B
Zinc	6	205	mg/kg dw	EPA 6020B UCT-KED
Semivolatile Organic Compounds				
Aromatic Hydrocarbons				
Total LPAH	20	2,600	µg/kg dw	EPA 8270E (calculated)
2-Methylnaphthalene	20	335	µg/kg dw	EPA 8270E
Acenaphthene	20	250	µg/kg dw	EPA 8270E
Anthracene	20	480	µg/kg dw	EPA 8270E
Fluorene	20	270	µg/kg dw	EPA 8270E
Naphthalene	20	1,050	µg/kg dw	EPA 8270E
Phenanthrene	20	750	µg/kg dw	EPA 8270E
Total HPAH	20	6,000	µg/kg dw	EPA 8270E (calculated)
Benz[a]anthracene	20	650	µg/kg dw	EPA 8270E
Benzo[a]pyrene	20	800	µg/kg dw	EPA 8270E
Benzo[g,h,i]perylene	20	335	µg/kg dw	EPA 8270E
Chrysene	20	700	µg/kg dw	EPA 8270E
Dibenzo[a,h]anthracene	20	115	µg/kg dw	EPA 8270E
Fluoranthene	20	850	µg/kg dw	EPA 8270E
Indeno[1,2,3-c,d]pyrene	20	300	µg/kg dw	EPA 8270E
Pyrene	20	1,300	µg/kg dw	EPA 8270E
Total benzofluoranthenes	40	1,600	µg/kg dw	EPA 8270E (calculated)
cPAH	18.1	590	µg TEQ/kg dw	EPA 8270E
Phthalate Esters				
Bis[2-ethylhexyl]phthalate	50	650	µg/kg dw	EPA 8270E
Butylbenzyl phthalate	20	32	µg/kg dw	EPA 8270E
Dimethyl phthalate	20	36	µg/kg dw	EPA 8270E

Analyte	Reporting Limit	Criteria	Units	EPA Method
Organic And Chlorinated Organic Chemicals				
2,4-Dimethylphenol	20	29	µg/kg dw	EPA 8270E-SIM
4-Methylphenol	20	335	µg/kg dw	EPA 8270E
Benzoic acid	200	325	µg/kg dw	EPA 8270E-SIM
Pentachlorophenol	100	180	µg/kg dw	EPA 8270E-SIM
Phenol	20	210	µg/kg dw	EPA 8270E
1,2,4-Trichlorobenzene	5	16	µg/kg dw	EPA 8270E-SIM
1,2-Dichlorobenzene	5	18	µg/kg dw	EPA 8270E-SIM
1,4-Dichlorobenzene	5	55	µg/kg dw	EPA 8270E-SIM
Dibenzofuran	20	270	µg/kg dw	EPA 8270E
Hexachlorobenzene	0.5	11	µg/kg dw	EPA 8081B
n-Nitrosodiphenylamine	5	14	µg/kg dw	EPA 8270E-SIM
PCBs				
Total PCBs (sum of congeners)	0.2	2	µg/kg dw	EPA 1668c
Dioxins/Furans				
Dioxin/furan TEQ	1.6	2	ng/kg dw	EPA 1613b
2,3,7,8-TCDD	0.1	-	ng/kg dw	EPA 1613b
1,2,3,7,8-PeCDD	0.1	-	ng/kg dw	EPA 1613b
1,2,3,4,7,8-HxCDD	0.1	-	ng/kg dw	EPA 1613b
1,2,3,6,7,8-HxCDD	0.1	-	ng/kg dw	EPA 1613b
1,2,3,7,8,9-HxCDD	0.1	-	ng/kg dw	EPA 1613b
1,2,3,4,6,7,8-HpCDD	0.1	-	ng/kg dw	EPA 1613b
OCDD	0.1	-	ng/kg dw	EPA 1613b
2,3,7,8-TCDF	0.1	-	ng/kg dw	EPA 1613b
1,2,3,7,8-PeCDF	0.1	-	ng/kg dw	EPA 1613b
2,3,4,7,8-PeCDF	0.1	-	ng/kg dw	EPA 1613b
1,2,3,4,7,8-HxCDF	0.1	-	ng/kg dw	EPA 1613b
1,2,3,6,7,8-HxCDF	0.1	-	ng/kg dw	EPA 1613b
1,2,3,7,8,9-HxCDF	0.1	-	ng/kg dw	EPA 1613b
2,3,4,6,7,8-HxCDF	0.1	-	ng/kg dw	EPA 1613b
1,2,3,4,6,7,8-HpCDF	0.1	-	ng/kg dw	EPA 1613b
1,2,3,4,7,8,9-HpCDF	0.1	-	ng/kg dw	EPA 1613b
OCDF	0.1	-	ng/kg dw	EPA 1613b

Notes:

µg: microgram

µg/kg: microgram per kilogram

cPAH: carcinogenic polycyclic aromatic hydrocarbon

EPA: U.S. Environmental Protection Agency

dw: dry weight
HPAH: high-molecular-weight polycyclic aromatic hydrocarbon
HpCDD: heptachlorodibenzo-*p*-dioxin
HxCDD: hexachlorodibenzo-*p*-dioxin
HxCDF: hexachlorodibenzofuran
kg: kilogram
LPAH: low-molecular-weight polycyclic aromatic hydrocarbon
mg/kg: milligram per kilogram
ng/kg: nanogram per kilogram
OCDD: octachlorodibenzodioxin
OCDF: octachlorodibenzofuran
PCB: polychlorinated biphenyl
PeCDD: pentachlorodibenzo-*p*-dioxin
PeCDF: pentachlorodibenzofuran
TCDD: tetrachlorodibenzodioxin
TCDF: tetrachlorodibenzofuran
TEQ: toxic equivalent
UCT-KED: universal cell technology-kinetic energy discrimination

The IQAT may complete inspections of the borrow facility(ies) (i.e., facilities providing import material to the Work Site) in advance of materials being brought to the Work Site for placement. The Contractor will provide physical QA samples of import materials to the Project Representative. The Project Representative and EPA must approve the borrow facility(ies) prior to the Contractor importing the materials to the Work Site.

Upon the arrival of import material at the Work Site, construction inspectors will conduct visual observations of the stockpiles of material on the import material barges to evaluate general compliance with Specifications Section 35 37 10 (Material Placement]), and to make comparisons to observations from borrow site inspections. These Work Site observations will be recorded in the DFAR and will include:

- General appearance of material (color, gradation, angularity, odor, etc.)
- Evidence of staining or sheen
- Presence of debris

If the results of visual inspection indicate that import materials are not in compliance with the specifications, the construction inspectors will notify the CQAO and Project Representative for follow-up notification to the Contractor.

The IQAT may elect to collect samples of the stockpiles of import materials (as appropriate) and send them to an Owner-selected laboratory for QA chemical or gradation testing. Testing methods will follow the chemical testing specified for the Contractor in Specifications Section 35 37 10 (Material Placement). This Owner-provided testing by a third party will not alleviate the responsibility of the Contractor to conduct its required QC testing and reporting.

3.5.3.2 Material Placement Acceptance Criteria

The Project Representative and CQAO will review results of the Contractor post-material placement surveys and other lines of evidence (e.g., Contractor bucket plot placement maps, placement tonnage estimates [including weight tickets] from the Contractor) to determine whether the Contractor has adequately achieved the required material placement elevation/thickness within each SMA in accordance with the material placement acceptance criteria provided in Table 3-5. Both acceptance criteria (i.e., vertical placement tolerance or overplacement allowance and placement area tolerance) must be met for the material placement to be accepted within each SMA.

**Table 3-5
Material Placement Acceptance Criteria**

Material Type	Criteria	Vertical Placement Tolerance or Overplacement Allowance	Placement Area Tolerance
Backfill Material	Targeted placement elevation and grades	Elevation +/- 6 inches from targeted placement elevation and grades	Minimum of 50% of surface area at or higher than targeted placement elevation and grades; 95% of backfill area must be backfilled to within the vertical placement tolerance
ENR Material	9-inch targeted placement thickness	+/- 3 inch of vertical placement tolerance	Minimum of 50% of surface area equal to or thicker than targeted placement thickness; 95% of surface area must be at least 6 inches thick
RMC Material	Within Toe of Dredge Cut and Inner and Outer Perimeters: 9-inch targeted placement thickness Exterior Side slopes with 3H:1V side slope placement: 24-inch targeted placement thickness	Within Toe of Dredge Cut and Inner and Outer Perimeters: Thickness +/- 3 inches of tolerance from targeted placement thickness Exterior Side slopes: Thickness +/- 6 inches of tolerance from targeted placement thickness	Minimum of 50% of surface area equal to or thicker than targeted placement thickness; 95% of surface area must be at least 6 inches thick within Toe of Dredge Cut and Inner and Outer Perimeter and at least 18 inches thick on Exterior Side slopes
Amended Cover Material	12-inch targeted placement thickness	+/- 3 inch of vertical placement tolerance	Minimum of 50% of surface area equal to or thicker than targeted placement thickness; 95% of surface area must be at least 9 inches thick

Material Type	Criteria	Vertical Placement Tolerance or Overplacement Allowance	Placement Area Tolerance
Engineered Cap Layers	Isolation Base Layer: 12-inch minimum with 6-inch overplacement allowance Filter Layer: 6-inch minimum with 6-inch overplacement allowance Erosion Protection Layer: 12-inch minimum with 6-inch overplacement allowance	Minimum placement thickness with overplacement allowances (per layer)	95% of surface area must meet minimum thickness

Notes:

Both acceptance criteria (vertical placement tolerance or overplacement allowance plus placement area tolerance) must be met for the material placement to be accepted within each SMA.

ENR: enhanced natural recovery

NA: not applicable

SMA: Sediment Management Area

3.5.4 Surveying and Positioning Control

The Contractor will be required (per Specifications Section 02 21 00 [Site Surveys and Positioning Control]) to contract with a Washington State-licensed professional land surveyor (to be determined) to conduct various bathymetric and topographic surveys during implementation of the upper reach remedial actions. Objectives and general scope for completion of surveys for the project include:

- The Contractor will identify and describe means and methods for establishing and maintaining positioning control throughout completion of the construction activities required in the Contract documents. Construction inspectors will verify that the Contractor can demonstrate acceptable positioning control prior to the start of construction activities at the Work Site.
- The Contractor will complete pre-construction bathymetric and/or topographic surveys of the Work Site to verify bed elevations and Contract volumes for completion of dredging and material placement activities. The Contractor will need to conduct multiple pre-construction surveys sequenced to address a portion of the Work Site for each construction season, since the work is anticipated to take place over three construction seasons.
- The Contractor will conduct daily progress surveys to provide QC of the dredging and material placement work, and to calculate or verify progress volumes, areas, limits, and positions.
- The Contractor will conduct post-dredge or excavation surveys once it has completed required dredging or contingency re-dredging work in a SMA. These surveys will either

confirm the completion of required dredging activities in the SMA or identify areas that may require additional material removal prior to acceptance of the work.

- The Contractor will conduct post-material placement surveys once it has completed material placement work in a SMA. These surveys will occur following completion of placement of each material type to verify that the required material placement elevation/thickness has been achieved, or to identify areas that may require additional material placement prior to acceptance of the work.

In accordance with Specifications Section 02 21 00 (Site Surveys and Positioning Control), the Contractor will use multibeam survey equipment for all surveys, unless a more accurate method is available (to be submitted as part of the RAWP). Elevations will be measured to +/-0.25 feet, at a minimum; horizontal positions will be measured to +/-1 foot at the 95% confidence interval, at a minimum. The methods and procedures for bathymetric surveys will meet or exceed the requirements of the following standards:

- Dredging measurement and payment surveys, as defined in the Hydrographic Surveying Engineer Manual (EM 1110-2-1003) prepared by the U.S. Army Corps of Engineers, dated November 30, 2013, or the latest version
- Exclusive Order survey, as defined in the International Hydrographic Organization Standards for Hydrographic Surveys (S-44 Edition 6.1.0) prepared by the International Hydrographic Organization, dated September 2022, or the latest version

Land surveying equipment and methods shall meet or exceed the requirements of the Contract payment surveys, as defined in the *Control and Topographic Surveying* Engineer Manual (EM 1110-1-1005) prepared by the U.S. Army Corps of Engineers, dated January 1, 2007, or the latest version.

The Construction Inspectors and CQAO will review the results of all Contractor surveys on an ongoing basis to verify that survey results demonstrate consistency with the progress of work reported in the Contractor DCRs, and to confirm completion of the work in accordance with the requirements of the Contract documents. The CQAO shall notify the Project Representative immediately if review of Contractor surveys indicates that work being completed is not in compliance with the requirements of the drawings and specifications; in such a situation, the CQAO will provide recommendations for corrective action for the Project Representative to review. The Project Representative will coordinate with the Owner's CCM and EPA to decide upon corrective actions, if warranted.

3.5.4.1 Quality Assurance for Surveying

QA surveying may be conducted at the discretion of the Project Representative (per recommendation from the CQAO) to ensure that the Contractor's QC surveys are complete and

accurate. The Owner may hire a separate QA licensed surveyor to help review the Contractor's QC licensed surveyor's work or conduct its own QA survey; the Owner's QA surveyor may compare the results of its QA surveys to those of the Contractor's surveys and identify any significant discrepancies. The results of any review will be provided in WFARs, as applicable, and any edits to volumes or other quantities will be discussed in the WFAR. The decision whether to include a separate QA surveyor on the IQAT will be made by the Owner during pre-construction review of the Contractor's RAWP; if the Owner decides to hire a separate QA surveyor, the Owner's CCM or Project Representative will inform EPA.

3.6 Inspection Requirements for Monitoring Structural Works

The Structural Monitoring Inspectors, who will report to the CQAO, will conduct structural inspections and monitoring to confirm compliance with Specifications Sections 02 41 00 (Demolition and Salvage), 31 09 00 (Geotechnical Instrumentation and Condition Inspections), 31 62 10 (Steel Pipe Piling), 32 32 10 (Bulkhead Wall Systems), as well as with details stated on the drawings. The schedule for structural inspection and monitoring activities will be determined based on the Contractor's RAWP and proposed schedule for structures demolition and modification work. Structural monitoring observations will be documented by the Structural Monitoring Inspectors for inclusion in the DFAR. Monitoring details for the structural inspections are provided on the drawings and in the specifications. No standalone structures monitoring plan is included in this CQAP.

During completion of all structural demolition and modification work, the Contractor will be required to follow BMPs and meet any construction conditions imposed by EPA through ARARs compliance, as directed by the Project Representative. Such conditions may include those regarding pile driving conditions included in the Biological Opinion (or substantive compliance letter) provided by the Services (i.e., National Marine Fisheries Service, U.S. Fish and Wildlife Service, and Washington State Department of Fish and Wildlife) or included by EPA in the Clean Water Act Section 404 ARAR Memorandum (forthcoming).

3.6.1 Demolition and Removal (Identified Debris and Piles)

Piling removal (i.e., extraction of derelict timbers) will be performed prior to dredging and material placement activities at an SMA, as described in Specifications Section 02 41 00 (Demolition and Salvage). Candidate structures for demolition include treated timber piles and dolphins located within SMAs. Piling designated for removal are shown on the drawings. Construction inspectors will observe the Contractor's activities to verify that pile removal is performed at the correct locations and complies with pile demolition specifications and the Contractor's RAWP. Removed pilings will be transported to EPA-approved off-site permitted disposal or recycling facilities, if accepted by the facility.

Identified debris removal (i.e., large debris that cannot be removed with standard dredging equipment, as defined in the specifications) will also be performed prior to dredging and material placement activities at an SMA, as described in Specifications Section 35 20 23 (Remedial Dredging). Identified debris is shown on the drawings. Construction inspectors will observe the Contractor's activities to verify that identified debris removal is performed at the correct locations and complies with identified debris removal specifications and the Contractor's RAWP. Removed identified debris will be transported to EPA-approved off-site permitted disposal or recycling facilities, if accepted by the facility.

Characterization of identified debris and off-site disposal or recycling at an approved location is the Contractor's responsibility. Any materials to be recycled must be acceptable to the recycling facility, and the facility must be approved by EPA as a suitable off-site facility. Trucks, rail, or barges may be used to transport demolition debris to an approved and permitted disposal or recycling facility.

Potential environmental concerns include releases of turbidity, debris, or petroleum hydrocarbons into the water column during demolition or removal of pilings and identified debris. Control measures to prevent such releases will be outlined in the Contractor's RAWP, as appropriate. The Contractor will be required to stage an oil containment boom during piling and identified debris removal. The Contractor will also be required to maintain a supply of oil-absorbent pads and snares on any dredged material haul barges; these items will be employed if visible oil sheens are observed.

Environmental conditions will be observed by the Contractor and Construction Inspectors during demolition and removal activities, including:

- Presence of oil sheen associated with construction activities
- Presence of turbidity plume
- Evidence of distressed or dying fish
- Floating debris and/or suspended materials generated by construction activities

Any such observations will be communicated to the CQAO and Project Representative for documentation and potential corrective action, as determined by the CQAO and Project Representative.

3.6.2 Modification of Existing Structures, Outfalls, and Utilities and Pile Installation

The RD includes limited work to modify existing structures, such as the installation of replacement pilings (as shown on the drawings) for Tribal fishing purposes. Other structures modifications include constructing outfall scour protection at certain locations where an outfall is located near an

SMA (as shown on the drawings), to help protect the remediated SMA from future scouring from existing outfall discharge. In addition, temporary shoring of an existing bulkhead (sheetpile wall) is required to allow dredging and debris removal adjacent to the bulkhead.

Pile installation locations are shown on the drawings, and pile installation requirements are described in Specifications Section 31 62 10 (Steel Pipe Piling). Construction inspectors will observe Contractor activities to verify that pile installation is performed at the correct locations and complies with pile installation specifications and the Contractor's RAWP.

No outfall structures are identified for demolition and replacement because there are no active outfalls located within the SMAs; any outfall structures encountered will be protected in place. Inactive/abandoned outfalls within SMAs are assumed to have been removed. If an inactive/abandoned outfall is encountered in an SMA and its location impacts the Contractor's ability to complete the remedial action, the Contractor will be required to remove the inactive/abandoned outfall and grout/plug the remaining pipe in the bank. Specifications Section 35 20 23 (Remedial Dredging, Barge Dewatering, and In-water Transportation) describes the Contractor's requirements when encountering inactive/abandoned outfalls. Specifications Section 33 05 25 (Outfall Energy Dissipation Structures) describes the Contractor's requirements when constructing outfall scour protection. Construction inspectors will observe Contractor activities to verify that the Contractor is meeting specifications requirements and Contractor RAWP means and methods for scour protection layer thickness and material gradations, as well as achieving required placement limits.

Shoring requirements are included in Specifications Section 32 32 10 (Bulkhead Wall Systems) and the Contractor will be required to describe its means and methods for implementing shoring as part of its RAWP. Construction inspectors will observe Contractor activities to verify that shoring installation meets specifications requirements and complies with the Contractor's RAWP.

The Contractor will be required to conduct its own utility locate notification to 811. The RD has previously conducted utility locates, and the drawings show all identified utilities located within an SMA. The Contractor will be responsible for identifying in its RAWP whether the Contractor's means and methods have the potential to adversely affect any buried and active utilities, and for proposing mitigative measures (including construction offsets) to prevent damage to any buried utility. Construction inspectors will observe Contractor activities to verify that the Contractor is complying with specifications and the Contractor's RAWP and carefully working around identified utilities to ensure utilities are protected in place.

3.7 Environmental Compliance and Monitoring

This section describes the environmental monitoring program for the upper reach remedial action implementation. The objective of the program will be to conduct environmental monitoring to verify that the work is being carried out in accordance with ARARs, approved environmental monitoring plans, and off-site permit requirements (if applicable).

3.7.1 Environmental Compliance Documentation

The Contractor will be required to submit an Environmental Mitigation Binder, per Specifications Section 01 35 43 (Environmental Procedures), describing the environmental protection measures and monitoring activities that the Contractor will be required to implement during completion of construction activities. The Environmental Mitigation Binder will cover potential environmental releases as a result of construction operations on land, as well as monitoring and corrective actions necessary to control such releases. The Environmental Mitigation Binder will contain separate sections addressing contamination prevention, containment and cleanup, stormwater pollution prevention, stormwater control, noise level control, light control, air pollution and dust control, and water quality. The following plans are described in Specifications Section 01 35 43 (Environmental Procedures) and will be included as part of the Environmental Mitigation Binder, which will be an appendix to the RAWP:

- Water quality protection plan
- Erosion and sediment control plan
- Stormwater pollution prevention plan
- Water management plan
- Spill prevention, control, and countermeasure plan
- Air pollution and odors control plan
- Noise control plan
- Light control plan
- Personnel and equipment decontamination plan
- Traffic control plan

The Project Representative, key members of the IQAT, and EPA will review the Contractor's Environmental Mitigation Binder. The Environmental Mitigation Binder must be approved by the Owner and EPA (in conjunction with the RAWP) prior to the start of construction activities.

3.7.2 Environmental Monitoring Program

Following Owner and EPA approval of the Contractor's Environmental Mitigation Binder and prior to starting construction activities, the Project Representative and EQAO will implement an environmental monitoring program that will include the following monitoring elements:

- WQMP
- Sediment QAPP
- ANLMP
- Cultural resources monitoring as required by the MIDP

Implementation of these four environmental monitoring plans will be led by the EQAO, who will report results and coordinate nonconformance and need for contingency or corrective action with the Project Representative and EPA as necessary.

3.7.2.1 Water Quality Monitoring Plan

Water quality monitoring will be conducted during dredging activities to monitor potential water quality impacts caused by contaminated sediment resuspension or dredge return water. Water quality monitoring activities will be managed by the Water Quality Monitoring Lead in accordance with the procedures described in the WQMP (Appendix A) to ensure water quality compliance criteria are maintained throughout the project. The Contractor will be responsible for conducting construction operations that result in compliance with the water quality criteria identified in the specifications. If the Contractor's dredging operations are not in compliance with the water quality criteria, the Project Representative will direct the Contractor to modify its operations or, if the Contractor continues to be out of compliance, to stop work. Stop work decisions will be made in consultation with EPA. Refer to the WQMP for specific reporting and response procedures for any exceedances of water quality criteria.

Water quality monitoring summaries and data will be submitted to EPA during construction, as described in the WQMP and this CQAP.

3.7.2.2 Construction Sediment Sampling QAPP

Construction sediment sampling will be performed following completion of required dredging activities to confirm that post-dredge surface sediment concentrations meet ROD-defined post-dredge surface concentration requirements, and to inform the need for conducting contingency re-dredging activities. In addition, sediment sampling will be performed near two public access or habitat areas, as defined in the Sediment QAPP. Public access areas sediment sampling and post-dredge confirmation sampling and testing will be conducted by the Sediment Sampling Lead and the analytical laboratory(ies) after the Project Representative accepts that required dredging activities are complete, based on required dredge elevation or thickness (i.e., following review of the post-dredge survey for an SMA). All details for sediment sampling—including sampling locations, methods, and laboratory analysis and reporting of post-dredge confirmation sampling—are described in the Sediment QAPP (Appendix B). The decision framework for contingency re-dredge actions and RMC placement is described in Section 5.2.

3.7.2.3 Air, Noise, and Light Monitoring Plan

Specifications Section 01 35 43 (Environmental Procedures) references applicable codes and standards with which the Contractor will be required to comply. ANL monitoring may be conducted during construction activities when there are community complaints, when Contractor work occurs at nighttime, and when construction begins, as described in the ANLMP (Appendix C). The purpose of this monitoring will be to document that the Contractor's equipment and operations are not exceeding local ANL ordinances. The project Work Site is located on the upper reach of the LDW. The only land-based remedial actions to take place are expected to occur at industrial sites. However, some of the construction activities will take place close to residential communities, some located directly adjacent to the waterway and some composed of live-aboard residents at two marina facilities on the upper reach. ANL monitoring activities will be managed by the ANL Monitoring Lead in accordance with the procedures described in the ANLMP (Appendix C). Based on monitoring results, the Contractor may be required to modify construction operations, implement additional BMPs, or revise working hours to meet ANL quality concerns. The Project Representative will be responsible for communicating any needs for corrective action to the Contractor.

3.7.2.4 Cultural Resources Monitoring

Cultural resources monitoring and inadvertent discovery protocols will be in place during all dredging and excavation activities to identify whether any cultural resources items of interest are encountered. Cultural resources monitoring will be managed by the Cultural Resources Monitoring Lead in accordance with the procedures described in the MIDP (Appendix D). This plan describes the details and sequencing for completing cultural resources monitoring activities; it also provides the process that must be followed if a cultural resource item of interest is identified during dredging and excavation activities. The Cultural Resources Monitoring Lead will communicate any concerns or required actions to the EQAO, who will then advise the Project Representative for communication to the Contractor regarding any need for corrective action or stop work direction.

3.8 Health and Safety

As noted, the EPA Remedial Project Manager will be responsible for overall site health and safety per National Contingency Plan 300.150, and the Contractor will be responsible for Work Site health and safety for anyone entering into the Work Site (e.g., Contractor staff, IQAT, Owner and EPA representatives, community). The Contractor's HSP will be the primary HSP with which anyone working in the Work Site must comply. Other workers (e.g., IQAT construction inspectors and environmental monitors) will also need to comply with their own HSPs, as appropriate to the activity. EPA employees will follow an EPA site-specific HSP that will meet or exceed requirements in the Contractor's HSP for a site visitor or observer overseeing the work. If IQAT construction

inspectors or environmental monitors observe unsafe actions, they will immediately notify the HSO and Project Representative, who will inform the Contractor's Site HSO.

The Project Representative and IQAT's HSO will be responsible for documenting and reporting on safety issues for the IQAT. Each member of the IQAT will comply with both the IQAT HSP and the Contractor's HSP. All personnel on the IQAT will be responsible for observing and notifying the HSO if they observe violations of the IQAT HSP or the Contractor's HSP associated with IQAT personnel actions.

4 Contract Administration

Contract administration will be primarily the responsibility of the Owner's CCM, with support from the Project Representative, CQAO, and EQAO. The Project Representative's role in contract administration will be to assist in the review of the following elements:

- Construction progress payments
- Requests for information
- Field changes change orders
- Identification of nonconformance and/or noncompliance
- Contingency and corrective action recommendations
- Other requests that may come from the Owner's CCM

Implementation of all contract administration elements and communications with the Contractor will be the responsibility of the Owner's CCM and the Project Representative. Specific details regarding management of changes to the design, assessment of nonconformance and noncompliance, and the process for identifying and implementing corrective actions will be developed by the Owner in conjunction with and approved by EPA.

5 Contingency Actions, Corrective Actions, and Notification Process

Construction QA inspection and monitoring of the Contractor's activities will be performed by the IQAT on the Owner's behalf to verify that the Contractor's work is complying with design drawings and specifications, the Contractor's approved RAWP, and ARARs. When there is an observed nonconformance, the Project Representative will notify the Contractor and direct the Contractor to perform corrective actions in order to bring the construction work into compliance; the Project Representative will document the Contractor's efforts in this regard.

EPA will be notified and coordinated with whenever there is an environmental compliance issue, contingency re-dredging decision, potential design deviation (e.g., contract administration), or health and safety incident. However, most nonconformance notifications will not require EPA coordination or approval when the nonconformance is not related to environmental compliance, contingency re-dredge decisions, design deviations, or health and safety incidents, and when previous EPA-approved contingency actions are already part of the design.

For environmental compliance, the Project Representative will provide appropriate notifications to EPA in accordance with the WQMP, Sediment QAPP, ANLMP, and MIDP and coordinate with EPA to determine if contingency or corrective actions are required, as summarized below:

5.1 Water Quality Monitoring

In the event of a confirmed water quality exceedance, the Project Representative will notify the Contractor and EPA PM as soon as possible (within two hours) of the confirmed exceedance, and the Contractor will be directed to identify and implement its approach to return dredging operations to compliance with water quality criteria. If the water quality exceedance continues, even with additional BMPs and/or operational modifications, the Project Representative will discuss next steps with the Contractor and EPA to determine if additional corrective actions or a stop work contingency are needed, as described in the WQMP.

5.2 Sediment Sampling

After required dredging has been completed and accepted by the Project Representative, post-dredge sampling confirmation, EPA coordination, and contingency actions will be implemented as described in the Sediment QAPP.

The decision framework that will be used to evaluate the sediment samples and determine what (if any) contingency actions are needed is presented in Figure 5-1 and Table 5-1. In addition, Figure 5-2 provides an overview of the timing and sequencing of these activities. The table and figures describe how the sediment data will be evaluated (i.e., the applicable thresholds for each

type of sample), and what the resulting actions will be in each situation. Depending on the results of the sediment sampling, contingency actions may be required. The two types of contingency actions that may be required include re-dredging and/or placement of RMC.

- **Contingency re-dredging** will be required on a Decision Unit (DU)²-specific basis under the following conditions.
 - **Missed inventory** – If the concentration(s) in a subsurface 0- to 30-cm core intervals are greater than the surface sediment remedial action level (RAL). If the concentration in the 0- to 30-cm interval is less than the RAL, but concentrations in deeper intervals are greater than the surface sediment RAL, the need for contingency re-dredging based on missed inventory will be determined by EPA in coordination with the Project Representative and the Designer.
 - **Generated residuals** – If concentration(s) in a 0- to 10-cm sample within the toe of cut of the dredge prism are more than three times the surface sediment RAL

Note that if missed inventory is discovered for a given DU, the contingency action will be based on the depth of the missed inventory. Re-dredging for missed inventory would result in a deeper contingency re-dredge than that for generated residuals; however, the missed inventory and generated residual samples will be collected concurrently. The specifics of the contingency re-dredging (i.e., the target depth in each DU) will be determined by EPA in coordination with the Project Representative and the Designer, based on the sediment sampling results.


- **Placement of RMC** in the outer perimeter of a dredge prism will be required to address generated residuals if perimeter samples have concentrations that are greater than the surface sediment RALs. Note that RMC will also be placed automatically within the dredge prism, on the side slopes after the completion of dredging (or re-dredging if applicable), and in the inner perimeter of the dredge prism.

If one or more of the post-dredging samples collected adjacent to a given public access or habitat area has a contaminant concentration greater than the surface sediment RAL, contingency actions will occur as follows.

- The sample(s) taken prior to dredging will be analyzed for the chemical(s) with RAL exceedances to assess temporal differences.
- Discussions with EPA will occur regarding next steps (e.g., potential contingency actions).

² For the purposes of evaluating the removal actions and conducting construction sediment sampling, each SMA has been divided into DUs, such that there are at least six DUs per acre within the compliance area (toe of cut). One missed inventory core and one generated residual surface sample will be collected within each DU. DUs are discussed further in the Sediment QAPP.

Figure 5-1
Post-Dredge Confirmation Sampling and Contingency Action Decision Framework



¹ If the depth of contamination is not defined by the missed inventory core, EPA may require additional information prior to confirming the re-dredge depth.

**Table 5-1
Summary of Post-Dredge Confirmation Sampling and Contingency Action Framework**

Sampling Objective	Sample Type ¹	Criteria ²	Contingency Action	
			Contingency Re-Dredging	RMC Placement ³
Missed Inventory within DUs ⁴	120-cm [4-foot] subsurface sediment core (0–30 cm, 30–60 cm, 60–90 cm, and 90–120 cm)	< 1x surface RAL	If 0–30-cm and deeper-interval sample results are less than surface RAL, no re-dredging for missed inventory. However, if deeper intervals have results greater than the surface RAL, the need for contingency re-dredging based on missed inventory will be determined by EPA in coordination with the Project Representative and the Designer.	<p><u>Within DU</u>: Place RMC (targeted 9-inch thickness) or backfill (to targeted pre-construction elevations/grades)</p> <p><u>Within Inner Perimeter</u>: Place RMC (targeted 9-inch thickness) or backfill (to targeted pre-construction elevations/grades)</p> <p><u>Side slopes</u>: Place RMC (targeted 2-foot thickness) or backfill (to targeted pre-construction elevations/grades)</p>
		> 1x surface RAL	If 0–30-cm sample result is greater than surface RAL, contingency re-dredge down to top of 30-cm interval (within the 120-cm [4-foot] core) that does not have concentrations greater than the RAL, plus 6-inch overdredge	
Generated Residuals within DUs ⁵	Surface sediment sample (0–10 cm)	< 3x surface RAL	If 0–10-cm sample result is less than 3x the surface RAL, no re-dredging for generated residuals	
		> 3x surface RAL	If only the 0–10-cm sample result is greater than 3x the surface RAL, contingency re-dredge for generated residuals (6 inches plus 6-inch overdredge)	
Generated Residuals in the Outer Perimeter (includes EAAs) ⁶	Surface sediment sample (0–10 cm)	< 1x surface RAL	Not applicable (No contingency dredging planned in outer perimeter)	If 0–10-cm sample concentrations are less than the surface RAL, no action required
		> 1x surface RAL		If 0–10-cm sample concentrations are greater than the surface RAL, place RMC (targeted 9-inch thickness) in Outer Perimeter station with RAL exceedance halfway to adjoining stations
		> 3x surface RAL		If 0–10-cm sample concentrations are greater than 3x the surface RAL, discuss results with EPA before placing RMC
Public Access Area Generated Residuals	Surface sediment samples (0–10 cm)	> 1x surface RAL	If a post-dredge surface sediment sample has contaminant concentration(s) greater than the RAL, analyze pre-dredge sample(s) and discuss results with EPA to determine next steps.	

Notes:

1. Details regarding sample types and placement are presented in Section 4.1 of the Sediment QAPP.
2. Analytes are SMA-specific (see Section 4.1.2 of the Sediment QAPP). Surface sediment RALs are those presented in the 2014 LDW ROD (e.g., 12 mg/kg-organic carbon for total polychlorinated biphenyls), except for carcinogenic polycyclic aromatic hydrocarbon RALs, which are presented in the Explanation of Significant Differences (EPA 2021).
3. All RMC thicknesses are targeted thicknesses (construction specifications for acceptable tolerances for RMC placement are presented in this CQAP).
4. For thin-cut dredge areas (1-foot cut), there is no missed inventory sampling.
5. As shown in Figure 5-1, generated residuals within a given DU are only addressed if there is no missed inventory because re-dredging for missed inventory would result in a deeper contingency re-dredge than that for generated residuals. The missed inventory and generated residual samples will be collected concurrently.
6. The outer perimeter is the 20-foot width outside the inner perimeter boundary, except for downstream where the outer perimeter is 30 feet wide. The inner perimeter is the 20-foot width from the top of the dredge cut that will receive RMC placement (no sampling in inner perimeter), except for downstream where the inner perimeter is 30 feet wide.

Cm: centimeter

DU: Decision Unit

EAA: early action area

EPA: U.S. Environmental Protection Agency

mg/kg: milligram per kilogram

QAPP: quality assurance project plan


RAA: remedial action area

RAL: remedial action level

RMC: residuals management cover

SMA: Sediment Management Area

Figure 5-2
General Construction Sediment Sampling Flowchart for a Single SMA



Notes:

1. For SMAs adjacent to public access or habitat areas (i.e., Duwamish Waterway Park and People’s Park), sediment samples will also be collected along the shoreline both prior to and after dredging.
2. All durations are in terms of working days.
3. Green boxes with blue outlines indicate tasks to be completed by the construction Contractor. Boxes with orange outlines indicate tasks to be completed by the Quality Assurance Team. Boxes indicating key decisions are shown in yellow.
4. Timeframe between steps 4 and 8 or steps 7 and 8 will be up to 12 working days, counting from the receipt of approval to proceed from the Project Representative, unless the Contractor requires and the Project Representative approves an exception for a specific SMA (see Specification Section 01 14 00 – Work Restrictions).

5.3 Air, Noise, and Light Monitoring

As described in the ANLMP, if ANL monitoring is triggered during construction, EPA will be informed of the monitoring and its results by the next work day (or when data from the laboratory are available, if applicable). Should monitoring results indicate that the Contractor is exceeding threshold criteria, the Project Representative will notify the Contractor and direct the Contractor to implement corrective actions to its operations to return them to compliance with criteria.

5.4 Cultural Resources Monitoring and Inadvertent Discovery

If Tribal or other cultural materials are inadvertently discovered during excavation, project specifications require that dredging/excavation must cease and the affiliated Tribe(s) or other group(s) be notified and consulted. The Project Representative will implement reporting and notification requirements as described in the MIDP, which will include notifying EPA within two hours of the discovery; such a notification may include leaving a voicemail message, particularly if notification occurs outside of regular work hours.

6 References

- Anchor QEA, Windward. 2019. Remedial design work plan for the Lower Duwamish Waterway upper reach. Final. Submitted to EPA December 16, 2019. Anchor QEA, Inc. and Windward Environmental LLC, Seattle, WA.
- Anchor QEA, Windward. 2023. Pre-final (90%) remedial design basis of design report for Lower Duwamish Waterway upper reach. Draft. Submitted to EPA July 24, 2023. Anchor QEA and Windward Environmental LLC, Seattle, WA.
- EPA. 2014. Record of Decision. Lower Duwamish Waterway Superfund Site. US Environmental Protection Agency.
- EPA. 2021. Proposed explanation of significant differences. September 2021. Lower Duwamish Waterway Superfund site. US Environmental Protection Agency Region 10, Seattle, WA.
- EPA. 2022. Close out procedures for National Priorities List sites. OLEM directive 9320.2-23. Office of Superfund Remediation and Technology Innovation, US Environmental Protection Agency, Washington, DC.

100% Remedial Design Volume II, Part I

Appendix A

Water Quality Monitoring Plan

Lower Duwamish Waterway Group

City of Seattle / King County / The Boeing Company

100% REMEDIAL DESIGN VOLUME II, PART I

CONSTRUCTION QUALITY ASSURANCE PLAN FOR THE LOWER DUWAMISH WATERWAY UPPER REACH

APPENDIX A – WATER QUALITY MONITORING PLAN

For submittal to

The US Environmental Protection Agency
Region 10
Seattle, WA

January 17, 2024

Prepared by:



200 First Avenue West • Suite 500
Seattle, Washington • 98119

in association
with



1201 3rd Avenue • Suite 2600
Seattle, Washington • 98101

TABLE OF CONTENTS

- 1 Introduction 1**
 - 1.1 Project Description 1
 - 1.2 Water Quality Effects Assessment 2

- 2 Monitoring Personnel and Responsibilities 3**
 - 2.1 Project Representative 3
 - 2.2 Environmental Quality Assurance Officer 3
 - 2.3 Water Quality Monitoring Lead 4
 - 2.4 Monitoring Personnel 4
 - 2.5 Analytical Laboratory 4
 - 2.6 Data Management 5

- 3 Water Quality Monitoring Plan 6**
 - 3.1 Conventional Parameters 7
 - 3.1.1 Conventionals Criteria 8
 - 3.1.2 Monitoring Stations and Depths 9
 - 3.1.3 Monitoring Frequency 10
 - 3.1.4 Monitoring Methods 11
 - 3.1.5 Conventional Parameter Compliance 12
 - 3.1.6 Summary of Water Quality Monitoring Plan for Conventional Parameters 13
 - 3.2 Chemical Testing 16
 - 3.2.1 Analytes 17
 - 3.2.2 Chemistry Criteria 17
 - 3.2.3 Monitoring Stations and Depths 18
 - 3.2.4 Frequency of Chemical Testing 19
 - 3.2.5 Water Chemistry monitoring methods 20
 - 3.2.6 Summary of Water Quality Monitoring Plan for Water Chemistry 21
 - 3.3 Analytical Data Quality Objective and Criteria 22
 - 3.3.1 Precision 22
 - 3.3.2 Accuracy 24
 - 3.3.3 Representativeness 24
 - 3.3.4 Comparability 24
 - 3.3.5 Completeness 24
 - 3.3.6 Sensitivity 24

- 3.4 Chemistry Quality Assurance/Quality Control 25
 - 3.4.1 Field QC Chemistry Samples 25
 - 3.4.2 Laboratory Chemistry QC 25
- 3.5 Instrument/Equipment Testing, Inspection, Calibration, and Maintenance 28
 - 3.5.1 Conventional Monitoring Equipment 28
 - 3.5.2 Analytical Equipment 29
- 3.6 Inspection/Acceptance of Supplies and Consumables 29
- 3.7 Data Management 30
- 4 Reporting 31**
 - 4.1 Daily Reporting 31
 - 4.2 Weekly Reporting 31
 - 4.3 Reporting of Exceedances 31
 - 4.4 Laboratory Records 32
 - 4.4.1 Chemistry Records 32
 - 4.4.2 Data Reduction 34
 - 4.4.3 Data Storage and Backup 34
 - 4.5 Water Quality Monitoring Report 34
- 5 Corrective Actions 36**
- 6 References 37**

TABLES

Table A3-1	Criteria for Conventional Parameters.....	9
Table A3-2	Summary of Conventional Parameter Water Quality Monitoring Plan.....	14
Table A3-3	SMA's Selected for Potential Chemical Testing Based on Elevated Sediment Concentrations	17
Table A3-4	Marine Chronic and Acute Water Quality Criteria ¹	18
Table A3-5	Analytical Methods and Sample Handling Requirements for Water Samples	21
Table A3-6	Summary of Water Quality Monitoring Plan for Chemistry.....	21
Table A3-7	DQIs for Conventional Water Quality Measurements	23
Table A3-8	DQIs for Chemistry Laboratory Analyses.....	23
Table A3-9	Laboratory chemistry QC sample analysis summary.....	26

FIGURES

Figure A3-1	Water Quality Monitoring Stations and Depths
Figure A3-2	Intensive Monitoring for Conventionals during Dredging
Figure A3-3	Routine Monitoring for Conventionals during Dredging

ABBREVIATIONS

7-DADMax	7-day average of the daily maximum temperatures
ARAR	Applicable or Relevant and Appropriate Requirement
BMP	best management practice
BODR	<i>Basis of Design Report</i>
COC	contaminant of concern
CQAP	Construction Quality Assurance Plan
CRM	certified reference material
CV-AA	cold vapor-atomic absorption
CV-AFS	cold vapor-atomic fluorescence spectrometry
CWA	Clean Water Act
DO	dissolved oxygen
DQI	data quality indicator
EPA	U.S. Environmental Protection Agency
EQAO	Environmental Quality Assurance Officer
FC	Field Coordinator
FNU	Formazin Nephelometric Unit

FLPE	fluorinated high-density polyethylene
GC-ECD	gas chromatography-electron capture detection
GPS	global positioning system
HDPE	high-density polyethylene
ICP-MS	inductively coupled plasma-mass spectrometry
LCS	laboratory control sample
LDW	Lower Duwamish Waterway
MDL	method detection limit
MS	matrix spike
MSD	matrix spike duplicate
NTU	nephelometric turbidity units
PCB	polychlorinated biphenyl
PM	Project Manager
QA/QC	quality assurance/quality control
RD	remedial design
RL	reporting limit
RPD	relative percent difference
SDG	sample delivery group
SMA	sediment management area
SRM	standard reference material
WAC	Washington Administrative Code
WQMP	Water Quality Monitoring Plan

1 Introduction

This draft Water Quality Monitoring Plan (WQMP) is a component of the remedial design (RD) for the upper reach of the Lower Duwamish Waterway (LDW). The upper reach encompasses river mile 3.0 to river mile 5.0 of the LDW. The RD has been prepared consistently with the sediment remedy outlined in the U.S. Environmental Protection Agency's (EPA's) November 2014 *Record of Decision* (ROD) (EPA 2014), as modified by the *Explanation of Significant Differences* (EPA 2021). The purposes of the LDW upper reach WQMP are to obtain water quality data during construction to identify water quality effects that may be caused by remedy construction, and to use those data to identify the need to implement additional best management practices (BMPs) and/or operational measures for dredging and debris removal to address water quality effects in compliance with Applicable or Relevant and Appropriate Requirements (ARARs).

This WQMP, which is an appendix to the Construction Quality Assurance Plan (CQAP), identifies the specific requirements for monitoring water quality during in-water dredging, including steps to be taken to mitigate exceedances of water quality criteria, if any occur. This WQMP also includes monitoring during removal of identified debris¹ below the water line and placement of clean material. This draft final WQMP is included in the Final (100%) RD for the LDW upper reach and will be updated by the Implementing Entity, in coordination with EPA, as necessary to reflect any conditions or requirements in the final Clean Water Act (CWA) §404 ARAR Memorandum. The Implementing Entity's selected water quality monitoring firm will identify key staff in the organizational chart and develop remaining monitoring details.

1.1 Project Description

Remedial activities in the LDW upper reach are described in the *Basis of Design Report* (BODR). Construction BMPs, environmental protection measures, and water quality management controls for the anticipated work activities are described in Section 11 of the BODR.

The in-water components of the upper reach remedy will be conducted within the LDW-designated in-water work window, which is expected to occur between October 1 and February 15, annually. Scheduling will also take into account the tribal net fishery. The total project is estimated to take approximately three construction seasons to complete, as discussed in Section 13 of the BODR.

¹ "Identified debris" refers visible nearshore debris specifically in areas identified in the remedial design drawings. Intensive conventional monitoring is required during the removal of identified debris below the water line. Water quality effects associated with the removal of smaller debris encountered during dredging will be addressed using the level of monitoring already occurring during dredging. If larger debris is encountered that requires targeted removal from an SMA, intensive conventional monitoring will be performed for the duration of the debris removal.

The Implementing Entity will designate a Water Quality Monitoring Lead to oversee water quality monitoring during dredging activities to ensure compliance with Washington State water surface water quality criteria. For safety reasons, water quality monitoring will be restricted to daylight hours.

Water quality monitoring will not be performed when land-based excavation alone (i.e., no in-water work) is being conducted. Construction specifications will require the Contractor to use temporary erosion and sediment control measures to minimize spillage of excavation materials into the LDW during land-based excavation.

1.2 Water Quality Effects Assessment

A site-specific water quality modeling evaluation was performed to assess the potential for water quality exceedances during dredging (Appendix M). The conclusion was that water quality criteria are unlikely to be exceeded for contaminants of concern (COCs) from resuspension of sediment during dredging operations, or from barge dredge return water discharge.

The results of Appendix M can be considered by EPA to inform the detailed water quality monitoring requirements in EPA's CWA §404 ARAR Memorandum.

2 Monitoring Personnel and Responsibilities

The individuals responsible for various tasks required for water quality monitoring sample collection and analysis are described here and shown in CQAP Figure 2-1. Persons fulfilling these roles will be designated at least one month prior to the start of monitoring activities, and contact information will be provided to EPA at that time. All monitoring personnel will be experienced in the collection and measurement of water quality data.

2.1 Project Representative

The Project Representative, whose role is described in the CQAP, is assigned by the Owner to oversee the entire construction QA program. The Project Representative is the only person authorized to direct the Contractor and will be kept updated on water quality monitoring results and notified when there is an observed water quality exceedance. The Project Representative will coordinate notifications to EPA of confirmed water quality exceedances. The Project Representative will coordinate with the Contractor and EPA to ensure appropriate construction BMPs are being implemented and strategize ways to use BMPs or enhance the effectiveness of existing BMPs as necessary to mitigate water quality exceedances. The Project Representative will have the authority to stop the Contractor's work when necessary, including for reasons related to water quality exceedance(s).

2.2 Environmental Quality Assurance Officer

The Environmental Quality Assurance Officer (EQAO), whose role is described in the CQAP, is responsible for coordinating, reviewing, and reporting all environmental monitoring activities, including water quality monitoring. The EQAO reports to the Project Representative; key responsibilities for water quality monitoring include:

- Reviewing field reports to verify that appropriate field methods and QC procedures are being implemented in accordance with the procedures specified in this WQMP
- Overseeing coordination of the field sampling and laboratory programs and supervising data review, including coordination with the analytical laboratories and the EPA QA chemist, Don Matheny. Don Matheny is the EPA contact for this sampling and works on behalf of the EPA QA manager, Cindy Fields. Mr. Matheny can be reached as follows:
 - Mr. Don Matheny
US Environmental Protection Agency, Region 10
1200 6th Avenue
Seattle, WA 98101
Telephone: 206.553.2599
Email: matheny.don@epa.gov

- Reporting weekly water quality results to the EPA Project Manager
- Notifying EPA if a confirmed water quality exceedance is observed, and working with the Project Representative to coordinate with EPA to assess options for operational adjustments

2.3 Water Quality Monitoring Lead

The Water Quality Monitoring Lead will report to the EQAO and is responsible for the following activities:

- Overseeing all water quality monitoring activities and field personnel
- Overseeing sample collection, preservation, and holding times, and coordinating delivery of water quality samples to the designated laboratories for chemical analyses.
- Verifying that station, sample collection, and conventional field measurement results are properly recorded and forms are completely filled out
- Verifying that appropriate calibration and quality assurance/quality control (QA/QC) field procedures are being implemented
- Notifying the EQAO and Project Representative when water quality exceedances are observed, and providing all necessary supporting field documentation so the Project Representative can identify an appropriate path forward can be determined in consultation with EPA.

2.4 Monitoring Personnel

Under the Water Quality Monitoring Lead's oversight, water quality field monitoring personnel will be responsible for conducting field activities, instrument calibrations, QA/QC procedures, and documentation of results in daily field reports.

2.5 Analytical Laboratory

The analytical laboratory (TBD) will perform all chemical analyses. The laboratory will meet the following requirements:

- Adhere to the methods outlined in this plan, including those methods referenced for each procedure
- Adhere to documentation, custody, and sample logbook procedures
- Implement QA/QC procedures defined in this plan
- Meet all reporting requirements
- Deliver electronic data files as specified in this plan
- Meet turnaround times for deliverables as described in this plan
- Allow EPA and the EQAO, or a representative, to perform laboratory and data audits.

2.6 Data Management

The Data Manager (TBD) will oversee data management; they will ensure that analytical data are incorporated into the LDW database with appropriate qualifiers following review of the data.

3 Water Quality Monitoring Plan

Water quality monitoring during construction will include monitoring conventional parameters and water chemistry. The monitoring plan has been designed to cover the anticipated range of river conditions and construction operations. However, EPA may require additional sampling for conventional parameters and water chemistry.

Monitoring for conventional parameters, described in Section 3.1, will use a tiered-testing approach. Intensive conventional monitoring for three days will be conducted in the following circumstances:

- At the start of dredging in each sediment management area (SMA)²
- The first time that a new type of dredging equipment is used
- During the removal of debris below the water line (identified debris or large debris encountered during dredging)
- During dredging in the western portion of SMA 12B adjacent to the Duwamish River People's Park and Shoreline Habitat restoration area
- If an exceedance of turbidity criteria is confirmed during monitoring associated with dredging, which would trigger an additional two-day intensive monitoring period for conventionals.

Routine monitoring of conventional parameters will occur whenever intensive monitoring is not required (i.e., there are no confirmed exceedances of turbidity criteria during the three-day intensive monitoring period and any additional two-day periods for turbidity exceedances, as well as during placement of clean material). Conventional monitoring will be conducted if a turbidity plume is observed at the 150-foot compliance station. If there is a confirmed turbidity exceedance associated with dredging, then two days of intensive conventional monitoring will begin.

The collection and analysis of water samples for chemical analysis is described in Section 3.2. Water chemistry monitoring will occur under three specific conditions:

- Chemistry condition 1: the initiation of dredging (one event per season)³
- Chemistry condition 2: a confirmed turbidity exceedance associated with dredging (at least three events per season)

² The start of dredging is defined as the beginning of dredging in the SMA. If contingency re-dredging is required in the SMA, the initiation of contingency re-dredging will not trigger intensive monitoring of conventionals unless directed by EPA following review of results from missed inventory and residuals sediment samples.

³ Water chemistry monitoring will occur during the placement of the first lift of cap material in SMA 12B.

- Chemistry condition 3: dredging in an area with elevated COC concentrations in sediment (relative to COC concentrations in other SMAs) or dredging in the vicinity of public access areas.

In addition to the conventional monitoring and the chemistry monitoring, the construction inspectors will conduct daily visual observation of the Work Site for the following environmental conditions, as described in Section 3.5.1 of the CQAP. Any observations of the following conditions will be communicated to both the Construction Quality Assurance Officer and EQAO for documentation and potential corrective action, as determined by the Project Representative in coordination with EPA:

- Presence of oil sheen associated with construction activities
- Evidence of distressed or dying fish

The Project Representative will direct the Contractor to cease work in the immediate vicinity of construction activities associated with the observed presence of oil sheens or distressed or dying fish.

3.1 Conventional Parameters

The ROD (EPA 2014) states that the LDW is considered marine water under the Washington State's water quality standards regulation, because it meets the salinity threshold described in Washington Administrative Code (WAC) 173-201A-260(3)(e), and because salinity measurements show tidal conditions exist beyond the Turning Basin. The ROD also states that the LDW is not specifically noted in WAC 173-201A-610 and 612, Table 612, but rather is a continuation of Elliott Bay for the purposes of applying marine criteria. Based on the beneficial use classification of the LDW as "excellent quality" to support salmonid migration and rearing, the applicable compliance criteria for conventional parameters are the "excellent quality" Washington State Surface Water Quality Standards for marine waters (WAC 173-201A-210).

The Contractor will be responsible for construction QC including following BMPs with the goal of meeting applicable and relevant state water quality criteria at the designated point of compliance. Dredging effects on water quality are typically assessed by complying with the provisions of EPA's CWA §404 ARAR Memorandum.

The following field conventionals will be monitored during dredging activities at the compliance and background stations:

- Turbidity (in nephelometric turbidity units [NTU])
- Dissolved oxygen (DO) (in mg/L)
- Temperature (in °C)

- Hydrogen ion concentration (in pH units)
- Salinity⁴ (in parts per thousand) – informational only.

3.1.1 Conventional Criteria

3.1.1.1 Turbidity

Expected provisions of the CWA §404 ARAR Memorandum are that in-water construction activities do not increase in-water turbidity 5 NTU above background when background is 50 NTU or less (or 10% above background if background is greater than 50 NTU) at the compliance mixing zone distance. Compliance is typically measured at the edge of the EPA-approved mixing zone 150 feet from the construction work zone (Figure A3-1). The proposed area of mixing for marine waters is a 150-foot radius (i.e., point of compliance) surrounding the in-water activity. The background stations will be upstream and 500 feet away from the influence of the dredging activities occurring in the construction work zone. If there is a preliminary exceedance of the turbidity criteria, the EQAO and Project Representative will be informed, and the turbidity will be measured again at the same station 30 minutes after the original exceedance to determine if there is a confirmed turbidity exceedance requiring corrective action (Section 5). If there are two consecutive turbidity exceedances recorded 30 minutes apart, this will be defined as a confirmed turbidity exceedance.

3.1.1.2 Dissolved Oxygen

The DO criterion in marine waters with “excellent quality” is 6.0 mg/L; the DO at the point of compliance shall not decrease to less than 6.0 mg/L within a 24-hour period, per WAC 173-201A-210: “If the background DO is less than 6.0 mg/L (or within 0.2 mg/L of that criterion) and is due to natural conditions, then human actions considered cumulatively may not cause the DO of the water body to decrease >0.2 mg/L.”

3.1.1.3 Temperature

Per WAC 173-201A-210: “When the water body temperature is >16°C (or within 0.3°C of 16°C; one day maximum) and that condition is due to natural conditions, then human actions considered cumulatively may not cause an incremental increase of >0.3°C (7-day average of the daily maximum temperatures [7-DADMax]), per Table 210 (1)(c) of WAC 173-201A-210 for “excellent quality” marine water, wherein the 7-DADMax is the arithmetic average of seven consecutive measures of daily maximum temperatures. The 7-DADMax for any individual day is calculated by averaging that day's daily maximum temperature with the daily maximum temperatures of the three days prior and the three days after that date.

⁴ Salinity will be calculated based on specific conductance and temperature readings.

If water body temperature is 16°C (or >0.3°C below 16°C [$<15.7^{\circ}\text{C}$]), incremental temperature increases resulting from individual point source activities must not, at any time, exceed $12^{\circ}/(T-2)$ as measured at the edge of a mixing zone boundary, where T = highest representative ambient background temperature in the vicinity ($^{\circ}\text{C}$)."

3.1.1.4 pH

In marine waters with "excellent quality," pH must be within the range of 7.0 to 8.5, with a human-caused variation within that range of <0.5 units difference from background, per WAC 173-201A-210.

Table A3-1 summarizes the conventional water quality parameters and criteria.

Table A3-1
Criteria for Conventional Parameters

Parameter	Criteria	Units
Turbidity	If background is ≤ 50 NTU the criteria is background +5 NTU If background is > 50 NTU the criteria is background +10%	NTU
DO	6.0 mg/L ¹	mg/L
Temperature	Water body temperature 16°C (60.8°F): incremental temperature increases must not exceed $12^{\circ}/(T-2)$ where T is the highest ambient background temperature ²	$^{\circ}\text{C}$
pH	7 to 8.5 pH units	pH units

Notes:

1. If background DO is less than 6.0 mg/L and due to natural conditions, then dredging cannot reduce the background DO by more than 0.2 mg/L.

2. If the water body temperature is greater than 16°C (60.8°F), the incremental increase due to dredging cannot exceed 0.3°C.

DO: dissolved oxygen

mg/L: microgram per liter

NTU: nephelometric turbidity unit

WAC: Washington Administrative Code

3.1.2 Monitoring Stations and Depths

During each monitoring event, conventional parameters will be measured at both the background station (500 feet upriver of the construction work zone) and at the 150-foot compliance monitoring station. When the water depth is at least 10 feet, measurements will be made at two depths: near surface (approximately 3 feet below the water surface) and near bottom (approximately 3 feet above the mudline) (see Figure A3-1). In water deeper than 20 feet, measurements will be made at three depths: the midpoint of the water column and the near-surface and near-bottom depths. In water shallower than 10 feet, one measurement will be made in the middle of the water column. Whenever possible, samples will be collected at a location with a minimum water depth of 10 feet to minimize the potential for disturbance of the sediment bed by monitoring vessels.

Compliance stations will be based on the distance downriver from the construction activity. All compliance stations will be monitored downriver of the construction activity and at least one station each day will be monitored approximately one to two hours after a tide reversal during the ebb tide condition to represent the assumed worst-case condition.

Sediment dynamics during flood and ebb tides, including shear stress, have been assessed in the sediment transport modeling report for the LDW (QEA 2008), sediment transport analysis report for the LDW (Windward and QEA 2008), Duwamish River water quality study (King County 1999), and King County Diagonal Duwamish current meter study (unpublished data). The resuspension potential of dredge residuals is expected to be greater downstream of dredging during the ebb tide (with its higher bottom velocity) than upstream of dredging during the flood tide. Thus, turbidity monitoring downstream likely represents the worst-case scenario.

For SMA 12B, which is adjacent to the northern part of the Duwamish River People's Park and Shoreline Habitat, additional turbidity monitoring will be conducted west of the center line of the FNC during dredging. This monitoring will be conducted during the flood tide at a location 150 feet or less from the dredge location that is closest to the entrance to the marsh habitat area. For this area, the compliance station located near the inlet of the marsh habitat area will be monitored during the flood tide, and the downstream location will be monitored during the ebb tide.

If barge dewatering occurs more than 150 feet from dredging, water quality monitoring will be conducted 150 feet downstream of the barge. Barges will be required to be watertight during transit to the transload facility and during transloading of dredge material, so water quality monitoring will be conducted only during periods of active dewatering.

3.1.3 Monitoring Frequency

Water quality monitoring frequency for conventionals will be based on two tiers—intensive and routine conventionals monitoring.

3.1.3.1 Intensive Conventionals Monitoring

Intensive conventionals monitoring will be conducted the first three days of dredging in each SMA (Figure A3-2) and will be conducted twice per day. The first daily monitoring round will be conducted at least one hour after the start of daily work activities. The second daily monitoring round will be separated from the first monitoring round by a minimum of four hours. For one of the sampling events, monitoring will target one to two hours after tide reversal during the ebb tide condition. No monitoring will be performed if it cannot be completed one hour before dark/during dark hours due to safety concerns.

Intensive conventionals monitoring will also be required: 1) the first time there is a significant change to the Contractor's dredging equipment, such as changes to bucket type (e.g., environmental bucket

to open clamshell bucket), 2) if there is a confirmed turbidity exceedance associated with dredging activities at the 150-foot compliance monitoring station, 3) during the removal of identified debris below the water line, and 4) during dredging in the western portion of SMA 12B in the vicinity of the entrance to the Duwamish River People's Park and Shoreline Habitat restoration area.

If no exceedances of the water quality criteria for conventional parameters are identified over three consecutive days, then routine conventional monitoring will be implemented.

Background stations will be monitored prior to compliance stations. The compliance station(s) will be monitored within one hour of the completion of background station monitoring.

3.1.3.2 Routine Conventionals Monitoring

Routine conventionals monitoring is performed when intensive monitoring is not required. Routine monitoring during dredging will occur once per day, two days per week (Figure A3-3). Monitoring events will target one to two hours after tide reversal during the ebb tide. If a turbidity plume is visually observed at the 150-foot compliance station at any time during dredging, monitoring will be conducted as soon as the monitoring vessel gets to the station.

During the placement of clean material, routine turbidity monitoring will also occur. Turbidity exceedances associated with the placement of clean material will not trigger intensive monitoring, chemistry sampling, or changes in placement operations. EPA will be notified of turbidity exceedances associated with the placement of clean material. After the first six monitoring events associated with the placement of clean material, the Owner, Project Representative, EQAO, and EPA will discuss the data, and EPA will determine whether to discontinue turbidity monitoring during placement of clean material.

3.1.3.3 Exceedance-Triggered Monitoring

If exceedances of the water quality criteria for conventional parameters are confirmed during any dredging monitoring event, two days of intensive conventionals monitoring will occur.

3.1.4 Monitoring Methods

Water quality monitoring of conventionals will be conducted from a boat during daylight hours. Monitoring will be performed using a calibrated multi-probe meter (e.g., Hydrolab, YSI[®] probe, or similar) and/or a calibrated Hach[®] turbidity meter (the standard operating procedure will be provided with final WQMP). Turbidity, DO, pH, and salinity⁵ will be measured and recorded for each station.

All stations for water column measurements will be positioned relative to the location of the dredging, debris removal, material placement, and barge dewatering activities at the time of

⁵ Salinity will be calculated based on specific conductance and temperature readings.

sampling (e.g., 150 feet downriver from the construction activity) (Figure A3-1). Distances from construction activity will be verified using a range finder. Actual differential global positioning system coordinates, times, and depths of all water column sample stations will be recorded.

Monitoring equipment will be calibrated daily and allowed to equilibrate prior to use. Calibration information will be recorded in the field notebooks. Monitoring equipment will be handled according to the manufacturers' recommendations. Unusual or questionable readings will be noted, and duplicate readings will be collected.

3.1.5 *Conventional Parameter Compliance*

The compliance station results will be compared to those for the corresponding depth intervals at the background station. For example, the near-bottom results for both stations will be compared to one another. If the background station has only one sample because of a water depth of less than 10 feet, the results for all compliance station samples will be compared to the results for the background station sample.

If the water quality criteria are exceeded at the compliance station for one or more of the conventional parameters, the measurements will be repeated at the compliance station 30 minutes after the initial measurements were taken. The exceedance will be considered a confirmed exceedance if the results of the second measurement also exceeds the criteria.

EPA will be notified within two hours of a confirmed conventional parameter exceedance at the compliance station, and conventional parameter monitoring will be conducted approximately every two hours for the remainder of the day until compliance is documented. If there is a confirmed turbidity criteria exceedance during dredge monitoring or debris removal, the Project Representative will coordinate with the Contractor to identify and institute additional BMPs or modify the Contractor's operations to bring its activities back into compliance with water quality criteria. Some potential anticipated BMPs or operational changes that may be proposed by the Contractor include:

- Adjust dredging process by decreasing the velocity of the bucket through the water column and pausing the bucket above the bottom before dredging
- Decrease dredging or debris removal cycle time to reduce suspended sediment loading to water column
- Dislodge material that may adhere to the bucket over the haul barge
- Modify dredged material barge loading to reduce potential dredge material spillage
- Change buckets or modify equipment
- Use adaptive management processes to adjust dredge operations, in conjunction with discussions with EPA and monitoring to confirm that the cause of the exceedance has been addressed.

If the turbidity exceedance continues after implementing additional BMPs and/or operational modifications, the Project Representative will direct the Contractor to stop dredging activities associated with the turbidity exceedance, and EPA will be contacted to determine how to proceed.

3.1.6 Summary of Water Quality Monitoring Plan for Conventional Parameters

The water quality monitoring plan for conventional parameters is summarized in Table A3-2 and Figures A3-2 and A3-3.

**Table A3-2
Summary of Conventional Parameter Water Quality Monitoring Plan**

Component	Intensive Conventionals Monitoring	Routine Conventionals Monitoring
Conditions	<ul style="list-style-type: none"> Contractor begins dredging a new SMA First time there is a major change in equipment (e.g., dredge bucket type) Removal of identified debris below the water line Following confirmed turbidity exceedances during dredging¹ During dredging in SMA 12B to the west of the center of the FNC as close as possible to the entrance to the Duwamish River People’s Park and Shoreline Habitat restoration area 	<p>When intensive monitoring is not required during dredging or debris removal</p> <p>During placement of clean material</p>
Duration	<ul style="list-style-type: none"> 3 consecutive days if no confirmed exceedance 2 additional consecutive days following any confirmed exceedance Daily during dredging in the western portion of SMA 12B 	2 days per week
Frequency	2 sampling events per day	1 sampling event per day
Conventional Parameters and Stations	Monitor <i>in situ</i> conventional parameters (turbidity, pH, DO, and temperature) per WAC 173-201A-210 at 150-foot compliance monitoring station downriver and background monitoring station 500 feet upriver of the in-water construction work zone. Sampling will occur on the ebb tide whenever possible.	
Preliminary Exceedance Criteria	Preliminary exceedance occurs when the results exceed criteria for any of the conventional parameters at the compliance monitoring station.	
Confirmed Exceedance Criteria	Exceedance is confirmed when two consecutive measured exceedances (30 minutes apart) occur at the same compliance monitoring station.	
Conventionals Water Quality Criteria Exceedance Corrective Action	<ul style="list-style-type: none"> After a confirmed conventionals exceedance, Project Representative will notify EPA and Contractor within two hours. In situ conventional parameter testing will be conducted every two hours for the remainder of the day or until compliance is demonstrated (during daylight). If the confirmed exceedance is a turbidity exceedance associated with dredging, Contractor will modify its operations and turbidity monitoring will be conducted every two hours (for the remainder of day or until compliance is demonstrated) after additional BMPs or operational modifications have been implemented by Contractor to demonstrate and document that Contractor’s modifications have returned the site to compliance. If the turbidity exceedance continues after implementing the additional BMPs and/or operational modifications, the dredging activities associated with the turbidity exceedance will be ceased, and EPA will be contacted to determine how to proceed. Intensive monitoring will begin for a 2-day period the next day. 	

Notes:

1. Monitoring will occur if a turbidity plume is observed at the 150-foot compliance monitoring station.

BMP: best management practice

DO: dissolved oxygen

EPA: U.S. Environmental Protection Agency

SMA: sediment management area

WAC: Washington Administrative Code

3.2 Chemical Testing

Chemical testing will be conducted based on the chemistry conditions 1 through 3, summarized herein.

Chemistry condition 1: Construction initiation

Chemical testing will be conducted at the initiation of construction for each season to assess whether dredging activities result in a water quality chemical criteria exceedance. Samples will be collected after the Contractor has finished its startup operations and tested its equipment operational methods and has been production dredging for at least one hour to verify that BMPs are working effectively. Sampling will occur under three circumstances: 1) when dredging begins in the first SMA that will require at least four days of dredging in each construction season, 2) when dredging begins in the first SMA in the first season, as samples from this SMA will receive chemical testing regardless of the required dredging duration, and 3) when the first lift of cap material is placed within SMA 12B.

Chemistry condition 2: Confirmed turbidity exceedance

Chemical testing will be conducted as soon as possible after confirmation for each of the first three confirmed turbidity exceedances associated with dredging in each construction season. After the results from the testing are received, the Project Representative or EQAO will consult with EPA to determine if additional chemistry testing is required that season. Example conditions that may necessitate additional sampling include: 1) if any of the results are close to the water quality criteria, or 2) if turbidity exceedances associated with dredging that occur later in the season are significantly greater than those in the beginning of the season.

Chemical testing is intended to document whether a turbidity exceedance may also be associated with elevated chemical concentrations that exceed Washington State Acute Water Quality Criteria. Chemical testing will not be used to initiate real-time construction corrective action, because there is a long lag time between collecting samples for chemical testing and receiving test results from the laboratory. Turbidity measurements are the primary indicator of the potential for water quality chemical exceedance, as described and evaluated in the BODR Appendix M. It is expected that any corrective measures in the field will be based on confirmed turbidity exceedances associated with dredging.

Chemistry condition 3: Dredging in SMAs with elevated sediment concentrations or in the vicinity of public access areas

Chemical testing will occur when dredging begins in SMAs with substantially higher sediment COC concentrations relative to those in other SMAs. A review of the upper reach design dataset

identified intertidal SMAs (SMAs 6 and 7) and subtidal SMAs (SMAs 12B and 16) as requiring water chemistry monitoring when dredging is initiated.

**Table A3-3
SMAs Selected for Potential Chemical Testing Based on Elevated Sediment Concentrations**

SMA	RM	Elevated sediment concentrations
6	4.1E	10 RAL intervals with PCB conc > 1,000 µg/kg 2 locations with vertical intervals with PCB conc > 10,000 µg/kg
12B	3.6	6 locations with vertical intervals with PCB conc > 1,000 µg/kg
7	4.0E	5 locations with RAL intervals with PCB conc > 1,000 µg/kg 1 location with vertical interval > 1,000 µg/kg
16	3.1	5 locations with vertical intervals with PCB conc > 1,000 µg/kg

Notes:

µg/kg: microgram per kilogram

PCB: polychlorinated biphenyl

SMA: sediment management area

In addition, chemical testing will occur when dredging occurs within 150 feet of public access areas (i.e., the Duwamish Waterway Park [SMA 18]).⁶

3.2.1 Analytes

Chemicals with water quality criteria values for the protection of aquatic life and sediment concentrations greater than RALs in the UR were identified as analytes for the water quality monitoring. All water chemistry samples will be analyzed for PCBs, arsenic, lead, mercury and zinc. Exceedances of water quality criteria are not anticipated based on the assessment in BODR Appendix M. The Project Representative and EPA will meet to discuss the data prior to the second season of construction to determine if the analyte list should be revised.

3.2.2 Chemistry Criteria

The Washington State Marine Acute and Chronic Water Quality Criteria for the protection of aquatic life (WAC 173-201A-210) are the compliance criteria for chemical parameters (Table A3-4). Dredging will not be conducted over a continuous 24-hour period, and construction equipment will be moved multiple times per day. Therefore, results from water quality samples collected for chemical analyses and compared to acute and chronic water quality criteria will represent very conservative scenarios. Specifically, samples will be collected during active dredging and will not factor in water quality during periods when dredging is not being conducted over a 24-hour or 4-day period.

⁶ Condition 3 chemistry sampling during dredging near the Duwamish River People's Park and Shoreline Habitat area is required due to elevated polychlorinated biphenyl (PCB) levels in SMA 12B sediments; for this reason, this area does not require separate sampling as a public access area.

**Table A3-4
Marine Chronic and Acute Water Quality Criteria¹**

Chemical	Marine Chronic (µg/L) ²	Marine Acute (µg/L) ³
Metals		
Arsenic	36 (dissolved)	69 (dissolved)
Lead	8.1 (dissolved)	210 (dissolved)
Mercury	0.025 (whole water)	1.8 (dissolved)
Zinc	81 (dissolved)	90 (dissolved)
PCBS		
PCBs	0.030 (whole water)	10 (whole water)

Notes:

1. Standards listed are the lowest of National Recommended Water Quality Criteria: Aquatic Life Criteria EPA or Water Quality Standards for Surface Waters of the State of Washington (WAC 173-210A-240, Table 240).

2. Marine chronic criteria for metals are relevant to a 4-day exposure timeframe. The exposure timeframe for PCBs is 24 hours.

3. Marine acute criteria are relevant to a 1-hour exposure timeframe for metals and a 24-hour exposure timeframe for PCBs.

µg/L: microgram per liter

EPA: U.S. Environmental Protection Agency

PCB: polychlorinated biphenyl

WAC: Washington Administrative Code

3.2.3 Monitoring Stations and Depths

The points of compliance for chemical parameters are 150 feet and 300 feet from the construction activity for acute and chronic water quality criteria, respectively. During each monitoring event, samples will be collected at the 150-foot (acute) and 300-foot (chronic) compliance monitoring stations. When the water depth is at least 10 feet, samples will be collected at two depths: near surface (approximately 3 feet below the water surface) and near bottom (approximately 3 feet above the mudline) (see Figure A3-1). In water deeper than 20 feet, samples will be collected at three depths: the midpoint of the water column and the near-surface and near--bottom depths. In water shallower than 10 feet, one sample will be collected in the middle of the water column. The sample with the highest turbidity for each station will be selected for analysis each day. The samples not selected for analysis will be archived. The following conditions will also apply:

- Whenever possible, samples will be collected at a location with a minimum water depth of 10 feet to minimize the potential for disturbance of the sediment bed by monitoring vessels.
- Compliance station stations will be based on the distance downriver from the dredging activity.

3.2.4 Frequency of Chemical Testing

3.2.4.1 Chemistry Conditions 1 and 3

Water chemistry samples will be collected from both the 150-foot and 300-foot compliance stations twice a day for as many as four days⁷ at the initiation of dredging (condition 1) and during dredging at SMAs identified as having higher sediment concentrations or as near public access areas (condition 3). At each compliance station, samples will be collected at two water depths and twice a day.

Water chemistry samples will be collected at the 150-foot compliance station one time during placement of the first lift of cap material at SMA 12B. Samples will be collected from two depths. The samples will be archived. If directed by EPA, they will be analyzed following discussion of the water and sediment chemistry results obtained during the dredging of SMA 12B.

On days one and three, the sample associated with the highest confirmed turbidity reading (among the four samples at each compliance station) will be analyzed. The remaining samples collected on days one and three and all samples collected on days two and four will be archived pending the results from the initial analyses.

If the metals concentrations in the sample with the highest turbidity analyzed from the 150-foot compliance station exceed the acute water quality criteria, then the archive sample from the 150-foot compliance station collected at the same time will be analyzed, and the two results will be averaged to represent the one-hour exposure for metals. If the PCB concentrations in the sample analyzed exceed the acute criterion at the 150-foot compliance boundary, then the three archived samples collected at that station from both sampling events that day will be analyzed. If the average PCB concentration of the four samples (representing a portion of the 24-hour acute exposure period) exceeds the acute criteria, that may be considered an exceedance of the acute water quality criteria. In consultation with EPA, a time-weighted concentration will also be evaluated.

If any of the metals concentrations in the sample analyzed from the 300-foot compliance station exceed the chronic water quality criteria, all samples collected over the four-day period will be analyzed, and the average of the samples will be compared to the chronic criteria. If the average concentration for four days exceeds the chronic value, that may be considered an exceedance of the chronic water quality criteria. In consultation with EPA, a time-weighted concentration will also be evaluated.

⁷ When the analytes are metals and PCBs, sampling will occur for four days because the chronic exposure period for metals is four days. When PCBs are the only analyte, sampling will occur for two days because the chronic exposure period for PCBs is 24 hours.

If the PCB concentration in the sample analyzed from the 300-foot compliance station exceeds the chronic water quality criteria, the three archived samples collected at that station that day will be analyzed to determine if there is a chronic exceedance. If the average exceeds the chronic water quality criteria for PCBs, that may be considered an exceedance of the chronic water quality criteria for PCBs. In consultation with EPA, a time-weighted concentration will also be evaluated.

3.2.4.2 Chemistry Condition 2

If a confirmed turbidity exceedance occurs at the 150-foot compliance station, water chemistry samples will be collected after each of the first three confirmed turbidity exceedances as soon as possible after the confirmation of the turbidity exceedance. Samples will be collected at the near-surface and near-bottom water depths, and the results will be averaged for comparison to acute criteria for informational purposes. A turbidity exceedance generally represents a transient condition. If the turbidity exceedance persists for several days, EPA may require additional water chemistry sampling in addition to corrective measures in the field.

3.2.5 Water Chemistry monitoring methods

3.2.5.1 Field Methods

Water samples for chemical testing will be collected using a 5-L Teflon-lined Niskin bottle sampler, which will be manually lowered on a line to the targeted depth and triggered to close via a messenger. After the end caps of the sampler have been triggered shut, the sampler will be retrieved.

The dissolved metals samples will be filtered within 15 minutes of collection using a 0.45- μ m filter and preserved with nitric acid to a pH < 2. Sampling standard operating procedures will be provided in the final WQMP.

Conventional water quality parameters will be measured at the time of chemistry sample collection, as discussed in Section 3.1.

Chemistry samples will be packed in coolers and held at $\leq 4^{\circ}\text{C}$ ($\pm 2^{\circ}\text{C}$). Samples for analysis will be delivered directly to the laboratory.

3.2.5.2 Laboratory Methods

Laboratory methods and sample handling requirements for the water samples are provided in Table A3-5. The selected laboratory will provide specific reporting limits for these analyses. The samples will be analyzed with a targeted one-week (seven days) turnaround time.

**Table A3-5
Analytical Methods and Sample Handling Requirements for Water Samples**

Parameter	Method	Reference	Laboratory	Container	Preservative	Sample Holding Time
Total PCBs	GC-ECD	EPA 8082	TBD	2 L (amber glass)	None	1 year to extract, 1 year from extraction to analysis
Dissolved metals	ICP-MS	EPA 6020	TBD	250-mL HDPE	nitric acid to pH < 2; dissolved samples filtered with 0.45- μ m filter	180 days
Mercury	CV-AA	EPA 7470A	TBD	250-mL HDPE	nitric acid to pH < 2	28 days

Notes:

CV-AA: cold vapor-atomic absorption

EPA: U.S. Environmental Protection Agency

FLPE: fluorinated high-density polyethylene

GC-ECD: gas chromatography-electron capture detection

HDPE: high-density polyethylene

ICP-MS: inductively coupled plasma-mass spectrometry

TBD: to be determined

3.2.6 Summary of Water Quality Monitoring Plan for Water Chemistry

The water quality monitoring plan for water chemistry is summarized in Table A3-6.

**Table A3-6
Summary of Water Quality Monitoring Plan for Chemistry**

Component	Chemistry Conditions 1 and 3 ¹	Chemistry Condition 2
Conditions	<ul style="list-style-type: none"> Condition 1 – Initiation of dredging for each construction season Condition 3 – When dredging an SMA with elevated sediment chemistry or if the SMA is near (within 150 feet of) a public access area 	Condition 2 – Associated with the first three confirmed turbidity exceedances during dredging each season
Duration	4 days of sampling (PCBs and metals) 2 days of sampling (PCBs only)	1 day of sampling
Stations	150 feet and 300 feet downstream	150 feet downstream
Collection Frequency	Two sampling events per day	One sampling event
Timing	One of the two sampling events to occur 1 to 2 hours after tide reversal during ebb tide	As soon as possible after confirmed turbidity exceedance (for the first three confirmed exceedances)
Analytical Frequency	<ul style="list-style-type: none"> Analyze one sample with the highest confirmed turbidity from each compliance location per day on days 1 and 3 Archive all other samples pending results from initial samples 	Analyze samples from both depth intervals

Component	Chemistry Conditions 1 and 3 ¹	Chemistry Condition 2
Chemical Parameters	PCBs and metals	PCBs and metals
Exceedance Criteria	If concentrations in selected analytical sample exceed acute or chronic criteria, analyze archived samples to determine if the average of samples representing acute exposure (24 hours for PCBs, 1 hour for metals) or chronic exposures (24 hours for PCBs, 4 days for metals) exceeds the criteria.	Concentrations compared to acute criteria. The results will be averaged to represent acute exposure (24 hours for PCBs, 1 hour for metals).

Notes:

1. Water chemistry samples will also be collected once from both depth intervals at the 150-foot compliance station during the placement of the first lift of cap material in SMA 12B. The samples will be archived. If directed by EPA, following review of water and sediment chemistry sampling results associated with SMA 12B, the samples will be analyzed.

EPA: Environmental Protection Agency

PCB: polychlorinated biphenyl

SMA: sediment management area

3.3 Analytical Data Quality Objective and Criteria

The analytical data quality objective for the water samples is to develop and implement procedures that will ensure the collection of representative data of known, acceptable, and defensible quality. Parameters used to assess data quality are precision, accuracy, representativeness, comparability, completeness, and sensitivity.

3.3.1 Precision

Precision is the measure of reproducibility among individual measurements of the same property, usually under similar conditions, such as multiple measurements of the same sample. Precision is assessed by performing multiple analyses on a sample; it is expressed as a relative percent difference when duplicate analyses are performed, and as a percent relative standard deviation when more than two analyses are performed on the same sample (e.g., triplicates). Precision is assessed by laboratory duplicate analyses (e.g., duplicate samples, matrix spike duplicates (MSDs), and laboratory control sample [LCS] duplicates) for all parameters. Precision measurements can be affected by the nearness of a chemical concentration to the detection limit, whereby the percent error (expressed as either percent relative standard deviation or relative percent difference) increases. The DQI for precision varies depending on the analyte (Tables A3-7 and A3-8). The equations used to express precision are as follows:

$$RPD = \frac{(\text{measured conc} - \text{measured duplicate conc})}{(\text{measured conc} + \text{measured duplicate conc})/2} \times 100$$

Equation 1a

$$\%RSD = (SD/D_{ave}) \times 100$$

Where:

$$SD = \sqrt{\left(\frac{\sum(D_n - D_{ave})^2}{(n-1)}\right)}$$

Equation 1b

- %RSD = percent relative standard deviation
- D = sample concentration
- D_{ave} = average sample concentration
- n = number of samples
- SD = standard deviation

Table A3-7
DQIs for Conventional Water Quality Measurements

Parameter	Precision ¹	Accuracy ²	Completeness
DO	± 20%	± 0.1 mg/L or 1% of reading	90%
pH	± 20%	± 0.2 pH unit	90%
Specific conductance	± 20%	± 0.5% of reading or 0.001 mS/cm	90%
Temperature	± 20%	± 0.05 °C	90%
Turbidity	± 20%	0 to 999 FNU: 0.3 FNU or ±2% of reading (whichever is greater); 1000 to 4000 FNU: ±5% of reading	90%

Notes:

- Water quality measurements will be made using a YSI® EXO1 or similar water quality meter.
- 1. Precision is based on duplicate results for standard solutions following instrument calibration.
- 2. Accuracy is as reported for YSI® EXO1 instrument specifications.
- DO: dissolved oxygen
- DQI: data quality indicator
- FNU: Formazin Nephelometric Unit

Table A3-8
DQIs for Chemistry Laboratory Analyses

Parameter	Unit	Precision ¹	Accuracy ¹		Completeness
			LCS	Spiked Samples	
Total and dissolved metals	µg/L	± 20%	80–120%	75–125%	90%
Mercury	µg/L	± 25%	80–120%	75–125%	90%
Total PCBs	µg/L	± 20%	51–128%	51–128%	90%

Notes:

- 1. Values listed are performance-based limits provided by the laboratories.
- µg/L: microgram per kilogram
- DQI: data quality indicator
- LCS: laboratory control sample
- PCB: polychlorinated biphenyl
- SRM: standard reference material

3.3.2 Accuracy

Accuracy is an expression of the degree to which a measured or computed value represents the true value. Accuracy may be expressed as a percentage recovery for MS and LCS analyses. The DQI for accuracy varies depending on the analyte (Tables A3-7 and A3-8). The equation used to express accuracy for spiked samples is as follows:

$$\text{Percent recovery} = \frac{\text{spike sample result} - \text{unspiked sample result}}{\text{amount of spike added}} \times 100 \quad \text{Equation 2}$$

3.3.3 Representativeness

Representativeness is an expression of the degree to which data accurately and precisely represent an environmental condition. Assuming those objectives are met, the samples collected should be considered adequately representative of the environmental conditions they are intended to characterize.

3.3.4 Comparability

Comparability is an expression of the confidence with which one dataset can be evaluated in relation to another dataset. Therefore, the sample collection and chemical testing will adhere to the most recent Puget Sound Estuary Program QA/QC procedures (PSEP 1997) and EPA analysis protocols.

3.3.5 Completeness

Completeness is a measure of the amount of data that is determined to be valid in proportion to the amount of data collected. The equation used to calculate completeness is as follows:

$$\text{Completeness} = \frac{\text{number of valid measurements}}{\text{total number of data points planned}} \times 100 \quad \text{Equation 3}$$

The DQI for completeness for all components of this project is 90%. Data that have been qualified as estimated because the QC criteria were not met will be considered valid for the purpose of assessing completeness. Data that have been qualified as rejected will not be considered valid for the purpose of assessing completeness.

3.3.6 Sensitivity

Analytical sensitivity is the minimum concentration of an analyte above which a data user can be reasonably confident that the analyte was reliably detected and quantified. For field analyses, the resolution information provided by the probe manufacturer defines the capability of the method to

recognize small differences between values. For chemistry, the method detection limit (MDL)⁸ will be used as the measure of sensitivity for each measurement process.

Tables A3-7 and A3-8 list specific DQIs for water quality measurements, laboratory analyses of water samples.

3.4 Chemistry Quality Assurance/Quality Control

The types of samples analyzed and the procedures conducted for QA/QC samples collected in the field and analyzed in the laboratory are described in this section.

3.4.1 Field QC Chemistry Samples

Field QA/QC samples, such as field duplicates, filter blanks, and rinsate blanks, are generally used to evaluate the efficiency of field decontamination procedures and the variability attributable to sample handling. One equipment blank will be generated once for each batch of water chemistry samples. An additional Niskin bottle sampler will be used to collect a field duplicate during the multi-day water chemistry monitoring associated with chemistry conditions 1 and 3. Note that the interval with the field duplicate may not be selected for analysis.

3.4.2 Laboratory Chemistry QC

Before analyzing the chemistry samples, the laboratory must provide written protocols for the analytical methods to be used, calculate reporting limits for each analyte in each matrix of interest as applicable, and establish an initial calibration curve for all analytes. The laboratory must also demonstrate its continued proficiency by participation in inter-laboratory comparison studies, and by repeated analysis of certified reference materials (CRMs), calibration checks, laboratory reagent and rinsate blanks, and spiked samples.

3.4.2.1 Chemistry Analysis QC Samples

Method-specific QC measures, such as MSs and MS duplicates or laboratory duplicates, will be analyzed per preparatory or analytical batch as specified in the analytical methods and Table A3-9.

⁸ The term method detection limit (MDL) includes other types of detection limits. Recent revisions to EPA SW846 methods no longer require the calculation of MDLs.

Table A3-9
Laboratory chemistry QC sample analysis summary

Analyte	Initial Calibration	Initial Calibration Verification (second source)	Continuing Calibration Verification	LCS	Laboratory Replicates	MSs	MSDs	Method Blanks	Surrogate Spikes
Dissolved metals	prior to analysis	after initial calibration	every 10 samples and at end of analytical sequence	1 per prep batch	1 per prep batch	1 per prep batch	na	1 per prep batch	na
Mercury	prior to analysis	after initial calibration	every 10 samples and at end of analytical sequence	1 per prep batch	1 per prep batch	1 per prep batch	na	1 per prep batch	na
PCB Aroclors	prior to analysis	after initial calibration	before and after sample analysis, every 10-20 analyses or 12 hours	1 per prep batch	na	1 per prep batch	1 per prep batch	1 per prep batch	each sample

Notes:

A batch is a group of samples of the same matrix analyzed or prepared at the same time, not exceeding 20 samples.

LCS: laboratory control sample

na: not applicable or not available

QC: quality control

3.4.2.2 Laboratory QC Samples

The analyst will review the results of QC analyses from each laboratory prep batch immediately after a sample group has been analyzed. The QC sample results will then be evaluated to determine whether control limits have been exceeded.

If control limits have been exceeded, then appropriate corrective action, such as recalibration followed by reprocessing of the affected samples, must be initiated before a subsequent group of samples is processed. The project QA/QC Coordinator must be contacted immediately by the laboratory Project Manager (PM) if satisfactory corrective action to achieve the DQIs outlined in this WQMP is not possible. All laboratory corrective action reports relevant to the analysis of project samples must be included in the data deliverable packages.

All primary chemical standards and standard solutions used in this project will be traceable to the National Institute of Standards and Technology, Environmental Resource Associates, National Research Council of Canada, or other documented, reliable, commercial sources. Standards will be validated to determine their accuracy by comparing them to independent standards. Laboratory QC standards are verified in a multitude of ways: second-source calibration verifications (i.e., same standard, two different vendors) are analyzed to verify initial calibrations; new working standard mixes (e.g., calibrations, spikes, etc.) are verified against the results of the original solution and must be within 10% of the true value; or newly purchased standards are verified against current data. Any impurities found in the standard will be documented.

The following sections summarize the procedures that will be used to assess data quality throughout sample analysis. Table A3-8 summarizes the QC procedures to be performed by the laboratory, as well as the associated control limits for precision and accuracy.

3.4.2.2.1 Method Blanks

Method blanks are analyzed to assess possible laboratory contamination at all stages of sample preparation and analysis. A minimum of 1 method blank will be analyzed per prep batch or for every 20 samples, whichever is more frequent.

3.4.2.2.2 Laboratory Control Samples

LCSs are prepared from a clean matrix using the same process as the project samples that are spiked with known amounts of the target compounds. The recoveries of the compounds are used as a measure of the accuracy of the test methods. An LCS duplicate will be analyzed for metals, mercury, and PCB Aroclors.

3.4.2.2.3 *Laboratory Replicate Samples*

Laboratory replicate samples provide information on the precision of the analysis and are useful in assessing potential sample heterogeneity and matrix effects. Laboratory replicates are subsamples of the original sample that are prepared and analyzed as a separate sample, assuming sufficient sample matrix is available. A minimum of 1 laboratory replicate sample will be analyzed for prep batch or for every 20 samples, whichever is more frequent, for inorganic and conventional parameters.

3.4.2.2.4 *Matrix Spikes and Matrix Spike Duplicates*

The analysis of matrix spike (MS) samples provides information on the extraction efficiency of the method on the sample matrix. By performing MSD analyses, information on the precision of the method is also provided for organic analyses. For organic analyses, a minimum of 1 MS/MSD pair will be analyzed for each prep batch or for every 20 samples, whichever is more frequent, when sufficient sample volume is available. For inorganic analyses (i.e., metals), a minimum of one MS sample will be analyzed for each prep batch, when sufficient sample volume is available.

3.4.2.2.5 *Surrogate Spikes*

All project samples analyzed for PCBs will be spiked with appropriate surrogate compounds as defined in the analytical methods. Surrogate recoveries will be reported by the laboratories; however, no sample results will be corrected for recovery using these values.

3.4.2.2.6 *Internal Standard Spikes*

Internal standards may be used for calibrating and quantifying organic compounds and metals using MSs. If internal standards are required by the method, all calibration, QC, and project samples will be spiked with the same concentration of the selected internal standard(s). Internal standard recoveries and retention times must be within method and/or laboratory criteria.

3.5 Instrument/Equipment Testing, Inspection, Calibration, and Maintenance

3.5.1 *Conventional Monitoring Equipment*

The Water Quality Monitoring Lead will be responsible for overseeing the testing, inspection, and maintenance of all field equipment. Prior to each sampling event, measures will be taken to test, inspect, and maintain all field equipment. All equipment used, including the multi-parameter water quality meter, range finder, differential global positioning system (GPS) unit, and digital camera, will be tested for accuracy before leaving for the field event.

The multi-parameter water quality meter will be used to collect in situ water quality data (i.e., specific conductance, temperature, DO, pH and turbidity) at each sampling station and associated with each

composite sample, as outlined in this WQMP. All sensors, except temperature, require calibration to ensure high performance. The meter will be calibrated daily to ensure that the sensors meet the manufacturer's accuracy specifications for specific conductance, DO, pH, and turbidity.

A range finder will be used to measure the distance from the operations in order to establish the compliance stations. In addition, a Trimble® SPS461 or similar GPS receiver unit will be employed for the various sampling methods outlined in this WQMP. The GPS receiver will be calibrated daily to ensure that it is accurately recording positions from known benchmarks and functioning within the individual unit's factory specifications.

3.5.2 Analytical Equipment

The laboratory PM will be responsible for ensuring laboratory equipment testing, calibration, inspection, and maintenance requirements are met.

Multipoint initial calibration will be performed on each analytical instrument at the start of the project, after each major interruption to the instrument, and when any continuing calibration does not meet the specified criteria. The number of points used in the initial calibration is defined in each analytical method. Continuing calibrations will be performed daily for organic analyses and every 10 samples for inorganic analyses to ensure proper instrument performance.

Calibration of analytical equipment used for chemical analyses includes the use of instrument blanks or continuing calibration blanks, which provide information on the stability of the baseline established. Continuing calibration blanks will be analyzed immediately after the continuing calibration verification, at a frequency of 1 blank for every 10 samples analyzed for inorganic analyses and 1 blank every 12 hours for organic analyses. If the continuing calibration does not meet the specified criteria, the analysis must stop. Analysis may resume after corrective actions have been taken to meet the method specifications. All project samples analyzed by an instrument found to be out of compliance must be reanalyzed.

3.6 Inspection/Acceptance of Supplies and Consumables

The Water Quality Monitoring Lead will gather and check field supplies daily for satisfactory conditions before each field event. Batteries used in any field gear will be checked daily and recharged as necessary. Supplies and consumables for the field sampling effort will be inspected upon delivery and accepted if the condition of the supplies is satisfactory.

3.7 Data Management

All field data will be recorded on field forms, which the Water Quality Monitoring Lead will check for missing information at the end of each field day and amend as necessary. A QC check will be done to ensure that all data have been transferred accurately from the field forms to the database.

The analytical laboratories are required to submit data in an electronic format. The laboratory PM will contact the project Data Manager prior to data delivery to discuss specific format requirements.

A library of routines will be used to translate typical electronic output from laboratory analytical systems and to generate data analysis reports. The use of automated routines will ensure that all data are consistently converted to the desired data structures, and that operator time is kept to a minimum. In addition, routines and methods for quality checks will be used to ensure such translations are correctly applied.

Written documentation will be used to clarify how field and analytical laboratory duplicates and QA/QC samples were recorded in the data tables, and to provide explanations of other issues that may arise. Accurate records of field and laboratory QA/QC samples will be maintained so that project team members who use the data will have appropriate documentation.

4 Reporting

This section presents the daily, weekly, and final reporting of water quality monitoring results.

4.1 Daily Reporting

Field observations and measurement data will be recorded in a Water Quality Monitoring Form, including the following:

- Monitoring station (background or compliance station and approximate river mile)
- Monitoring station coordinates
- Date and time
- Contractor dredging or placement of clean material activity description
- Tidal phase (e.g., flood, ebb, or slack)
- Direction of monitoring, (i.e., downriver from the construction activity during ebb tide condition)
- Water depth at station
- Depth in the water column of each field parameter measurement (near-surface and near-bottom depths)
- Weather and current conditions

Completed forms will be scanned at the end of each field day and emailed to the EQAO.

4.2 Weekly Reporting

The results from each week's water quality monitoring activities will be compiled into a summary table with a comparison to water quality compliance criteria and provided to the EQAO and EPA by close of business on the following Monday. All reporting will include both regularly scheduled monitoring results and any additional monitoring results that may have been triggered by exceedances of water quality criteria.

4.3 Reporting of Exceedances

The Project Representative will notify EPA as soon as possible (within two hours) of a confirmed conventional exceedance. A confirmed exceedance that occurs at the end of a workday (i.e., less than two hours of dredging remaining) may be reported to EPA at the beginning of the following workday. In the case of a confirmed turbidity exceedance associated with dredging, the Project Representative will also notify the Contractor and will direct the Contractor to implement corrective actions to return dredging operations to compliance with water quality criteria.

Chemical exceedances of acute or chronic criteria will be reported to EPA within one workday of receipt of laboratory test results, and the final laboratory EDD will be provided. Due to the timeframe

to obtain chemistry results, any chemical exceedances will represent dredging activities in areas that have already been completed. Chemical exceedances will be discussed with EPA, along with conventional monitoring data, to help determine whether there is ongoing potential for chemical exceedances and a need to adjust dredging operations or compliance distances.

4.4 Laboratory Records

4.4.1 Chemistry Records

The analytical laboratories will be responsible for internal checks and data verification pertaining to sample handling and analytical data reporting, and they will correct errors identified during the QA review. The analytical laboratories will submit data packages electronically, including the following as applicable:

- **Project narrative:** This summary, in the form of a cover letter, will present any problems encountered during any aspect of sample analyses. The summary will include, but not be limited to, discussion of QC, sample shipment, sample storage, and analytical difficulties. The project narrative will document any problems encountered by the laboratory and their resolutions. In addition, the summary will provide operating conditions for instruments used for the analysis of each suite of analytes and definitions of laboratory qualifiers.
- **Records:** The data package will include legible copies of the chain of custody forms. This documentation will include the time of receipt and the condition of each sample received by the laboratory. These records will also document additional internal tracking of sample custody by the laboratory.
- **Sample results:** The data package will summarize the results for each sample analyzed. The summary will include the following information, as applicable:
 - Field sample identification code and corresponding laboratory identification code
 - Sample matrix
 - Date of sample extraction/digestion
 - Date and time of analysis
 - Weight used for analysis
 - Final dilution volumes or concentration factor for the sample Instruments used for analysis
 - MDLs⁹ and reporting limits (RLs)¹⁰
 - All data qualifiers and their definitions.

⁹ The term MDL includes other types of detection limits.

¹⁰ RL values are consistent with the lower limit of quantitation values required under EPA-846.

- **QA/QC summaries:** These summaries will contain the results of all QA/QC procedures. Each QA/QC sample analysis will document the same information required for the sample results (see previous bullet). The laboratory will make no recovery or blank corrections. The required summaries will include the following, as applicable:
 - The calibration data summary will contain the concentrations of the initial calibration and daily calibration standards and the date and time of analysis. This summary will also list the response factor, percent relative standard deviation, relative percent difference (RPD), and retention time for each analyte, as appropriate, as well as standards analyzed to indicate instrument sensitivity.
 - The internal standard area summary will report the internal standard areas, as appropriate.
 - The method blank analysis summary will report the method blank analysis associated with each sample and the concentrations of all compounds of interest identified in those blanks.
 - The surrogate spike recovery summary will report all surrogate spike recovery data for organic analyses, and it will list the names and concentrations of all compounds added, percent recoveries, and QC limits.
 - The MS recovery summary will report the MS or MS/MSD recovery data for analyses, as appropriate, including the names and concentrations of all compounds added, percent recoveries, and QC limits. The MS recovery summary will also report the RPD for all MS and MSD analyses.
 - The matrix duplicate summary will report the RPD for all matrix duplicate analyses and will list the QC limits for each compound or analyte.
 - The LCS analysis summary will report the results of the analyses of LCSs, including the QC limits for each compound or analyte.
 - The relative retention time summary will report the relative retention times for the primary and confirmational columns of each analyte detected in the samples and the percent differences between the columns, as appropriate.
- **Original data:** The data package will include legible copies of the original data generated by the laboratory, including the following:
 - Sample extraction/digestion, preparation, and cleanup logs
 - Instrument specifications and analysis logs for all instruments used on days of calibration and analysis
 - Enhanced and unenhanced spectra of target compounds detected in field samples and method blanks, with associated best match spectra and background subtracted spectra, for all gas chromatography/mass spectrometry analyses

- Enhanced and unenhanced spectra of target performance reference compounds detected in field samples, field blanks, and method blanks, with associated best match spectra and background subtracted spectra, for all gas chromatography/mass spectrometry analyses
- Quantitation reports for each instrument used, including reports for all samples, blanks, calibrations, MSs/MSDs, laboratory replicates, LCSs, and CRMs.

The analytical laboratories will submit data electronically in EarthSoft EQuls® standard four-file or EZ electronic data deliverable format, or in an alternative format to be specified prior to the implementation of this WQMP. Guidelines for electronic data deliverables for chemical data will be communicated to the analytical laboratories by the Data Manager. All electronic data submittals must be tab-delimited text files, or a format specified prior to implementation of this WQMP, that include all results, MDLs (as applicable), and RLs consistent with those provided in the laboratory report. If laboratory replicate analyses are conducted on a single submitted field sample, the laboratory sample identifier must distinguish among the replicate analyses.

4.4.2 Data Reduction

Data reduction is the process by which original data (i.e., analytical measurements) are converted or reduced to a specified format or unit to facilitate analysis of the data. Data reduction requires that all aspects of sample preparation that could affect the test result, such as sample volume analyzed or dilutions required, be taken into account in the final result. It is the laboratory analyst's responsibility to reduce the data, which the appropriate project personnel will then subject to further review and reduction. The laboratory will generate the data in a format amenable to review and evaluation. Data reduction may be performed manually or electronically.

4.4.3 Data Storage and Backup

All electronic files related to the project will be stored on a secure server, with server contents backed up regularly

4.5 Water Quality Monitoring Report

After all construction has been completed, the water quality monitoring data for the entire upper reach construction project will be provided to EPA as part of the Remedial Action Project Report. The section on water quality monitoring will contain:

- Any deviations from the WQMP and reasons for the deviations
- Tabular summaries of all water quality monitoring data with comparisons to water quality compliance criteria

- Figures depicting monitoring results over the course of construction for turbidity and chemical analytes, including (to the extent possible) relevant information on dredge areas and any BMPs implemented
- Narrative discussion of any water quality exceedances, probable cause(s) of the exceedance(s) if known, results of follow-up measurements, agency communications and decisions, and actions taken to mitigate the exceedance(s), including implementation of additional or enhanced BMPs
- Lessons learned regarding BMP implementation and effectiveness
- An appendix containing all completed Water Quality Monitoring Forms
- Documentation of instrument calibration (upon request)
- An appendix containing results from any chemistry testing conducted

In addition, a summary and tabulated results of water quality monitoring results will be included in an Annual Construction Summary Technical Memorandum, which will be submitted by the Contractor after each construction season has been completed (see CQAP for more information).

5 Corrective Actions

Corrective actions will be implemented to address water quality exceedances associated with dredging.

In the event of a confirmed turbidity water quality exceedance associated with dredging, the Project Representative will notify the Contractor and EPA Project Manager as soon as possible (within two hours) of the confirmed turbidity exceedance and will direct the Contractor to identify and implement its approach to return dredging operations to compliance with water quality criteria. The approach may involve modifying operations or implementing additional BMPs. Additional corrective actions may be required in the event of continued turbidity water quality exceedances at the compliance station; these actions are described in Section 3.1.6. If the water quality turbidity exceedance continues, even with additional BMPs and/or operational modifications, the Project Representative will discuss next steps with the Contractor and EPA. The path forward could include some or all of the following:

- Implementation of more aggressive BMPs or operational modifications
- Increases in the compliance boundary distance for turbidity by EPA, if the chemistry sample testing indicates there are no exceedances of chemical water quality criteria


If these options are not successful, it may be necessary to temporarily stop work to further assess the source of the exceedance and identify effective mitigation measures.


If a turbidity exceedance continues after implementation of additional BMPs and/or operational modifications, the Project Representative will instruct the Contractor to stop construction activities, and EPA will be contacted to determine how to proceed.


6 References

- EPA. 2014. Record of Decision. Lower Duwamish Waterway Superfund Site. US Environmental Protection Agency.
- EPA. 2021. Proposed explanation of significant differences. September 2021. Lower Duwamish Waterway Superfund site. US Environmental Protection Agency Region 10, Seattle, WA.
- King County. 1999. King County combined sewer overflow water quality assessment for the Duwamish River and Elliott Bay. Vol 1, Appendix B1: Hydrodynamic and fate and transport numerical model. King County Department of Natural Resources, Seattle, WA.
- PSEP. 1997. Recommended guidelines for sampling marine sediment, water column, and tissue in Puget Sound. Prepared for the Puget Sound Estuary Program, US Environmental Protection Agency, Region 10. King County (METRO) Environmental Laboratory, Seattle, WA.
- QEA. 2008. Lower Duwamish Waterway sediment transport modeling report. Prepared for Lower Duwamish Waterway Group. Quantitative Environmental Analysis, LLC, Montvale, NJ.
- Windward, QEA. 2008. Lower Duwamish Waterway remedial investigation. Sediment transport analysis report. Final. Prepared for Lower Duwamish Waterway Group. Windward Environmental LLC, Seattle, WA and Quantitative Environmental Analysis, Montvale, NJ.

Figures







100% Remedial Design Volume II, Part I

Appendix B

Construction Sediment Sampling Quality
Assurance Project Plan

Lower Duwamish Waterway Group

City of Seattle / King County / The Boeing Company

100% REMEDIAL DESIGN VOLUME II, PART I

CONSTRUCTION QUALITY ASSURANCE PLAN FOR THE LOWER DUWAMISH WATERWAY - UPPER REACH

APPENDIX B – CONSTRUCTION SEDIMENT SAMPLING QUALITY ASSURANCE PROJECT PLAN

For submittal to

The US Environmental Protection Agency
Region 10
Seattle, WA

January 17, 2024

Prepared by:



200 First Avenue West • Suite 500
Seattle, Washington • 98119

in association
with



1201 3rd Avenue • Suite 2600
Seattle, Washington • 98101

TITLE AND APPROVAL PAGE

Construction Sediment Sampling Quality Assurance Project Plan

Project Owner's Project Manager

Name

Date

**Environmental Quality Assurance
Officer**

Name

Date

Sediment Sampling Lead

Name

Date

EPA Project Manager

Name

Date

EPA Regional QA Manager

Name

Date

TABLE OF CONTENTS

Title and Approval Page	i
Table of Contents	ii
Abbreviations	v
1 Introduction	1
2 Project Objectives and Description	2
2.1 Data Quality Objectives	2
2.2 Project Approach and Schedule	4
3 Project Organization and Responsibilities	6
3.1 Project Representative (TBD)	6
3.2 Environmental Quality Assurance Officer (TBD)	6
3.3 Sediment Sampling Lead (TBD)	6
3.4 Sampling Personnel.....	7
3.5 Analytical Laboratory (TBD).....	7
3.6 Data Management (TBD).....	7
3.7 Special Training/Certification	7
3.8 Documentation and Records.....	8
3.8.1 Field Observations.....	8
3.8.2 Laboratory Records.....	8
3.8.3 Data Reduction.....	11
3.8.4 Data Storage and Backup.....	11
4 Data Generation and Acquisition	12
4.1 Sediment Sampling Design	12
4.1.1 Sample Types and Placement.....	12
4.1.2 SMA-specific Analytes	14
4.1.3 Sampling Design Example.....	15
4.1.4 Decision Units and Sampling Locations	18
4.2 Sampling Methods	22
4.2.1 Target Sampling Locations	22
4.2.2 Surface Sediment Collection.....	22
4.2.3 Subsurface Sediment Collection and Processing.....	22
4.3 Sample Identification.....	23

4.4	Sample Custody and Shipping Requirements	24
4.4.1	Sample Custody	24
4.4.2	Sample Shipping.....	25
4.5	Decontamination Procedures.....	25
4.6	Field-generated Waste Disposal	26
4.7	Laboratory Methods.....	27
4.7.1	Laboratory Sample Handling	27
4.7.2	Analytical Methods	27
4.8	Sediment Chemistry Analytical Data Quality Objective and Criteria.....	31
4.9	Sediment Chemistry Quality Assurance/Quality Control.....	35
4.9.1	Field Quality Control Samples	35
4.9.2	Laboratory Quality Control	36
4.10	Instrument/Equipment Testing, Inspection, and Maintenance	41
4.11	Instrument/Equipment Calibration and Frequency	41
4.12	Inspection/Acceptance of Supplies and Consumables.....	41
4.13	Data Management.....	42
5	Assessment and Oversight	43
5.1	Compliance Assessments.....	43
5.2	Response Actions for Field Sampling.....	43
5.3	Corrective Action for Laboratory Analyses.....	43
6	Reporting	44
6.1	SMA-specific Reporting.....	44
6.2	Final Report	44
7	References	45

TABLES

Table B2-1	Construction Monitoring DQOs and Stepped Analysis	3
Table B4-1	Overview of Sample Types and Approach.....	13
Table B4-2	SMA-specific Analytes.....	14
Table B4-3	Overview of Samples for SMAs 17 and 18.....	18
Table B4-4	Summary of SMA-specific Sampling Design	20
Table B4-5	Sediment Analyses to be Conducted	27
Table B4-6	Analytical Methods and Sample Handling Requirements for Sediment Samples.....	29

Table B4-7	DQIs for Laboratory Analyses	32
Table B4-8	RL Goals and RALs for Sediment Samples	33
Table B4-9	Sample Mass Required per Analysis.....	35
Table B4-10	Laboratory QC Sample Analysis Summary.....	37

FIGURES

Figure B2-1	Sequencing of Construction Sediment Sampling.....	5
Figure B4-1	Example of Sample Placement for SMA 17 and 18.....	17

ATTACHMENTS

Attachment B.1	Field Forms
Attachment B.2	Standard Operating Procedures
Attachment B.3	Analytical Data Quality Indicators

ABBREVIATIONS

%RSD	relative standard deviation
BBP	butyl benzyl phthalate
BODR	Basis of Design Report
cPAH	carcinogenic polycyclic aromatic hydrocarbon
CQAP	Construction Quality Assurance Plan
CRM	certified reference material
DQI	data quality indicator
DQO	data quality objective
DU	Decision Unit
dw	dry weight
Ecology	Washington State Department of Ecology
EPA	U.S. Environmental Protection Agency
EQAO	Environmental Quality Assurance Officer
ESD	Explanation of Significant Differences
GC/ECD	gas chromatography/electron capture detection
GC/MS	gas chromatography/mass spectrometry
HPAH	high-molecular-weight polycyclic aromatic hydrocarbon
HpCDD	heptachlorodibenzo- <i>p</i> -dioxin
HpCDF	heptachlorodibenzofuran
HRGC/HRMS	high-resolution gas chromatography/high-resolution mass spectrometry
HSP	health and safety plan
HxCDD	hexachlorodibenzo- <i>p</i> -dioxin
HxCDF	hexachlorodibenzofuran
ICP/MS	inductively coupled plasma
ID	identification
LCS	laboratory control sample
LCSD	laboratory control sample duplicate
LDW	Lower Duwamish Waterway
LPAH	low-molecular-weight polycyclic aromatic hydrocarbon
MDL	method detection limit
MS	matrix spike
MSD	matrix spike duplicate
OC	organic carbon
OCDD	octachlorodibenzo- <i>p</i> -dioxin
OCDF	octachlorodibenzofuran
PAH	polycyclic aromatic hydrocarbon

PCB	polychlorinated biphenyl
PeCDD	pentachlorodibenzo- <i>p</i> -dioxin
PeCDF	pentachlorodibenzofuran
PM	Project Manager
QA	quality assurance
QAPP	Quality Assurance Project Plan
QC	quality control
RAA	remedial action area
RAL	remedial action level
RAO	remedial action objective
RD	remedial design
RL	reporting limit
RMC	residuals management cover
ROD	Record of Decision
RPD	relative percent difference
SCUM	Sediment Cleanup User's Manual
SDG	sample delivery group
SM	Standard Method
SMA	Sediment Management Area
SOP	standard operating procedure
SVOC	semivolatile organic compound
TCDD	tetrachlorodibenzo- <i>p</i> -dioxin
TCDF	tetrachlorodibenzofuran
TEQ	toxic equivalent
TOC	total organic carbon
UCT-KED	universal cell technology/kinetic energy discrimination

1 Introduction

This Construction Sediment Sampling Quality Assurance Project Plan (Sediment QAPP) is an appendix to the Construction Quality Assurance Plan (CQAP) for the upper reach of the Lower Duwamish Waterway (LDW). The purpose of this Sediment QAPP is to outline the post-dredge sediment sampling and the associated sampling and analyses methods. Sediment samples, once post-dredge elevation requirements have been achieved, will be collected to assess generated residuals and potential missed inventory to determine if contingency actions are needed. In addition, this Sediment QAPP includes sediment sampling before and after dredging near public access and/or habitat areas to verify that dredging residuals have not contaminated these areas.

This QAPP provides the specific requirements for construction sediment sampling, including data quality objectives (DQOs), sampling design, and all methods and procedures needed to collect and analyze sediment samples. U.S. Environmental Protection Agency (EPA) guidance for QAPPs was followed in preparing this document (EPA 2002). The remainder of this QAPP is organized into the following sections.

- Section 2 – Project Objectives and Description
- Section 3 – Project Organization and Responsibilities
- Section 4 – Data Generation and Acquisition
- Section 5 – Assessment and Oversight
- Section 6 – Reporting
- Section 7 – References

This QAPP has three attachments. Attachment B.1 provides the field collection forms, Attachment B.2 presents standard operating procedures (SOPs), and Attachment B.3 presents the laboratory methods and the associated reporting limits (RLs). The Archaeological Monitoring and Inadvertent Discovery Plan for all construction-related activities (which applies to subsurface core samples) is provided in Appendix D of the CQAP. The health and safety plan (HSP), which is designed to protect on-site personnel from physical, chemical, and other hazards posed by the field sampling effort, is Appendix E of the CQAP. Attachment B.1 (field forms), Attachment B.3 (laboratory methods and RLs), and the HSP will be prepared after 100% remedial design (RD).

2 Project Objectives and Description

This section presents the DQOs for the construction sediment sampling, and an overview of the schedule/sequencing for how the sediment sampling fits with the rest of the construction work.

2.1 Data Quality Objectives

The primary purpose of the sediment sampling described in this QAPP is to collect sediment samples to assess generated residuals or potential missed inventory for each Sediment Management Area (SMA)¹ to determine if contingency actions are needed, as discussed in Section 5.2 of the CQAP. The DQOs for construction sediment sampling are provided below for both Decision Unit (DU)² sampling (DQOs 1 and 2) and perimeter³ sampling (DQOs 3 and 4). The seven-step DQO process is summarized in Table B2-1 for each of the four DQOs.

- **DQO 1:** For each DU, determine if there is missed inventory within the toe of dredge⁴ footprint.
- **DQO 2:** For each DU, assess whether there are generated residuals in surface sediment within the toe of the dredge footprint.
- **DQO 3:** Assess whether there are generated residuals in surface sediment in the outer perimeter of the dredge area.
- **DQO 4:** Assess whether there are generated residuals in the intertidal sediment adjacent to public access and/or habitat areas (applies only to SMAs adjacent to such areas).⁵

¹ As described in the Basis of Design Report (BODR), SMAs consist of grouped or subdivided remedial action areas (RAAs) with similar logistical considerations such as common construction methods, adjacent locations, and similar site conditions. SMAs are used to organize activities and to define discrete areas for construction management (e.g., construction sequencing).

² For the purposes of conducting construction sediment sampling to evaluate the completeness of dredging, each SMA has been divided into DUs, such that there are at least six DUs per acre within the compliance area (toe of cut). DUs are discussed further in Section 4.1.

³ Perimeter sampling will be conducted in the outer perimeter area, which is a 20-foot-wide area outside of the inner perimeter boundary, except for downstream of the SMA, where the outer perimeter is 30 feet wide. The inner perimeter is the 20-foot-wide area (30 feet wide downstream) starting from the top of the dredge cut that will receive residuals management cover (RMC) placement (no sampling will occur in the inner perimeter). Perimeter areas are discussed further in Section 4.1.

⁴ The toe of the dredge cut is the horizontal boundary surrounding the deepest elevation or thickness of dredging representing the target depth. Side slopes connect the toe of dredging to the existing mudline surface using either two horizontal to one vertical (2H:1V) or 3H:1V slope cuts, as described in the BODR.

⁵ SMAs adjacent to public access areas and/or habitat areas include SMAs 17/18 (Duwamish Waterway Park, which provides public access to intertidal areas) and SMA 11A/12B (Duwamish River People's Park and Shoreline Habitat, which includes limited public access and extensive marsh and shoreline habitat).

**Table B2-1
Construction Monitoring DQOs and Stepped Analysis**

DQO Step	DU Sampling		Perimeter Sampling	
	DQO 1	DQO 2	DQO 3	DQO 4
STEP 1: State the problem	Data are needed to determine if there is missed inventory within the toe of the dredge footprint for a given DU.	Data are needed to assess whether there are generated residuals within the toe of the dredge footprint for a given DU.	Data are needed to assess whether there are generated residuals in the outer perimeter of the dredge area.	Data are needed to assess whether there are generated residuals in intertidal sediment adjacent to public access and/or habitat areas.
STEP 2: Identify the goals of the study	Determine if subsurface sediment in the post-dredge 0-30 cm interval has concentrations greater than thresholds (see Section 5.2 of the CQAP), and if yes, determine depth of contamination.	Determine if surface sediment (0-10 cm) concentrations within the dredge footprint are greater than thresholds (see Section 5.2 of the CQAP).	Determine if surface sediment (0-10 cm) concentrations within the outer perimeter are greater than thresholds (see Section 5.2 of the CQAP).	Determine if post-dredge surface sediment (0-10 cm) concentrations near public access and/or habitat areas are greater than thresholds (see Section 5.2 of the CQAP).
STEP 3: Identify the information inputs	Remedy design (drawings) will be used to determine DUs and sampling locations; surface and subsurface sediment data in the design dataset for the upper reach of the LDW will be used to determine analytes.			
STEP 4: Define the boundaries of the study	Within and adjacent to SMAs in the upper reach of the LDW that require dredging			
STEP 5: Develop the analytical approach	Analytes will be specific to each SMA based on the upper reach design dataset			
STEP 6: Specify performance or acceptance criteria	Performance or acceptance criteria are described in Sections 4.8 and 4.9, including field QC samples and laboratory QC samples. DQIs for laboratory analysis will be met, as described in Sections 4.8 and 4.9.			
STEP 7: Develop the detailed plan for obtaining data	Collect subsurface cores (approximately 0–120 cm [0–4 feet]) in each DU. ¹ Cores will be sampled in 30-cm intervals.	Collect surface sediment samples (0–10 cm) within toe of dredge footprint in each DU.	Collect surface sediment samples (0–10 cm) around the outer perimeter of the dredge area.	Collect surface sediment samples (0–10-cm) adjacent to public access and/or habitat area.

Notes:

1. The toe of dredge cut is the horizontal boundary surrounding the deepest elevation or thickness of dredging representing the target depth.

CQAP: Construction Quality Assurance Plan

DQO: data quality objective

DU: Decision Unit

LDW: Lower Duwamish Waterway

SMA: sediment management area

2.2 Project Approach and Schedule

This section provides an overview of the approach and schedule for sediment sampling during construction. The in-water components of the upper reach remedy will be conducted within the LDW-designated in-water work window, which is expected to occur between October 1 and February 15, annually. Scheduling will also take into account the tribal net fishery. Remedial construction for the upper reach is anticipated to require three construction seasons, as discussed in Section 13 of the BODR.

Construction sediment sampling will be conducted separately for each SMA (or group of SMAs) for which dredging has been conducted. The sampling sequence is summarized below.


- **Collect samples prior to dredging (for SMAs near public access and/or habitat areas):** Surface sediment samples will be collected and archived prior to dredging in public access and/or habitat areas within 150 feet of the SMA to be dredged (DQO 4).⁶
- **Conduct dredging:** The Remedial Action Contractor (Contractor) will conduct dredging in accordance with project specifications and drawings. Once the Contractor has completed dredging an SMA, the Contractor will conduct a survey to verify that post-dredge elevations/thicknesses have been accepted.
- **Collect sediment samples:** After the required dredge elevations/thicknesses have been accepted, the construction sediment sampling will be conducted (DQOs 1 through 4). These samples will include missed inventory cores, surface sediment samples to evaluate dredged residuals, and (if applicable), post-dredge public access and/or habitat area samples. Samples will be submitted to the laboratory for analysis (with an expedited turnaround time) and used to determine if contingency re-dredging is needed.
- **Determine if contingency re-dredging is needed:** The target timeline to determine whether contingency re-dredging is needed is 15 calendar days, which includes sample collection, laboratory analysis, data processing, and consultation with EPA.
- **Conduct contingency re-dredging (if needed):** If the results of the first round of sampling indicate that contingency re-dredging is needed (as described in Section 5.2 of the CQAP), the following steps will be taken on a DU-specific basis:
 - **Complete contingency re-dredging:** The Contractor will complete the specified contingency re-dredging. The contingency re-dredging will be considered complete once required contingency re-dredge elevations/thicknesses have been accepted.
 - **Collect an additional round of surface sediment samples:** After the contingency re-dredging has been completed and accepted, an additional round of surface

⁶ Public access and/or habitat area samples will be collected near Duwamish Waterway Park (SMAs 17 and 18) and along Duwamish River People's Park and Shoreline Habitat (SMAs 11A and 12B), as described in Section 4.1.

sediment sampling within the toe of dredge in DUs where re-dredging was conducted will be conducted for informational purposes. These samples will be archived and analyzed at the end of each construction season. Results from these samples will be presented in the Annual Construction Summary Technical Memorandum.

- **Place backfill or RMC:** Material will be placed as determined by the Project Representative and EPA.

This process is summarized in Figure B2-1.



3 Project Organization and Responsibilities

Overall project organization and team responsibilities are described in Section 2 of the CQAP. The following sections describe the responsibilities of key project team members involved in the construction sediment sampling work.

3.1 Project Representative (TBD)

The Project Representative will be assigned by the Owner to oversee the entire construction QA program. The Project Representative will be the only person authorized to direct the Contractor and will be kept updated on sediment sampling results. The Project Representative will work with the Environmental Quality Assurance Officer, Designer, and EPA to determine whether contingency actions are needed.

3.2 Environmental Quality Assurance Officer (TBD)

The Environmental Quality Assurance Officer (EQAO) will be responsible for coordinating, reviewing, and reporting all environmental monitoring activities, including construction sediment sampling. Key responsibilities related to construction sediment sampling will include the following:

- Reviewing field reports to verify that appropriate field methods and QC procedures are being implemented in accordance with the procedures specified in this QAPP
- Overseeing coordination of the field sampling and laboratory programs and supervising data review, including coordination with the analytical laboratories and the EPA QA chemist
- Reporting sediment sampling results to the Project Representative and EPA

3.3 Sediment Sampling Lead (TBD)

The Sediment Sampling Lead will be responsible for implementing sediment sampling activities. Key responsibilities associated with sediment sampling will include the following:

- Managing field sampling activities, field personnel, and general field and quality assurance/quality control (QA/QC) oversight related to sample collection
- Overseeing sample collection, preservation, and holding times, and coordinating delivery of environmental samples to the designated laboratories for chemical analyses.
- Verifying that station, sample collection, and field measurement results are properly recorded and forms are completely filled out
- Coordinating with the analytical laboratories (a laboratory coordinator may be identified prior to the implementation of the QAPP to assist with this coordination)
- Coordinating with additional individuals involved in sediment sampling (e.g., boat captains), who will be identified prior to the implementation of this QAPP

- Notifying the EQAO and Project Representative of sediment sampling results and providing all necessary supporting field documentation

3.4 Sampling Personnel

Under the Sediment Sampling Lead's oversight, field personnel will be responsible for conducting field activities, QA/QC procedures, and documentation of results.

3.5 Analytical Laboratory (TBD)

The analytical laboratory will perform all chemical analyses. The laboratory will meet the following requirements:

- Adhere to the methods outlined in this QAPP, including those methods referenced for each procedure
- Adhere to documentation, custody, and sample logbook procedures
- Implement QA/QC procedures defined in this QAPP
- Meet all reporting requirements
- Deliver electronic data files as specified in this QAPP
- Meet turnaround times for deliverables as described in this QAPP
- Allow EPA and the EQAO, or a representative, to perform laboratory and data audits

3.6 Data Management (TBD)

The Data Manager will oversee data management; they will ensure that analytical data are incorporated into the LDW database with appropriate qualifiers following review of the data.

3.7 Special Training/Certification

The Superfund Amendments and Reauthorization Act of 1986 required the Secretary of Labor to issue regulations through the Occupational Safety and Health Administration providing health and safety standards and guidelines for workers engaged in hazardous waste operations. Accordingly, 29 Code of Federal Regulations 1910.120 requires that employees be given the training necessary to provide them with the knowledge and skills to enable them to perform their jobs safely and with minimum risk to their personal health. All sampling personnel will have completed the 40-hour HAZWOPER training course and 8-hour refresher courses, as necessary, to meet Occupational Safety and Health Administration regulations. The Sediment Sampling Lead will also have completed the eight-hour HAZWOPER supervisor training.

In addition, all analytical laboratories will have current environmental laboratory accreditation from the Washington State Department of Ecology (Ecology) and other accreditation agencies for the analytical methods to be used. Any exceptions will be identified prior to implementation of this QAPP.

3.8 Documentation and Records

Field observations and laboratory records will be documented following the protocols described in this section. In addition, this section provides data reduction rules and data report formats.

3.8.1 Field Observations

All field activities will be recorded in a field logbook maintained by the Sediment Sampling Lead or designee. The field logbook will provide a description of all sampling activities, conferences among the Sediment Sampling Lead, EQAO, and EPA oversight personnel associated with field sampling activities, sampling personnel, and weather conditions, as well as a record of all modifications to the procedures and plans identified in this QAPP and the HSP (Appendix E of the CQAP). The field logbook will consist of bound, numbered pages, and all entries will be made in indelible ink. Photographs will provide additional documentation of the sample collection activities. The field logbook is intended to provide sufficient data and observations to enable participants to reconstruct events that occurred during the sampling period.

The project team will use the following field forms (Attachment B.1) to record pertinent information after sample collection:

- Surface sediment collection form
- Sediment core collection form
- Sediment core processing log
- Protocol modification form
- Chain of custody form

The project team will document information regarding equipment calibration and other sampling activities in the field logbook.

3.8.2 Laboratory Records

3.8.2.1 Chemistry Records

The analytical laboratories will be responsible for internal checks and data verification pertaining to sample handling and analytical data reporting and will correct errors identified during the QA review. The analytical laboratories will submit data packages electronically, including the following as applicable:

- **Project narrative:** This summary, in the form of a cover letter, will present any problems encountered during any aspect of sample analyses. The summary will include, but not be limited to, discussion of QC, sample shipment, sample storage, and analytical difficulties. The project narrative will document any problems encountered by the laboratory and their

resolutions. In addition, the summary will provide operating conditions for instruments used for the analysis of each suite of analytes and definitions of laboratory qualifiers.

- **Records:** The data package will include legible copies of the chain of custody forms. This documentation will include the time of receipt and the condition of each sample received by the laboratory. These records will also document additional internal tracking of sample custody by the laboratory.
- **Sample results:** The data package will summarize the results for each sample analyzed. The summary will include the following information, as applicable:
 - Field sample identification (ID) code and corresponding laboratory ID code
 - Sample matrix
 - Date of sample extraction/digestion
 - Date and time of analysis
 - Weight used for analysis
 - Final dilution volumes or concentration factor for the sample
 - Instruments used for analysis
 - Method detection limits (MDLs)⁷ and RLs⁸
 - All data qualifiers and their definitions
- **QA/QC summaries:** These summaries will contain the results of all QA/QC procedures. Each QA/QC sample analysis will document the same information required for the sample results (see previous bullet). The laboratory will make no recovery or blank corrections, except for isotope dilution method correction prescribed by EPA. The required summaries will include the following, as applicable:
 - The calibration data summary will contain the concentrations of the initial calibration and daily calibration standards and the date and time of analysis. This summary will also list the response factor, percent relative standard deviation (%RSD), relative percent difference (RPD), and retention time for each analyte, as appropriate, as well as standards analyzed to indicate instrument sensitivity.
 - The internal standard area summary will report the internal standard areas, as appropriate.
 - The method blank analysis summary will report the method blank analysis associated with each sample and the concentrations of all compounds of interest identified in those blanks.
 - The surrogate spike recovery summary will report all surrogate spike recovery data for organic analyses, and it will list the names and concentrations of all compounds added, percent recoveries, and QC limits.

⁷ The term MDL includes other types of detection limits, such as estimated detection limits calculated for dioxins/furans.

⁸ RL values are consistent with the lower limit of quantitation values required under EPA-846.

- The labeled compound recovery summary will report all labeled compound recovery data for EPA method 1613b, and it will list the names and concentrations of all compounds added, percent recovery, and QC limits.
- The matrix spike (MS) recovery summary will report the MS or MS/matrix spike duplicate (MSD) recovery data for analyses, as appropriate, including the names and concentrations of all compounds added, percent recoveries, and QC limits. The MS recovery summary will also report the RPD for all MS and MSD analyses.
- The matrix duplicate summary will report the RPD for all matrix duplicate analyses and will list the QC limits for each compound or analyte.
- The certified reference material (CRM) analysis⁹ summary will report the results of the CRM analyses and compare these results with published concentration ranges for the CRMs.
- The LCS analysis summary will report the results of the analyses of LCSs, including the QC limits for each compound or analyte.
- The relative retention time summary will report the relative retention times for the primary and confirmational columns of each analyte detected in the samples and the percent differences between the columns, as appropriate.
- The ion abundance ratio summary for samples analyzed by EPA method 1613b will report computed ion abundance ratios compared to theoretical ratios listed in the applicable method.
- **Original data:** The data package will include legible copies of the original data generated by the laboratory, including the following:
 - Sample extraction/digestion, preparation, and cleanup logs
 - Instrument specifications and analysis logs for all instruments used on days of calibration and analysis
 - Reconstructed ion chromatograms for all samples, standards, blanks, calibrations, spikes, replicates, LCSs, and CRMs
 - Enhanced and unenhanced spectra of target compounds detected in field samples and method blanks, with associated best match spectra and background-subtracted spectra, for all gas chromatography/mass spectrometry (GC/MS) analyses
 - Enhanced and unenhanced spectra of target performance reference compounds detected in field samples, day zero blanks, field blanks, and method blanks, with associated best match spectra and background subtracted spectra, for all GC/MS analyses

⁹ CRMs will be analyzed for polycyclic aromatic hydrocarbons (PAHs), polychlorinated biphenyl (PCB) Aroclors, and dioxins/furans. All other analyses will include a laboratory control sample (LCS). Specific information is listed in Section 4.10.

- Quantitation reports for each instrument used, including reports for all samples, blanks, calibrations, MSs/MSDs, laboratory replicates, LCSs, and CRMs

The analytical laboratories will submit data electronically in EarthSoft EQUiS® standard four-file or EZ_EDD format, or in an alternative format to be specified prior to the implementation of this QAPP. Guidelines for electronic data deliverables for chemical data will be communicated to the analytical laboratories by the EQAO. All electronic data submittals must be tab-delimited text files, or in a format specified prior to implementation of this QAPP, that include all results, MDLs (as applicable), and RLs consistent with those provided in the laboratory report. If laboratory replicate analyses are conducted on a single submitted field sample, the laboratory sample identifier must distinguish among the replicate analyses.

3.8.3 Data Reduction

Data reduction is the process by which original data (i.e., analytical measurements) are converted or reduced to a specified format or unit to facilitate analysis of the data. Data reduction requires that all aspects of sample preparation that could affect the test result, such as sample volume analyzed or dilutions required, be taken into account in the final result. It is the laboratory analyst's responsibility to reduce the data, which the appropriate project personnel will then subject to further review and reduction. The laboratory will generate the data in a format amenable to review and evaluation. Data reduction may be performed manually or electronically.

3.8.4 Data Storage and Backup

All electronic files related to the project will be stored on a secure server, with server contents backed up regularly.

4 Data Generation and Acquisition

This section presents an overview of data generation and acquisition for the construction sediment sampling program.

4.1 Sediment Sampling Design

This section presents the sampling design for the construction sediment sampling program. The final QAPP will include specific sampling locations, which cannot be determined until completion of 100% RD; thus, this draft QAPP presents the rationale for the sampling design that will be applied to each SMA once RD is final.

4.1.1 Sample Types and Placement

Sediment sampling conducted as part of the construction sediment sampling program will include the collection of samples to evaluate post-dredge conditions within each DU (DQOs 1 and 2), perimeter conditions (DQOs 3), and conditions near public access and/or habitat areas (DQO 4). These post-dredge samples will address generated residuals (i.e., post-dredge surface sediment contamination) and missed inventory (i.e., contamination remaining below the required dredge elevations/thicknesses). Comparison of these results with the specified thresholds will allow for a determination of whether a contingency action is needed (Section 5.2 of the CQAP). If one or more of the post-dredging samples has a contaminant concentration greater than the RAL, discussions with EPA regarding potential contingency actions will occur.

4.1.1.1 DU Sampling

For the purposes of conducting construction sediment sampling to evaluate the completeness of dredging (DQOs 1 and 2), each SMA has been divided into DUs, such that there are at least six DUs per acre within the toe of cut. The division of each SMA into DUs has been done such that the DU boundaries follow inner dredge prism boundaries, when possible, and generally represent regular rows of samples with approximately equal areas. One surface sample and one subsurface core will be collected in the approximate center of each DU to characterize sediment quality in that DU. Exceptions to this approach include the following areas, where missed inventory cores are not applicable and thus only generated residuals samples will be collected:

- Thin cut dredge areas
- Partial dredge and cap areas – Samples from these areas will be collected for documentation purposes only (i.e., no contingency actions will be taken based on the results, given that a cap will be placed over the area).

In addition, for areas where debris piles will be removed as part of the remedy, it is unknown whether the debris currently extends below the planned 2-foot removal depth. If sampleable sediment is present below the 2 feet of removed debris and/or sediment, surface sediment samples

will be collected at a rate of one sample per debris pile. While the results may not be available prior to backfilling, EPA will determine, with the Project Engineer, the need for contingency or follow-up action following the two-foot excavation based on a review of the data and information about the debris.

4.1.1.2 Perimeter and Public Access and/or Habitat Area Sampling

Surface sediment samples will be collected along the outer perimeter of the SMA (DQO 3) and between the SMA and the two public access and/or habitat areas (DQO 4) to assess generated residuals outside of the footprint of the SMA. The public access and/or habitat areas identified as adjacent to SMAs with dredging are:

- Duwamish Waterway Park for SMA 17 and 18
- Duwamish River People’s Park and Shoreline Habitat for SMA 11A and 12B

These areas will warrant special consideration because of their proximity to dredging. A minimum of three individual surface sediment samples, spaced approximately every 250 feet, will be collected adjacent to each of these areas before and after dredging in order to evaluate dredge residuals in these areas. These samples will be collected from the intertidal area between the outer perimeter of the SMA and the public access and/or habitat area. Sample collection at these locations will occur both before dredging (samples will be archived) and after dredging is complete (samples will be analyzed). If one or more of the post-dredging samples has a contaminant concentration greater than the surface sediment RAL, the pre-dredge samples will also be analyzed and discussions with EPA regarding next steps will occur.

4.1.1.3 Summary of Sample Placement

An overview of each sample type and planned sample placement to satisfy each of the four DQOs is provided in Table B4-1.

**Table B4-1
Overview of Sample Types and Approach**

DQO	Sample Type	Sample Placement
DU Sampling		
DQO 1: Determine if there is missed inventory within the toe of the dredge footprint.	Subsurface cores (approximately 0–120 cm [0–4 feet]), sampled in 30-cm increments resulting in 4 samples per core. ¹	Cores will be collected with a density of no fewer than 6 cores per acre within the toe of cut of the dredge area, each sample corresponding to 1 DU. The resulting sampling density will be at least 6 locations per acre within the toe of cut.

DQO	Sample Type	Sample Placement
DQO 2: Assess generated residuals in surface sediment within the toe of the dredge footprint.	Surface sediment samples (0–10 cm)	Surface sediment samples will be collected with a density of no fewer than 6 per acre within the toe of cut of the dredge area (i.e., approximately collocated with the cores for DQO 1). The resulting sampling density will be at least 6 locations per acre within the toe of cut.
Perimeter Sampling		
DQO 3: Assess whether there are generated residuals in surface sediment in the outer perimeter of the dredge area.	Surface sediment samples (0–10 cm)	Surface sediment samples will be collected within the outer perimeter of the dredge area. Sample spacing will be approximately every 150 feet, except for the downstream end of the area where additional samples will be placed for tighter spacing. ²
DQO 4: Assess whether there are generated residuals in the intertidal sediment adjacent to public access and/or habitat areas (applies only to SMAs adjacent to public access and/or habitat areas).	Surface sediment samples (0–10 cm)	A minimum of three surface sediment samples will be collected in the intertidal area adjacent to a given public access and/or habitat area. Sample spacing will be approximately every 250 feet along the length of the public access and/or habitat areas.

Notes:

- As described in Section 4.2.3, fewer than four samples per core may be collected if native material is encountered.
- The tighter spacing of sampling locations at the downstream end of each SMA provides better coverage in the direction of the predominant flow of the LDW, where generated residuals are more likely.

cm: centimeter

DQO: data quality objective

DU: decision unit

LDW: Lower Duwamish Waterway

4.1.2 SMA-specific Analytes

Analytes for construction sediment sampling are specific to each SMA. Analytes for each SMA are determined based on remedial action level (RAL) exceedances (for surface or subsurface sediment) in the design dataset for the upper reach, as shown in Table B4-2. Total organic carbon (TOC) analysis will be conducted for all samples. The analyte list for public access and/or habitat area samples will be the same as that for the generated residuals samples in the adjacent SMAs (Table B4-2).

Table B4-2
SMA-specific Analytes

SMA ¹	RAA ¹	SMA-specific Analyte(s) ²		Analyte(s) for Public Access and/or Habitat Area Samples ⁴
		Generated Residuals	Missed Inventory ³	
1A,1B	32, 34/35	PCBs	NA (thin cut)	NA
2A,2B	30, 31	PCBs	PCBs	NA
3	29	PAHs	PAHs	NA

SMA ¹	RAA ¹	SMA-specific Analyte(s) ²		Analyte(s) for Public Access and/or Habitat Area Samples ⁴
		Generated Residuals	Missed Inventory ³	
4	28	PCBs	PCBs	NA
5	27	PCBs, mercury, dioxins/furans	NA (partial dredge and cap)	NA
6			PCBs, dioxins/furans	NA
7	24/25/26	PCBs, dioxins/furans, BBP	PCBs, dioxins/furans; also BBP for DUs in RC1 areas	NA
9	21/22	PCBs, mercury, lead, zinc, dioxins/furans, BBP	PCBs, dioxins/furans; also mercury, lead, zinc, BBP for DUs in Recovery Category 1 areas	NA
11A	19/20	PCBs	PCBs	PCBs
12A	17	PCBs, mercury	PCBs, mercury ⁵	NA
12B	14/15/16	PCBs	NA (partial dredge and cap)	PCBs
14A	12	PCBs	NA (thin cut)	NA
14C	8	PCBs	NA (thin cut)	NA
14D,15,16	4/5/6	PCBs	PCBs	NA
17,18	1/2/3	PCBs	PCBs	PCBs

Notes:

1. RAAs within an SMA for which dredging is not the selected cleanup technology are not included in this table.
 2. All samples will also be analyzed for TOC. Chemicals that are transient in nature have been excluded from the analyte list because a RAL exceedance for these chemicals would not drive the need for contingency actions. This applies to benzoic acid in SMA 1 and phenol in SMAs 5 and 6.
 3. Missed inventory sampling is not applicable for thin cut dredge areas or partial dredge and cap areas. Consistent with the pre-design investigation sampling, missed inventory core samples will only be analyzed for chemicals with subsurface sediment RALs in a given area.
BBP: butyl benzyl phthalate
 4. The analyte list for public access and/or habitat area samples will be the same as that for the generated residuals samples in the adjacent SMA.
 5. Per EPA request, a missed inventory core will be collected in this area to evaluate location-specific concerns.
- DU: Decision Unit
NA: not applicable
PAH: polycyclic aromatic hydrocarbon
PCB: polychlorinated biphenyl
RAA: remedial action area
RAL: remedial action level
SMA: sediment management area
TOC: total organic carbon

4.1.3 Sampling Design Example

This section presents an example of the sampling design described in Sections 4.1.1 and 4.1.2 using SMAs 17 and 18. The first step in applying the sampling design is to determine sampling location placement (Figure B4-1). The application of the sampling design for SMAs 17 and 18 is as follows:

- **SMA 17 DU samples:** SMA 17 has a total area of 1.41 acres based on the SMA boundary and an area of 0.98 acres within the toe of cut of the dredge prism. Based on its size, SMA 17


has been divided into six DUs, which represent a density of 6.1 samples per acre within toe of cut.

- **SMA 18 DU samples:** SMA 18 has a total area of 1.17 acres based on the SMA boundary and an area of 0.79 acres within the toe of cut of the dredge prism. Based on its size, SMA 18 has been divided into five DUs, which represent a density of 6.3 samples per acre within toe of cut.
- **Outer perimeter samples:** A total of 12 surface sediment sampling locations have been placed in the outer perimeter of SMAs 17 and 18, which are approximately 1,800 feet (Figure B4-1). This equates to approximately 1 sample every 150 feet, except on the downstream end of the area, where several additional sampling locations have been placed for tighter spacing. As shown in Figure B4-1, for SMAs that are connected (e.g., SMAs 17 and 18) or located close to one another (e.g., SMAs 16 and 17), there is no outer perimeter area and thus, there are no outer perimeter samples between these SMAs.
- **Public access and/or habitat area samples:** SMAs 17 and 18 are adjacent to Duwamish Waterway Park, so the surface sediment in the intertidal area will be characterized to assess if generated residuals are present. Three surface sediment grabs from sampling locations between the edge of the outer perimeter boundary of SMAs 17 and 18 and the park will be collected and archived prior to dredging.¹⁰ A second round of three samples will be collected and analyzed after dredging is complete (Figure B4-1). This sampling approach will provide data to evaluate if generated residuals are present.

Based on the described sampling location placement, Table B4-3 summarizes the numbers of samples that will be collected for SMAs 17 and 18. Each of these samples will be analyzed for polychlorinated biphenyls (PCBs), as described in Section 4.1.2 and Table B4-2.

¹⁰ As described in Table B.4-1, the public access and/or habitat area samples near Duwamish Waterway Park were placed such that there are a minimum of three samples, each not more than 250 feet from the others. Because of the small size of this area, reduced spacing is needed to achieve the minimum number of samples (i.e., three grab samples).

Figure B4-1
Example of Sample Placement for SMA 17 and 18



**Table B4-3
Overview of Samples for SMAs 17 and 18**

Sample Type	SMA 17	SMA 18	Total
DU Samples			
DQO 1: DU subsurface sediment cores	6 cores (24 samples)	5 cores (20 samples)	11 cores (44 samples)
DQO 2: DU surface sediment locations	6 samples	5 samples	11 samples
Perimeter Samples			
DQO 3: Outer perimeter locations	12 surface samples around outer perimeter		12 samples
Public access and/or habitat areas			
DQO 4: Public access and/or habitat areas	3 samples collected prior to dredging (archived) and 3 samples collected after dredging		6 samples

Notes:

DQO: data quality objective

DU: Decision Unit

RD: remedial design

SMA: sediment management area

From a sequencing perspective, the three public access and/or habitat area samples next to Duwamish Waterway Park will be collected prior to the start of dredging and archived and analyzed if there is a RAL exceedance in the post-dredge samples. Once dredging is complete and the required dredge elevations have been accepted, construction sediment sampling will be conducted. This will include DU surface and subsurface sediment sampling, outer perimeter sampling, and the post-dredge surface sediment sampling for DQO 4. These samples will be submitted to the analytical laboratory for expedited analysis.

When received, sample results will be compared with the decision framework for determining contingency actions (Section 5.2 of the CQAP), and a meeting will be held within a day or two with key project representatives and EPA to determine if there is a need for contingency re-dredging.

If contingency re-dredging is needed, the Contractor will proceed as directed by the Project Representative. Once the contingency re-dredging has been completed and accepted, an additional round of sediment sampling will occur in the applicable DU, during which only surface sediment samples will be collected. These samples will be archived for analysis at the end of the construction season for informational purposes (results will be presented in the construction report).

4.1.4 Decision Units and Sampling Locations

Using the sample placement guidelines (Section 4.1.1) and the process described in Section 4.1.3 for SMA 17/18, sample locations were placed for each SMA, both within DUs and in the outer perimeter. In addition, samples were placed along the two public access and/or habitat areas

(i.e., Duwamish Waterway Park and Duwamish River People's Park and Shoreline Habitat). The resulting sample locations are shown on Maps B1 to B9 and are summarized along with information regarding sample density in Table B4-4.

Table B4-4
Summary of SMA-specific Sampling Design

SMA ¹	RAA ¹	Surface Area Associated with Dredging within Toe of Cut (acres)	No. of DUs	Density (DUs/acre)	Number of Sampling Locations			
					Within DUs ²		Outer Perimeter ³	Public Access and/or Habitat Area
					Generated Residual Surface Samples	Missed Inventory Cores		
1A	33/34/35 (thin cut)	0.31	2	6.5	2	na ⁴	3	-
1B	32 (thin cut)	0.06	1	16.7	1	na ⁴	2	-
2A	31	0.03	1	33.3	1	1	4	-
2B	30	0.03	1	33.3	1	1		-
3	29	0.12	1	8.3	1	1	3	-
4	28	0.16	1	6.3	1	1	4	-
5	27	0.63	na ⁵	na	4	na ⁴	na	-
6	27	1.70	11	6.5	11	11	8	-
7	24/25/26	0.50	3	6.0	3	3	5	-
9	21/22	0.63	6	6.3	4 ⁶	4	9	-
11A	19/20	0.20	2	10.0	2	2	4	2
12B	14/15/16	0.90	na ⁵	na	6	na ⁴	12	10 ⁷
12A	17 (thin cut)	0.08	1	12.5	1	1 ⁸	4	-
14A	12 (thin cut)	0.02	1	50.0	1	na ⁴	3	-
14C	8 (thin cut)	0.02	1	50.0	1	na ⁴	2	-
14D,15,16	4/5/6	3.32	21	6.3	21	21	19	-
17,18	1/2/3	1.77	11	6.2	11	11	12	3

Notes:

1. RAAs within an SMA for which dredging or partial dredge and cap is not the selected cleanup technology are not included in this table.
2. Sampling within a DU will consist of both a missed inventory core and a generated residuals surface sediment sample except where noted.
3. Placement of sampling locations in the outer perimeter is discussed in Section 4.1.1. These samples will be collected at a spacing of approximately every 150 feet, except for the downstream end of the area where additional samples will be placed for tighter spacing.

4. No missed inventory cores will be collected in these areas because missed inventory sampling is not applicable for thin cut dredge areas (except for SMA 12A, where required based on area-specific concerns) and where a cap will be placed.
5. These SMAs are marked not applicable for DUs because no contingency actions will be taken based on the sampling results, given that a cap will be placed over the area. Density for generated residual samples in these areas is at least 6 samples per acre.
6. The remedy in SMA 9 includes removal of two debris piles. If sampleable sediment is present after excavation to 2 feet below mudline for debris removal, surface sediment samples will be collected for documentation purposes at a rate of one sample per debris pile.
7. Public access and/or habitat area sampling locations were placed across the mouth of and within the off-channel marsh at Duwamish River People's Park and the Shoreline Habitat area to characterize potential impacts from dredging at SMA 12B.
8. Per EPA request, a missed inventory core will be collected in this thin cut dredge area to evaluate location-specific concerns.

DU: Decision Unit

EPA: U.S. Environmental Protection Agency

RAA: remedial action area

RAL: remedial action level

SMA: sediment management area

4.2 Sampling Methods

This section provides methods to locate and collect surface and subsurface sediment samples. Detailed sediment sampling methods are included as SOPs in Attachment B.2.

4.2.1 Target Sampling Locations

Target sampling locations will be determined prior to construction. Sample collection will first be attempted within 3 m (10 feet) of the target coordinates. If this is not possible (e.g., due to an obstruction), the field crew will attempt sample collection by moving the sampling location to within a maximum distance of 10 m (32 feet) of the original location. For sampling locations where both surface (i.e., 0- to 10-cm) and subsurface sediment (i.e., 120-cm [4-foot] core) samples will be collected, the field crew will attempt to collect the samples as close together as possible.¹¹ For DU samples, the field crew will verify that the final sampling location remains within the targeted DU. Similarly, for the perimeter and public access and/or habitat area samples, the field crew will verify that the sampling locations remain within the outer perimeter area (or within the specified intertidal area for public access and/or habitat area samples). Post-dredging public access and/or habitat area samples shall be within 3 meters (10 feet) of the pre-dredging sample actual coordinates.

If the initial attempt and three subsequent attempts (i.e., a total of four attempts) do not result in a sample that meets the appropriate acceptance criteria, a different sampling location may be selected in consultation with EPA, the EQAO, and the Project Representative.

4.2.2 Surface Sediment Collection

Surface sediment (0- to 10-cm) samples will be collected primarily using a power grab sampler deployed from a sampling vessel. When collection from a boat is not possible, sample collection from land may occur. Surface sediment grab sample collection and processing¹² will follow standardized procedures described in Ecology's Sediment Cleanup User's Manual (SCUM) (Ecology 2021). SOPs for the collection of surface sediment by boat and from land are presented in Attachment B.2. Sediment volumes are discussed in Section 4.8.

4.2.3 Subsurface Sediment Collection and Processing

Subsurface sediment core samples will be collected using a vibracorer deployed from a sampling vessel. The target depth for all cores will be 120 cm (approximately 4 feet). Each core will be processed as four 30-cm intervals (i.e., 0 to 30 cm, 30 to 60 cm, 60 to 90 cm, and 90 to 120 cm); if material deeper than 120 cm is available in the core tube, up to two additional 30-cm intervals will

¹¹ Surface sediment samples cannot be collected from the cores because insufficient volume for analysis would be available in the 0- to 10-cm section of the core.

¹² If surface sediment samples are observed to contain more than 50% gravel (i.e., based on field observations), samples will be size-fractionated in the laboratory, consistent with methods used in the activated carbon pilot study, to ensure the analysis of a representative sample.

be archived.¹³ All intervals will be recovery corrected following the procedures in the subsurface sample collection SOP (Attachment B.2). Cores will be logged using the Sediment Core Processing Log (Attachment B.1), and any key changes in stratigraphy will be noted. If native material is encountered, sample intervals will be adjusted as described in the SOP (intervals containing native material will not be collected). The SOP in Attachment B.2 also describes how native material will be identified.

Specific details regarding the collection and processing¹⁴ of subsurface sediment cores are provided in the subsurface sediment SOP, which is presented in Attachment B.2. Sediment volumes are discussed in Section 4.8.

4.3 Sample Identification

Unique alphanumeric IDs will be assigned to each sample. The IDs for individual sediment samples will include the following:

- Project area ID (i.e., LDW) and two-digit year (e.g., 25 for samples collected in 2025)
- SMA ID (i.e., SMA and two-digit number)¹⁵
- Sample type:
 - MS – monitoring surface sediment grabs collected within each DU (0 to 10 cm)
 - MC – monitoring subsurface sediment core collected within each DU (120-cm [approximately 4-foot] core, analyzed in 30-cm intervals)
 - PS – perimeter surface sediment grab sample (0 to 10 cm)
 - PA – public access and/or habitat area surface sediment grab sample (0 to 10 cm)
- Location number (two-digit number), beginning at 01 for each SMA and corresponding to the DU, perimeter sampling station number, or public access and/or habitat area station number
- For all cores (MC), a sequential letter (e.g., A, B, etc.) will be used to identify the interval. The letter A will be used to indicate the targeted 0 to 30-cm interval, with B, C, etc. used to indicate each subsequent deeper interval.

For example, a 2025 surface sediment sample collected from DU 1 in SMA 17 would be labeled LDW25-SMA17-MS01. The subsurface sediment core samples from that DU would be labeled LDW25-SMA17-MC01A (first core interval), LDW25-SMA17-MC01B (second core interval), etc.

¹³ Additional archived intervals will be collected if at least 15 cm of material is available.

¹⁴ If any individual subsurface sediment interval samples are observed to contain more than 50% gravel (i.e., based on field observations), samples will be size-fractionated in the laboratory, consistent with methods used in the activated carbon pilot study, to ensure the analysis of a representative sample.

¹⁵ When a perimeter area sample or a public access and/or habitat area sample is associated with multiple SMAs, the downstream-most SMA will be used in the sample ID.

The public access and/or habitat area sample locations will be labeled with sequential numbers, with b (to indicate before) for the pre-dredge samples and “p” (to indicate post) added to the post-dredge samples (e.g., PA01-b, PA02-b, and PA03-b will be the pre-dredge samples, and PA01-p, PA02-p, and PA03-p will be the post-dredge samples). For example, if sampling is conducted for SMA 18 in 2026, the pre-dredge surface sediment samples will be LDW26-SMA18-PA01-b, -PA02-b, and -PA03-b. The post-dredge surface sediment samples will be LDW26-SMA18-PA01-p, -PA02-p, and -PA03-p.

Any field duplicate sample collected will have the same sample ID as its parent sample but will be appended with “-FD” to identify it as a field duplicate.

4.4 Sample Custody and Shipping Requirements

Sample custody is a critical aspect of environmental investigations. Sample possession and handling must be traceable from the time of sample collection, through laboratory and data analyses, to delivery of the sample results to the recipient. Procedures to be followed for sample custody and shipping are detailed in this section.

4.4.1 Sample Custody

Samples will be considered to be in custody if they are: 1) in the custodian’s possession or view, 2) in a secured place (under lock) with restricted access, or 3) in a container and secured with an official seal(s) such that the samples cannot be reached without breaking the seal(s). Custody procedures, described below, will be used for all samples throughout the collection, transportation, and analytical processes, and for all data and data documentation, whether in hard copy or electronic format. Custody procedures will be initiated during sample collection.

A chain of custody form will accompany all samples to the analytical laboratory. Each person who has custody of the samples will sign the chain of custody form and ensure that the samples are not left unattended unless properly secured. Minimum documentation of sample handling and custody will include:

- Sample location, project name, and unique sample ID
- Sample collection date and time
- Any special notations on sample characteristics or problems
- Name of the person who initially collected the sample
- Date sample was sent to the laboratory
- Shipping company name and waybill number, if applicable

The Sediment Sampling Lead or designee will be responsible for all sample tracking and custody procedures and final sample inventory and will maintain sample custody documentation. The Sediment Sampling Lead or a designee will complete chain of custody forms prior to removing

samples from the sample collection area. At the end of each day, and prior to sample transfer, chain of custody entries will be made for all samples. Information on the sample labels will be checked against sample log entries, and sample tracking forms and samples will be recounted. Chain of custody forms, which will accompany all samples, will be signed at each point of transfer. Copies of all chain of custody forms will be retained and included as appendices to QA/QC reports and data reports. Samples will be shipped in sealed coolers.

The analytical laboratories will ensure that chain of custody forms are properly signed upon receipt of the samples, and they will note questions or observations concerning sample integrity on the chain of custody forms. The laboratories will contact the Sediment Sampling Lead or EQAO immediately if discrepancies are discovered between the chain of custody forms and the sample shipment upon receipt.

4.4.2 Sample Shipping

All samples will be shipped or transported via courier in a cooler to the analytical laboratory. The original signed chain of custody forms for all samples will be placed in a sealed plastic bag and taped to the inside lid of the cooler. If samples are to be shipped, fiber tape will be wrapped completely around the cooler. On each side of the cooler, a "This Side Up" arrow label will be attached; a "Handle with Care" label will be attached to the top of the cooler, and the cooler will be sealed with a custody seal in two locations.

The temperature inside the cooler containing the samples will be checked by the laboratory upon receipt of the samples. The laboratory will specifically note any cooler that does not contain ice packs, or that is not sufficiently cold ($\leq 4 \pm 2^{\circ}\text{C}$)¹⁶ upon receipt. All samples will be handled so as to prevent contamination or sample loss. Samples will be disposed of upon written notification by the PM. Holding times vary by analysis and are summarized in Section 4.7.2

4.5 Decontamination Procedures

Sampling requires strict measures to prevent contamination. Sources of extraneous contamination can include sampling gear, grease from ship winches or cables, spilled engine fuel (gasoline or diesel), engine exhaust, dust, ice chests, and ice used for cooling. All potential sources of contamination in the field will be identified by the Sediment Sampling Lead, and appropriate steps will be taken to minimize or eliminate contamination. For example, during retrieval of sampling gear, the boat will be positioned, when feasible, so that engine exhaust does not fall on the deck. Ice chests will be scrubbed clean with Alconox[®] detergent and rinsed with distilled water after use

¹⁶ As stated in validation guidance documents, sample shipping coolers should arrive at the laboratory with internal temperatures within the advisory range of $\leq 4 \pm 2^{\circ}\text{C}$; however, if the transit distance and time from the site to laboratory is short, the samples may not have reached this temperature by the time they arrive.

to prevent potential cross contamination. To avoid contamination from melting ice, wet ice will be placed in separate plastic bags.

All sediment sampling and homogenizing equipment, including the mixing bowl and stainless steel implements, will be decontaminated between sampling locations per Ecology guidelines (Ecology 2021) and the following procedures:

1. Rinse with site water and wash with a scrub brush until free of sediment
2. Wash with phosphate-free detergent
3. Rinse with site water
4. Rinse with distilled water.

Acid or solvent washes will not be used in the field because of safety considerations and problems associated with rinsate disposal and sample integrity, specifically:

- Use of acids or organic solvents may pose a safety hazard to the field crew
- Disposal and spillage of acids and solvents during field activities pose an environmental concern
- Residues of solvents and acids on sampling equipment may affect sample integrity for chemical testing.

Any sampling equipment that cannot be cleaned to the satisfaction of the Sediment Sampling Lead will not be used for further sampling activities.

4.6 Field-generated Waste Disposal

Excess surface sediment will be returned to each sampling location after sampling has been completed for that location. Excess subsurface sediment will be containerized (e.g., in steel drums) as non-hazardous waste, labelled, and secured for off-site disposal via a licensed waste disposal company.

Decontamination water¹⁷ will not be contained. All disposable sampling materials and personal protective equipment used in sample processing, such as disposable coveralls, gloves, and paper towels, will be placed in heavyweight garbage bags or other appropriate containers. Disposable supplies will be removed from the site by sampling personnel and placed in a normal refuse container for disposal as solid waste.

¹⁷ Because decontamination water is an Alconox®/water solution (i.e., phosphate free), it can be returned to the sampling location for disposal.

4.7 Laboratory Methods

At each laboratory, a unique sample identifier (termed either project ID or laboratory ID) will be assigned to each sample. The laboratory will ensure that a sample tracking record follows each sample through all stages of laboratory processing. The sample tracking record must contain, at a minimum, the name/initials of individuals responsible for performing the analyses, dates of sample extraction/preparation and analysis, and types of analyses being performed.

The analytical laboratories will meet the sample handling requirements and follow the procedures described in this section and in Attachment B.3. In addition, analytical methods and data quality indicator (DQI) criteria are provided herein.

4.7.1 Laboratory Sample Handling

Samples will be stored at the analytical laboratory in accordance with the conditions specified in the methods. Archive samples will be stored, frozen, at the analytical laboratory. The analytical laboratories will preserve and store samples as described in Section 4.7.2. Samples will be disposed of after hold times expire, following written authorization from the PM.

4.7.2 Analytical Methods

The analyte list for each sediment sample is specific to each SMA and sample type, as discussed in Section 4.1.2 and summarized in Table B4-2. Chemical analysis of the sediment samples, which may include analytes listed in Table B4-5, will be conducted by the analytical laboratory and will be reported in dry weight (dw). Analytical methods and laboratory sample handling requirements for all measurement parameters are presented in Table B4-6.

**Table B4-5
Sediment Analyses to be Conducted**

Analyte Group	Individual Analytes
Conventionals	TOC
metals	arsenic, ¹ lead, zinc, mercury
PAHs	acenaphthene, acenaphthylene, anthracene, benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, benzo(j)fluoranthene, benzo(k)fluoranthene, benzo(g,h,i)perylene, chrysene, dibenzo(a,h)anthracene, fluoranthene, fluorene, indeno(1,2,3-cd)pyrene, 2-methylnaphthalene, naphthalene, phenanthrene, and pyrene
PCB Aroclors	Aroclor 1016, Aroclor 1221, Aroclor 1232, Aroclor 1242, Aroclor 1248, Aroclor 1254, Aroclor 1260
SVOCs	BBP

Analyte Group	Individual Analytes
Dioxin/furan congeners	2,3,7,8-TCDD, 1,2,3,7,8-PeCDD, 1,2,3,4,7,8-HxCDD, 1,2,3,6,7,8-HxCDD, 1,2,3,7,8,9-HxCDD, 1,2,3,4,6,7,8-HpCDD, OCDD, 2,3,7,8-TCDF, 1,2,3,7,8-PeCDF, 2,3,4,7,8-PeCDF, 1,2,3,4,7,8-HxCDF, 1,2,3,6,7,8-HxCDF, 1,2,3,7,8,9-HxCDF, 2,3,4,6,7,8-HxCDF, 1,2,3,4,6,7,8-HpCDF, 1,2,3,4,7,8,9-HpCDF, and OCDF

Notes:

1. While arsenic is not listed as an analyte in Table B4-2, it is included in this and other analytical tables to provide information for any future construction sediment sampling work associated with deferred SMA 10 (RAA 18), for which arsenic would be an analyte.

BBP: butyl benzyl phthalate

HpCDD: heptachlorodibenzo-*p*-dioxin

HpCDF: heptachlorodibenzofuran

HxCDD: hexachlorodibenzo-*p*-dioxin

HxCDF: hexachlorodibenzofuran

OCDD: octachlorodibenzo-*p*-dioxin

OCDF: octachlorodibenzofuran

PAH: polycyclic aromatic hydrocarbon

PCB: polychlorinated biphenyl

PeCDD: pentachlorodibenzo-*p*-dioxin

PeCDF: pentachlorodibenzofuran

RAA: remedial action area

SVOC: semivolatile organic compound

TCDD: tetrachlorodibenzo-*p*-dioxin

TCDF: tetrachlorodibenzofuran

TOC: total organic carbon

Table B4-6
Analytical Methods and Sample Handling Requirements for Sediment Samples

Parameter ¹	Method	Reference ²	Extraction Solvent	Cleanup	Laboratory	Container	Preservative	Sample Holding Time
TOC	High-temperature combustion	EPA 9060A	NA	NA	TBD	4-oz glass jar	Cool to ≤ 6°C; freeze to ≤ -18°C	28 days 6 months if frozen
Metals	ICP/MS	EPA 3050B EPA 6020B UCT-KED	NA	NA	TBD	4-oz glass jar	Cool to ≤ 6°C; freeze to ≤ -18°C	6 months 2 years if frozen
Mercury	Cold vapor-atomic fluorescence spectroscopy	EPA 7471B	NA	NA	TBD			28 days 1 year if frozen
PAHs/SVOCs	GC/MS	EPA 3546/ EPA 8270E	Lab specific	Lab specific	TBD	8-oz glass jar	Cool to 0–6°C; freeze to ≤ -18°C	1 year to extraction if frozen; 14 days to extraction if refrigerated; when thawed, 40 days after extraction; store extracts at ≤ 6°C and in the dark
PCB Aroclors	GC/ECD	EPA 3546 Mod EPA 8082A	Lab specific	Lab specific	TBD			1 year to extraction if frozen; 14 days to extraction if refrigerated; when thawed, 40 days after extraction; store extracts at ≤ 6°C and in the dark
Dioxins/furans	HRGC/HRMS	EPA 1613b	Lab specific	Lab specific	TBD	8-oz amber glass jar	Cool to ≤ 4°C; freeze to ≤ -18°C	1 year until extraction and 1 year after extraction if stored in the dark at ≤ -18°C

Notes:

- Individual analytes are listed in Table B4-5. All results will be reported by the analytical laboratory in dry weight.
 - Laboratory SOPs are confidential and will be available upon EPA request once the analytical laboratory has been identified.
- cPAH: carcinogenic polycyclic aromatic hydrocarbon
EPA: U.S. Environmental Protection Agency
GC/ECD: gas chromatography/electron capture detection
GC/MS: gas chromatography/mass spectrometry
HRGC/HRMS: high-resolution gas chromatography/high-resolution mass spectrometry

ICP/MS: inductively coupled plasma/mass spectrometry
NA: not applicable or not available
oz: ounce
PAH: polycyclic aromatic hydrocarbon
PCB: polychlorinated biphenyl
SM: Standard Method
SOP: standard operating procedure
SVOC: semivolatile organic compound
TBD: to be determined
TOC: total organic carbon
UCT/KED: universal cell technology/kinetic energy discrimination

4.8 Sediment Chemistry Analytical Data Quality Objective and Criteria

The analytical DQO for sediment samples is to develop and implement procedures that will ensure the collection of representative data of known, acceptable, and defensible quality. Parameters used to assess data quality are precision, accuracy, representativeness, completeness, comparability, and sensitivity. These parameters are discussed below.

Precision is the measure of reproducibility among individual measurements of the same property, usually under similar conditions, such as multiple measurements of the same sample. Precision is assessed by performing multiple analyses on a sample; it is expressed as an RPD when duplicate analyses are performed, and as a %RSD when more than two analyses are performed on the same sample (e.g., triplicates). Precision is assessed by laboratory duplicate analyses (e.g., duplicate samples, MSDs, and LCS duplicates) for all parameters. Precision measurements can be affected by the nearness of a chemical concentration to the detection limit, whereby the percent error (expressed as either %RSD or RPD) increases. The DQI for precision varies depending on the analyte. The equations used to express precision are as follows:

$$\% \text{ Recovery} = \frac{(\text{measured conc} - \text{measured duplicate conc})}{(\text{measured conc} + \text{measured duplicate conc}) \div 2} \times 100 \quad \text{Equation 1a}$$

$$\% \text{RSD} = \frac{SD}{D_{\text{ave}}} \times 100$$

Where:

$$SD = \sqrt{\left(\frac{\sum (D_n - D_{\text{ave}})^2}{(n-1)} \right)} \quad \text{Equation 1b}$$

- D = sample concentration
- D_{ave} = average sample concentration
- n = number of samples
- SD = standard deviation

Accuracy is an expression of the degree to which a measured or computed value represents the true value. Accuracy may be expressed as a percentage recovery for MS, LCS, or CRM analyses. The DQI for accuracy varies depending on the analyte. The equation used to express accuracy for spiked samples is as follows:

$$\% \text{ Recovery} = \frac{\text{spike sample results} - \text{unspiked sample results}}{\text{amount of spike added}} \times 100 \quad \text{Equation 2}$$

Representativeness is an expression of the degree to which data accurately and precisely represent an environmental condition. The sampling approach was designed to address the specific objectives described in Section 2. Assuming those objectives are met, the samples collected should be considered adequately representative of the environmental conditions they are intended to characterize.

Comparability is an expression of the confidence with which one dataset can be evaluated in relation to another dataset. Therefore, sample collection and chemical and physical testing will adhere to the most recent Puget Sound Estuary Program and SCUM QA/QC procedures (PSEP 1997; Ecology 2021) and EPA and Standard Methods (SMs) analysis protocols.

Completeness is a measure of the amount of data that is determined to be valid in proportion to the amount of data collected. The equation used to calculate completeness is as follows:

$$\text{Completeness} = \frac{\text{number of valid measurements}}{\text{total number of data points planned}} \times 100 \quad \text{Equation 3}$$

The DQI for completeness for all components of this project is 90%. Data that have been qualified as estimated because the QC criteria were not met will be considered valid for the purpose of assessing completeness. Data that have been qualified as rejected will not be considered valid for the purpose of assessing completeness.

Analytical sensitivity is the minimum concentration of an analyte above which a data user can be reasonably confident that the analyte was reliably detected and quantified. For this study, the MDL¹⁸ or the lower limit of quantitation will be used as the measure of sensitivity for each analyte.

Table B4-7 lists specific DQIs for laboratory analyses of sediment samples.

Table B4-7
DQIs for Laboratory Analyses

Parameter ¹	Unit	Precision ²	Accuracy ²		Completeness
			CRM/LCS ³	Spiked Samples	
TOC	%	± 20%	80–120%	75/125%	90%
Metals	mg/kg dw	± 20%	80–120%	75–125%	90%
Mercury	mg/kg dw	± 20%	80–120%	75–125%	90%
PAHs	µg/kg dw	± 35%	44–203% / 30–160%	30–160%	90%
PCB Aroclors	µg/kg dw	± 35%	50–150% / 56–120%	56–120%	90%

¹⁸ The term MDL includes other types of detection limits, such as estimated detection limits calculated for dioxin/furan congeners. Recent revisions to EPA SW-846 methods no longer require the calculation of MDLs.

Parameter ¹	Unit	Precision ²	Accuracy ²		Completeness
			CRM/LCS ³	Spiked Samples	
SVOCs	µg/kg dw	± 35%	10–160%	10–160%	90%
Dioxins/furans	ng/kg dw	± 25%	50–150% / 63–170%	63–170% ⁴	90%

Notes:

- Individual analytes are listed in Table B4-5.
 - Values listed are example method limits; values will be updated by selected laboratory. The percentages provided represent the recovery range for each parameter. Individual compound recoveries for PAHs and SVOCs are provided in Attachment B.3.
 - An LCS may be used to assess accuracy when CRM is unavailable. CRMs will be analyzed for PAHs, PCB Aroclors, and dioxins/furans only. The satisfactory acceptance limit for CRM recovery will include the uncertainty range around the CRM mean as well as the uncertainty of the method of measurement
 - Labelled compound percent recovery range.
- µg/kg: microgram per kilogram
CRM: certified reference material
DQI: data quality indicator
dw: dry weight
LCS: laboratory control sample
mg/kg: milligram per kilogram
NA: not applicable
ng/kg: nanogram per kilogram
PAH: polycyclic aromatic hydrocarbon
PCB: polychlorinated biphenyl
SVOC: semivolatile organic compound
TOC: total organic carbon

The laboratory MDL and RL goals for each analytical method are compared to their respective minimum sediment RALs in Table B4-8. All the analytical methods are sufficiently sensitive.

Table B4-8
RL Goals and RALs for Sediment Samples

Parameter	Method	RL	Lowest RAL ¹
Metals (mg/kg dw)			
Arsenic	EPA 6020B	0.2	28
Lead	EPA 6020B	0.1	450
Zinc	EPA 6020B	6	410
Mercury	EPA 7471B	0.025	0.41
PAHs and SVOCs (µg/kg dw)			
Benzo(a)anthracene	EPA 8270E	20.0	2,200 ²
Benzo(a)pyrene	EPA 8270E	20.0	1,980 ²
Total benzofluoranthenes	EPA 8270E	40.0	4,600 ²
Chrysene	EPA 8270E	20.0	2,200 ²
Dibenzo(a,h)anthracene	EPA 8270E	20.0	240 ²
Indeno(1,2,3-cd)pyrene	EPA 8270E	20.0	680 ²
Anthracene	EPA 8270E	20.0	4,400 ²
Acenaphthene	EPA 8270E	20.0	320 ²

Parameter	Method	RL	Lowest RAL ¹
Acenaphthylene	EPA 8270E	20.0	1,320 ²
Benzo(g,h,i)perylene	EPA 8270E	20.0	620 ²
cPAH TEQ ³	EPA 8270E	18.1 ⁴	5,500 ⁵
Fluoranthene	EPA 8270E	20.0	3,200 ²
Fluorene	EPA 8270E	20.0	460 ²
Naphthalene	EPA 8270E	20.0	1,980 ²
Phenanthrene	EPA 8270E	20.0	2,000 ²
Pyrene	EPA 8270E	20.0	20,000 ²
Total HPAHs ⁶	EPA 8270E	40.0	19,200 ²
Total LPAHs ⁷	EPA 8270E	20.0	7,400 ²
2-methylnaphthalene	EPA 8270E	20.0	760 ¹
Butyl benzyl phthalate	EPA 8270E	20.0	98 ²
PCBs (µg/kg dw)			
PCBs	EPA 8082A (Aroclors)	4.0	240 ²
Dioxins/Furans (ng/kg dw)			
Dioxin/Furan TEQ ⁸	EPA 1613b	1.59	25

Notes:

1. RAL is the minimum value for each chemical listed in ROD Table 27 or Table 28 (EPA 2014b), except for cPAHs, which is listed in Explanation of Significant Differences Table 3 (EPA 2021).
2. OC-normalized RAL was converted to dry weight value for this table using 2% TOC (average LDW sediment TOC). This value, which is less than the dry weight apparent effects thresholds in Table 8-1 of SCUM (Ecology 2021), is presented herein as a dry weight value only for the purpose of comparison to RLs.
3. Per the ROD (EPA 2014a), cPAHs consist of a subset of seven PAHs that EPA has classified as probable human carcinogens: benz[a]anthracene, benzo[a]pyrene, benzo[b]fluoranthene, benzo[k]fluoranthene, chrysene, dibenz(a,h)anthracene, and indeno(1,2,3-cd)pyrene.
4. The RL for the cPAH TEQ value was calculated using one-half the RL for each of the cPAH compounds and the appropriate toxic equivalency factor values (California EPA 2009).
5. The cPAHs RAL is based on the Explanation of Significant Differences (EPA 2021).
6. HPAH compounds include fluoranthene, pyrene, benzo(a)anthracene, chrysene, total benzofluoranthenes, benzo(a)pyrene, indeno(1,2,3 cd)pyrene, dibenzo(a,h)anthracene, and benzo(g,h,i)perylene.
7. LPAH compounds include naphthalene, acenaphthylene, acenaphthene, fluorene, phenanthrene, anthracene, and 2-methylnaphthalene.
8. The RL for the dioxin/furan TEQ value is based on the minimum calibration level from the selected laboratory; the dioxin/furan mammalian TEQ value was calculated using one-half the RL for each dioxin/furan compound and appropriate mammal toxic equivalency factor values (Van den Berg et al. 2006).

cPAH: carcinogenic polycyclic aromatic hydrocarbon

dw: dry weight

EPA: US Environmental Protection Agency

HPAH: high-molecular-weight polycyclic aromatic hydrocarbon

LDW: Lower Duwamish Waterway

LPAH: low-molecular-weight polycyclic aromatic hydrocarbon

OC: organic carbon

PAH: polycyclic aromatic hydrocarbon

PCB: polychlorinated biphenyl

RAL: remedial action level

RAO: remedial action objective

RL: reporting limit

ROD: Record of Decision

SCUM: Sediment Cleanup User's Manual

SVOC: semivolatile organic compound
TEQ: toxic equivalent
TOC: total organic carbon

Standard mass requirements are specified to meet RL goals for each particular analytical method. Table B4-9 summarizes the sample volume needed for each sample type. The masses listed include those required for QC samples.

**Table B4-9
Sample Mass Required per Analysis**

Parameter	Sediment Mass (wet weight)	Container Size
TOC	6 g	4-oz jar
Metals	3 g	4-oz jar
Mercury	1 g	
PAHs	60 g	8-oz jar
PCB Aroclors	75 g	
SVOCs	60 g	
Dioxins/furan congeners	40 g	8-oz jar
Archive	NA	8-oz jar

Notes:
g: gram
NA: not applicable
oz: ounce
PAH: polycyclic aromatic hydrocarbon
PCB: polychlorinated biphenyl
SVOC: semivolatile organic compound
TOC: total organic carbon

For all locations and intervals, following homogenization in the field, sediment for chemistry analysis will be dispensed into jars as required for the SMA-specific analytes (Section 4.1). In addition, one 8-oz jar from each location/interval will be archived in the event that issues arise (e.g., jar is lost or broken). All jars containing sediment for potential chemistry analysis will remain archived until one month after the end of the construction season, and until written authorization for disposal is received from the EQAO.

4.9 Sediment Chemistry Quality Assurance/Quality Control

The types of samples to be analyzed and the procedures to be conducted for QA/QC in the field and laboratory are described in this section.

4.9.1 Field Quality Control Samples

Field QA/QC samples, such as field duplicate samples, are generally used to evaluate the variability attributable to sample handling and processing. For surface and subsurface samples, a minimum of

1 duplicate sample¹⁹ for every 20 samples will be collected. Field duplicate samples will be analyzed for the same analytes as the parent sample.

4.9.2 Laboratory Quality Control

Before analyzing the samples, the laboratory must provide written protocols for the analytical methods to be used, calculate RLs for each analyte in each matrix of interest as applicable, and establish an initial calibration curve for all analytes. The laboratory must also demonstrate its continued proficiency by participation in inter-laboratory comparison studies, and by repeated analysis of calibration checks, laboratory reagent blanks, and spiked samples.

4.9.2.1 Sample Delivery Group

Project- and/or method-specific QC measures, such as MSs and MSDs or laboratory duplicates, will be used per SDG preparatory batch or per analytical batch, as specified in Table B4-10. An SDG is defined as no more than 20 samples or a group of samples received at the laboratory within a 2-week period. Although an SDG may span two weeks, all holding times specific to each analytical method will be met for each sample in the SDG.

¹⁹ Field duplicates are defined as samples from a parent sample for which twice as much volume as necessary to fill the sample containers has been collected. Following homogenization, aliquots of this parent sample are equally distributed in two sets of sample containers. Field duplicate results are used to measure and document the repeatability of sample handling procedures and heterogeneity of the sample matrix (PSEP 1997).

Table B4-10
Laboratory QC Sample Analysis Summary

Analysis Type	Method	Initial Calibration	Initial Calibration Verification (2 nd source) and Calibration Blank	Continuing Calibration Verification and Calibration Blank	CRM or LCS ¹	Laboratory Replicates	MS	MSD	Method Blanks	Internal Standards/ Surrogate Spikes
TOC	EPA 9060A	Prior to analysis	After initial calibration	Every 10 samples	1 per 20 samples or per batch	1 per 20 samples or per batch	1 per 20 samples or per batch	NA	1 per 20 samples or per batch	NA
Metals	EPA 6020A UCT-KED	Daily, prior to analysis	After initial calibration; interference check standard and spectral interference check at beginning of analytical run; spectral interference check every 12 hours	Every 10 samples and at end of analytical sequence	1 per prep batch	1 per batch or SDG	1 per batch or SDG	NA	1 per prep batch	Each sample (internal standard only)
Mercury	EPA 7471B	Prior to analysis	After initial calibration	Every 10 samples and at end of analytical sequence	1 per prep batch	1 per batch or SDG	1 per batch or SDG	NA	1 per prep batch	NA
SVOCs/ PAHs	EPA 8270E	Prior to analysis	After initial calibration	Before and after sample analysis, and every 12 hours	1 per prep batch ²	NA	1 per batch or SDG	1 per batch or SDG	1 per prep batch	Each sample
PCB Aroclors	Mod EPA 8082A	Prior to analysis	After initial calibration	Before and after sample analysis, every 10–20 analyses or 12 hours	1 per prep batch ³	NA	1 per batch or SDG	1 per batch or SDG	1 per prep batch	Each sample

Analysis Type	Method	Initial Calibration	Initial Calibration Verification (2 nd source) and Calibration Blank	Continuing Calibration Verification and Calibration Blank	CRM or LCS ¹	Laboratory Replicates	MS	MSD	Method Blanks	Internal Standards/ Surrogate Spikes
Dioxins/ furans	EPA 1613b	Prior to analysis	After initial calibration	Before and after sample analysis and every 12 hours	1 CRM and LCS/LCSD per prep batch ³	NA	NA	NA	1 per prep batch	Each sample

Notes:

A batch is a group of samples of the same matrix analyzed or prepared at the same time, not exceeding 20 samples.

1. An LCS may be used to assess accuracy when CRM is unavailable.
2. A laboratory-specified CRM will be used to assess accuracy for cPAHs and PAHs.
3. Puget Sound sediment reference material will be used to assess accuracy for PCB Aroclors and dioxins/furans.

cPAH: carcinogenic polycyclic aromatic hydrocarbon

CRM: certified reference material

EPA: U.S. Environmental Protection Agency

LCS: laboratory control sample

LCSD: laboratory control sample duplicate

MS: matrix spike

MSD: matrix spike duplicate

NA: not applicable or not available

PAH: polycyclic aromatic hydrocarbon

PCB: polychlorinated biphenyl

QC: quality control

SDG: sample delivery group

SM: Standard Method

SVOC: semivolatile organic compound

TOC: total organic carbon

UCT-KED: universal cell technology-kinetic energy discrimination

4.9.2.2 Laboratory Quality Control Samples

The analyst will review the results of QC analyses from each sample group immediately after a sample group has been analyzed. The QC sample results will then be evaluated to determine whether control limits have been exceeded.

If control limits have been exceeded, then appropriate corrective action, such as recalibration followed by reprocessing of the affected samples, must be initiated before a subsequent group of samples is processed. The EQAO must be contacted immediately by the laboratory PM if satisfactory corrective action to achieve the DQIs outlined in this QAPP is not possible. All laboratory corrective action reports relevant to the analysis of project samples must be included in the data deliverable packages.

All primary chemical standards and standard solutions used in this project will be traceable to the National Institute of Standards and Technology, Environmental Resource Associates, National Research Council of Canada, or other documented, reliable, commercial sources. Standards will be validated to determine their accuracy by comparing them to independent standards. Laboratory QC standards are verified in a multitude of ways: Second-source calibration verifications (i.e., same standard, two different vendors) are analyzed to verify initial calibrations; new working standard mixes (e.g., calibrations, spikes, etc.) are verified against the results of the original solution and must be within 10% of the true value; newly purchased standards are verified against current data. Any impurities found in the standard will be documented.

The following sections summarize the procedures that will be used to assess data quality throughout sample analysis. Table B4-10 summarizes the QC procedures to be performed by the laboratory. The associated control limits for precision and accuracy are listed in Table B4-7.

4.9.2.3 Method Blanks

Method blanks are analyzed to assess possible laboratory contamination at all stages of sample preparation and analysis. A minimum of 1 method blank will be analyzed for each SDG or for every 20 samples, whichever is more frequent.

4.9.2.4 Certified Reference Material

CRMs are samples of similar matrices and known analyte concentrations, processed through the entire analytical procedure and used as an indicator of method accuracy. A minimum of 1 CRM will be analyzed for each SDG or for every 20 samples, whichever is more frequent. CRMs will be analyzed for PAHs, PCB Aroclors, and dioxins/furans. An LCS sample can be used to assess accuracy if appropriate CRM is not available. An LCS will be analyzed for conventional, metals, and semivolatile organic compounds (SVOCs).

4.9.2.5 Laboratory Control Samples

LCSs are prepared from a clean matrix using the same process as the project samples that are spiked with known amounts of the target compounds. The recoveries of the compounds are used as a measure of the accuracy of the test methods. A laboratory control sample duplicate (LCSD) will be analyzed for dioxins/furans.

4.9.2.6 Laboratory Replicate Samples

Laboratory replicate samples provide information on the precision of the analysis and are useful in assessing potential sample heterogeneity and matrix effects. Laboratory replicates are subsamples of the original sample that are prepared and analyzed as separate samples, assuming sufficient sample matrix is available. A minimum of 1 laboratory replicate sample will be analyzed for each SDG or for every 20 samples, whichever is more frequent, for metals and conventional parameters.

4.9.2.7 Matrix Spikes and Matrix Spike Duplicates

The analysis of MS samples provides information on the extraction efficiency of the method on the sample matrix. By performing MSD analyses, information on the precision of the method is also provided for organic analyses. For organic analyses, a minimum of 1 MS/MSD pair will be analyzed for each SDG or for every 20 samples, whichever is more frequent, when sufficient sample volume is available, with the exception of dioxins/furans. For inorganic analyses (i.e., metals), a minimum of one MS sample will be analyzed for each SDG, when sufficient sample volume is available.

4.9.2.8 Surrogate Spikes

All project samples analyzed for organic compounds will be spiked with appropriate surrogate compounds, as defined in the analytical methods. Surrogate recoveries will be reported by the analytical laboratories; however, no sample results will be corrected for recovery using these values.

4.9.2.9 Isotope Dilution Quantitation

All project samples analyzed for dioxin/furan congeners will be spiked with a known amount of surrogate compounds, as defined in the analytical methods. The labeled surrogate compounds will respond similarly to the effects of extraction, concentration, and gas chromatography. Data will be corrected for the recovery of the surrogates used for quantification.

4.9.2.10 Internal Standard Spikes

Internal standards may be used for calibrating and quantifying organic compounds and metals using MS. If internal standards are required by the method, all calibration, QC, and project samples will be spiked with the same concentration of the selected internal standard(s). Internal standard recoveries and retention times must be within method and/or laboratory criteria.

4.10 Instrument/Equipment Testing, Inspection, and Maintenance

Prior to each field event, measures will be taken to test, inspect, and maintain all field equipment. All equipment used, including the differential global positioning system unit and digital camera, will be tested for accuracy before leaving for the field event. The Sediment Sampling Lead will be responsible for overseeing the testing, inspection, and maintenance of all field equipment.

Laboratory instrument testing, inspection, and maintenance procedures are described in the laboratory SOPs.²⁰ The laboratory PM will be responsible for ensuring laboratory equipment testing, inspection, and maintenance requirements are met.

4.11 Instrument/Equipment Calibration and Frequency

Multipoint initial calibration will be performed on each analytical instrument at the start of the project, after each major interruption to the instrument, and when any continuing calibration does not meet the specified criteria. The number of points used in the initial calibration is defined in each analytical method. Continuing calibrations will be performed daily for organic analyses, every 10 samples for inorganic analyses, and with every sample batch for conventional parameters to ensure proper instrument performance.

Gel permeation chromatography calibration verifications will be performed at least once every seven days, and corresponding raw data will be submitted by the laboratory with the data package. In addition, florisis performance checks will be performed for every florisis lot, and the resulting raw data will be submitted with the data package.

Calibration of analytical equipment used for chemical analyses includes the use of instrument blanks or continuing calibration blanks, which provide information on the stability of the baseline established. Continuing calibration blanks will be analyzed immediately after the continuing calibration verification, at a frequency of 1 blank for every 10 samples analyzed for inorganic analyses, and 1 blank every 12 hours for organic analyses. If the continuing calibration does not meet the specified criteria, the analysis must stop. Analysis may resume after corrective actions have been taken to meet the method specifications. All project samples analyzed by an instrument found to be out of compliance must be reanalyzed.

4.12 Inspection/Acceptance of Supplies and Consumables

The Sediment Sampling Lead or designee will gather and check field supplies daily for satisfactory conditions before each field event. Batteries will be checked daily and recharged as necessary.

²⁰ Laboratory SOPs are confidential and will be available upon EPA request once the analytical laboratory has been identified.

Supplies and consumables for the field sampling effort will be inspected upon delivery and accepted if the condition of the supplies is satisfactory.

4.13 Data Management

All field data will be recorded on field forms, which the Sediment Sampling Lead will check for missing information at the end of each field day and amend as necessary. A QC check will be done to ensure that all data have been transferred accurately from the field forms to the database. Field forms will be archived.

Analytical laboratories are required to submit data in an electronic format, as described in Section 3.7.2. The laboratory PM will contact the EQAO prior to data delivery to discuss specific format requirements.

A library of routines will be used to translate typical electronic output from laboratory analytical systems and to generate data analysis reports. The use of automated routines will ensure that all data are consistently converted to the desired data structures, and that operator time is kept to a minimum. In addition, routines and methods for quality checks will be used to ensure such translations are correctly applied.

Written documentation will be used to clarify how field and analytical laboratory duplicates and QA/QC samples were recorded in the data tables, and to provide explanations of other issues that may arise. The data management task will include keeping accurate records of field and laboratory QA/QC samples so that project team members who use the data will have appropriate documentation. All data management files will be stored on a secure server. Data management procedures will be provided prior to implementation of this QAPP.

5 Assessment and Oversight

EPA or its designees may observe field activities during each sampling event, as needed. If situations arise wherein there is a significant inability to follow the QAPP methods precisely, the EQAO will determine the appropriate actions, or will consult EPA if the issue is significant.

5.1 Compliance Assessments

Laboratory and field performance assessments will consist of on-site reviews conducted by EPA of QA systems and equipment for sampling, calibration, and measurement. EPA personnel may conduct a laboratory audit prior to sample analysis. Any pertinent laboratory audit reports will be made available to the EQAO upon request. Analytical laboratories will be required to have written procedures addressing internal QA/QC. All laboratories and the EQAO will be required to ensure that all personnel engaged in sampling and analysis tasks have appropriate training.

5.2 Response Actions for Field Sampling

The Sediment Sampling Lead or a designee will be responsible for correcting equipment malfunctions throughout field sampling, and for resolving situations in the field that may result in nonconformance or noncompliance with this QAPP. All corrective measures will be immediately documented in the field logbook, and protocol modification forms will be completed.

5.3 Corrective Action for Laboratory Analyses

Analytical laboratories will be required to comply with their current written SOPs, laboratory QA plan, and analytical methods. All laboratory personnel will be responsible for reporting problems that may compromise the quality of the data. The analysts will identify and correct any anomalies before continuing with sample analysis. The laboratory PMs will be responsible for ensuring that appropriate corrective actions are initiated as required for conformance with this QAPP.

The EQAO will be notified immediately if any QC sample exceeds the DQIs provided in Attachment B.3 and the exceedance cannot be resolved through standard corrective action procedures. A description of the anomaly, the steps taken to identify and correct the anomaly, and the treatment of the relevant sample batch (i.e., recalculation, reanalysis, and re-extraction) will be submitted with the data package using the case narrative or corrective action form.

6 Reporting

Reporting of sediment sampling results is required for this project and is described in the following subsections.

6.1 SMA-specific Reporting

After the conclusion of sampling for each SMA, a progress update and a list of any deviations will be prepared and provided to the EQAO for submittal to EPA as part of the Annual Construction Summary Technical Memorandum. EPA will also be notified: 1) after sampling has been completed and samples have been submitted for analysis for a given SMA, and 2) when data for a given SMA are received from the laboratory.²¹ Chemistry data will be prepared for use by the EQAO, Project Representative, and EPA in determining whether contingency actions are needed (Section 5.2 of the CQAP). A review of laboratory QC data consistent with Stage 1/2A validation will be conducted as part of the Annual Construction Summary Technical Memorandum to identify any data quality issues.


6.2 Final Report

All sediment sampling data will be included as part of the Annual Construction Summary Technical Memorandum prepared for each construction season. In addition to documenting chemistry results, comparison to thresholds, and resulting corrective actions (if applicable), the report's appendices will include key materials from the sediment sampling efforts for each SMA (i.e., field logs, final sampling locations, chain of custody forms, laboratory reports, and electronic data deliverables).

²¹ A review of laboratory QC data will be conducted when data are received from the laboratory; unvalidated sample chemistry data and laboratory case narratives will be shared with EPA within two working days of receipt.

7 References


- California EPA. 2009. Technical support document for cancer potency factors: methodologies for derivation, listing of available values, and adjustments to allow for early life stage exposures. Air Toxicology and Epidemiology Branch, Office of Environmental Health Hazard Assessment, California Environmental Protection Agency, Sacramento, CA.
- Ecology. 2021. Sediment cleanup user's manual. Guidance for implementing the cleanup provisions of the sediment management standards, Chapter 173-204 WAC. Third revision December 2021. Pub. No. 12-09-057. Toxics Cleanup Program, Washington State Department of Ecology, Olympia, WA.
- EPA. 2002. Guidance for quality assurance project plans. QA/G-5. EPA/240/R-02/009. Office of Environmental Information, US Environmental Protection Agency, Washington, DC.
- EPA. 2014a. Record of Decision, Lower Duwamish Waterway Superfund Site. Part 3. Responsiveness summary. US Environmental Protection Agency, Region 10, Seattle, WA.
- EPA. 2014b. Record of Decision. Lower Duwamish Waterway Superfund Site. US Environmental Protection Agency.
- EPA. 2021. Proposed explanation of significant differences. Draft for public comment. Lower Duwamish Waterway Superfund site. US Environmental Protection Agency Region 10, Seattle, WA.
- PSEP. 1997. Recommended guidelines for sampling marine sediment, water column, and tissue in Puget Sound. Prepared for the Puget Sound Estuary Program, US Environmental Protection Agency, Region 10. King County (METRO) Environmental Laboratory, Seattle, WA.
- Van den Berg M, Birnbaum LS, Denison M, De Vito M, Farland W, Feeley M, Fiedler H, Hakansson H, Hanberg A, Haws L, Rose M, Safe S, Schrenk D, Tohyama C, Tritscher A, Tuomisto J, Tysklind M, Walker N, Peterson RE. 2006. The 2005 World Health Organization reevaluation of human and mammalian toxic equivalency factors for dioxins and dioxin-like compounds. *Toxicol Sci* 93(2):223-241.



Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish_AOC4\GIS\Maps and Analyses\Remedial Design\COAP\Map B1_7523 COAP SMAs 17-18.mxd




Lower Duwamish Waterway Group
 City of Seattle / King County / The Boeing Company



Map B1. Construction sediment sampling for SMAs 17 and 18


100% REMEDIAL DESIGN BASIS OF DESIGN
 REPORT FOR THE LDW UPPER REACH JANUARY 17, 2024



Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish_AOC4\GIS\Maps and Analyses\Remedial Design\COAP\Map B2 7523 COAP SMAs 16-15A-15B.mxd




Lower Duwamish Waterway Group
 City of Seattle / King County / The Boeing Company



Map B2. Construction sediment sampling for SMAs 15A and 16

100% REMEDIAL DESIGN BASIS OF DESIGN
 REPORT FOR THE LDW UPPER REACH JANUARY 17, 2024



Construction sediment sample locations

- Generated residual surface sample (Blue circle)
- Missed inventory core (Blue square)
- Perimeter sample (Orange circle)


Area designations

- SMA boundary (Pink outline)
- Toe of cut (Black outline)
- Side slope (Hatched area)
- DU boundary (Blue outline)
- Inner perimeter (Light green fill)
- Outer perimeter (Light orange fill)
- ENR or amended cover area (Green hatched area)
- Early Action Area (Grey fill)
- King Co tax parcel (White fill)
- Bridge (Hatched area)
- Marina (Orange area)
- Federal Navigation Channel (Dashed line)
- River mile (Solid line)

Bathymetry (feet MLLW)

- 4 ft MLLW (Light blue line)
- 10 ft interval (Medium blue line)
- 2 ft interval (Dark blue line)

Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish_AOC\GIS\Maps and Analyses\Remedial Design\COAP\Map_B3_7523_COAP_SMA_14E-14B-14A.mxd



SMA 13

SMA 12B

SMA 12A

Duwamish River
People's Park and
Shoreline Habitat project

Construction sediment sample locations

- Generated residual surface sample
- Missed inventory core
- Perimeter sample
- Public access and/or habitat area sample

Area designations

- SMA boundary
- Toe of cut
- ▨ Side slope
- DU boundary
- Inner perimeter
- Outer perimeter
- ▨ ENR or amended cover area
- Early Action Area
- King Co tax parcel
- Marina
- Federal Navigation Channel
- River mile


Bathymetry (feet MLLW)

- -4 ft MLLW
- 10 ft interval
- 2 ft interval

Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish_AOC\GIS\Maps and Analyses\Remedial Design\COAP\Map B4_7523 COAP_SMA 13-12B.mxd



Lower Duwamish Waterway Group
City of Seattle / King County / The Boeing Company



Map B4. Construction sediment sampling for SMA 12B

100% REMEDIAL DESIGN BASIS OF DESIGN
REPORT FOR THE LDW UPPER REACH JANUARY 17, 2024

Duwamish River
People's Park and
Shoreline Habitat project

SMA 12A

SMA 11B

SMA 11A

SMA 9

Construction sediment sample locations

- Generated residual surface sample
- Missed inventory core
- Perimeter sample
- Public access and/or habitat area sample


Area designations

- SMA boundary
- Toe of cut
- Side slope
- DU boundary
- Inner perimeter
- Outer perimeter
- ENR or amended cover area
- Early Action Area
- King Co tax parcel
- Federal Navigation Channel
- River mile

Bathymetry (feet MLLW)

- -4 ft MLLW
- 10 ft interval
- 2 ft interval


Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish_AOC4\GIS\Maps and Analyses\Remedial Design\COAP\Map B5 7523 COAP SMAs 12A-11B-11A.mxd



Lower Duwamish Waterway Group
City of Seattle / King County / The Boeing Company

Map B5. Construction sediment sampling for SMAs 11A and 12A

100% REMEDIAL DESIGN BASIS OF DESIGN
REPORT FOR THE LDW UPPER REACH JANUARY 17, 2024



SMA 8


SMA 9

SMA 7


Interior side slope;
no samples to be collected

- Construction sediment sample locations**
- Generated residual surface sample
 - Missed inventory core
 - Perimeter sample
 - Public access and/or habitat area sample
- Area designations**
- SMA boundary
 - Toe of cut
 - Side slope
 - DU boundary
 - Inner perimeter
 - Outer perimeter
 - ENR or amended cover area
 - Inner dredge prism boundary representing change in dredge elevation
 - ENR/AC Pilot plot
 - Debris pile
 - King Co tax parcel
 - Federal Navigation Channel
 - River mile
- Bathymetry (feet MLLW)**
- -4 ft MLLW
 - 10 ft interval
 - 2 ft interval

Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish_AOC4\GIS\Maps and Analyses\Remedial Design\COAP\Map_B6_7523_COAP_SMA8_9-8-7.mxd



Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish AOC\GIS\Maps and Analyses\Remedial Design\COAP\Map B7 7523 COAP SMAs 6-5-4.mxd



Construction sediment sample locations


- Generated residual surface sample
- Missed inventory core
- Perimeter sample


Area designations

- SMA boundary
- ▬ Toe of cut
- ▨ Side slope
- ▭ DU boundary
- Inner perimeter
- Outer perimeter
- ▨ ENR or amended cover area
- ▬ Inner dredge prism boundary representing change in dredge elevation
- King Co tax parcel
- ▨ Dock/pier

Bathymetry (feet MLLW)

- -4 ft MLLW
- 10 ft interval
- 2 ft interval





Construction sediment sample locations

- Generated residual surface sample
- Missed inventory core
- Perimeter sample

Area designations

- SMA boundary
- Toe of cut
- ▨ Side slope
- DU boundary
- Inner perimeter
- Outer perimeter
- ▨ ENR or amended cover area
- King Co tax parcel
- ▨ Dock/pier
- Federal Navigation Channel
- River mile


Bathymetry (feet MLLW)

- -4 ft MLLW
- 10 ft interval
- 2 ft interval

Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish AOC4\GIS\Maps and Analyses\Remedial Design\COAP\Map_BB_7523_COAP_SMA3_3-2B-2A.mxd




Lower Duwamish Waterway Group
City of Seattle / King County / The Boeing Company



Map B8. Construction sediment sampling for SMAs 2A, 2B, and 3


100% REMEDIAL DESIGN BASIS OF DESIGN
REPORT FOR THE LDW UPPER REACH JANUARY 17, 2024



Prepared by nicolas. 1/15/2024. W:\Projects\Duwamish AOC\GIS\Maps and Analyses\Remedial Design\COAP\Map_B9_7523_COAP_SMA_1B-1A.mxd



Lower Duwamish Waterway Group
 City of Seattle / King County / The Boeing Company



Map B9. Construction sediment sampling for SMAs 1A and 1B

100% REMEDIAL DESIGN BASIS OF DESIGN
 REPORT FOR THE LDW UPPER REACH JANUARY 17, 2024

Appendix B – Construction Sediment Sampling Quality Assurance Project Plan

Attachment B.1 Field Forms

To be completed after 100% RD.

Appendix B – Construction Sediment
Sampling Quality Assurance Project Plan

Attachment B.2

Standard Operating Procedures

STANDARD OPERATING PROCEDURE

SUBSURFACE SEDIMENT COLLECTION

A Introduction

Subsurface sediment core samples will be collected primarily from a sampling vessel (using a vibracorer), or they will be manually collected from shore in intertidal areas where access from a vessel is not possible. Procedures for these two access options are described below.

B Sample Collection by Boat

B1 Collect Sediment

When sampling from a boat, most of the sediment cores will be collected using a vibracorer. The vibracorer will be deployed from the sampling vessel using an A-frame with a hydraulic winch system. The vibracorer consists of a vibrating power head attached to a 4-in.-diameter core barrel (length to be dependent on the target core depth). Once the sample depth is reached, the core tube or barrel will be advanced to the target depth, and then retrieved for sample processing. Continuous sediment cores will be collected using the vibracorer.

Sediment core samples will be collected and processed according to the following procedures:

1. The sampling vessel will be maneuvered to the proposed sampling location using a differential global positioning system (DGPS)¹ with sub-meter accuracy, positioned such that the DGPS receiver (located on top of the sampling frame) is within 3 m (10 ft) of the target sampling location.
2. If it is not possible to access the target location due to obstructions or difficult substrate (e.g., presence of riprap or other debris), the vessel may be relocated within 10 m (32 ft) of the proposed location.
3. The vibracorer with decontaminated² core tube will be deployed.
4. Continuous core samples will be collected to the project depth requirement or until refusal.
5. The depth of core penetration will be measured and recorded.
6. The sample core tube will be extracted, and the assembly will be retrieved aboard the vessel.

¹ A Trimble© SPS461 or similar DGPS receiver unit will be employed for the various sampling methods outlined in the quality assurance project plan. The DGPS receiver will be calibrated daily to ensure that it is accurately recording positions from known benchmarks and functioning within the individual unit's factory specifications.

² All equipment will be decontaminated following procedures described in Section D.

7. The core sample will be evaluated at the visible ends of the core tube to verify retention of the sediment in the core tube.
8. If the sediment core is acceptable (see criteria below), the core will be capped, labelled, and held vertically pending transfer to a processing crew.
9. The top of the core will be decanted and the top of the mudline will be marked on the core tube when possible.

Acceptance criteria for a sediment core sample are as follows:

- The material is collected to the target depth within the first three attempts.
- Recovery is at least 75% of the penetration depth.
- The core appears to be intact without obstructions or blocking.

If sample acceptance criteria are not achieved, the sample will be rejected. If repeated deployment (i.e., maximum three attempts) does not result in a sample that meets the acceptance criteria, or if deployment hits refusal before reaching the target depth, the sample with the best penetration depth will be retained.

Field forms and notes for all core samples will be maintained as samples are collected. The following information will be included in the sediment core collection forms and field notes:

- Water depth and tidal elevation (i.e., raw data), as well as the calculated mudline elevation of each sediment core location relative to mean lower low water
- Location of each sediment core as determined using a differential global positioning system with sub-meter accuracy
- Date and time of collection for each sediment core
- Names of field supervisor and person(s) collecting and logging the sample
- Core penetration and recovery measurements
- Designation of each coring attempt as "accepted" or "rejected"
- Observations made during sample collection, including weather conditions, complications, ship traffic, and other details associated with the sampling effort
- Core type and location identification (ID)
- Photographs of anything of note
- Any deviations from the approved sampling plan (on a Protocol Modification Form)

B2 Process Core

Sediment cores collected from a boat will be processed as soon as possible after a core has been collected that meets the acceptance criteria. The steps for processing the samples are as follows:

1. Prior to processing, evaluate any additional amount of compaction that may have occurred after core acceptance and prior to core processing, and calculate the adjusted recovery percentage (ARP) to be applied during core processing.
 - Measure the core processing recovery depth (i.e., the compacted core depth prior to processing).
 - To calculate the ARP, divide the processing recovery depth by the penetration depth (i.e., the depth recorded during core collection and acceptance).
 - Example: If the core processing recovery depth (i.e., adjusted depth) at the time of processing is 2.55 ft, and the core penetration depth (i.e., at the time of collection) was 3.00 ft, the ARP would be 85.0% (e.g., 0.85).
2. Carefully cut along the core tube or liner to expose the sediment core for processing and photograph each core.
3. The core will be examined for major stratigraphic boundaries and to evaluate if “native” material is present in the core. Native material—defined as poorly graded sand (usually medium-sized grains) that is grey and contains multi-colored grains and possibly mica flecks—will be identified by a geologist or other trained individual. This information will be documented on the sediment core processing log and used to inform sample collection.
4. Record the description of each core on the sediment core processing log, including the following parameters, as appropriate, and take photographs of anything of note.
 - Core penetration depth (from the sediment core collection form)
 - Processing recovery core depth and calculated ARP
 - Adjusted sample depth interval for each sample
 - Sediment grain size description following American Society for Testing and Materials (ASTM) visual-manual classification (ASTM D2488)
 - Odor (e.g., hydrogen sulfide, petroleum)
 - Vegetation
 - Debris
 - Biological activity (e.g., detritus, shells, tubes, bioturbation, live or dead organisms)

- Presence of oil sheen
 - Any other distinguishing characteristics or features.
5. For each core, separate the material from each target depth interval, applying (i.e., multiplying) the ARP to the target sample depth that will constitute the sample for laboratory analysis. For example, if the ARP for a given core is 85.0% (e.g., 0.85), the sample material to collect for a 0- to 30-cm analysis will come from the 0- to 25.5-cm interval (i.e., $30 \text{ cm} \times 0.85 = 25.5 \text{ cm}$).
 6. Transfer each sediment sample into a separate stainless steel bowl for homogenization.
 7. Homogenize the sediment using clean stainless steel spoons until texture and color homogeneity have been achieved, removing large non-sediment items such as gravel, shells, wood chips, or organisms (e.g., clams) (Ecology 2021).
 8. Affix a complete sample label to each individual sample jar. Sample labels will contain the project number, sampling personnel, date, time, and sample ID. Labels will be filled out as completely as possible prior to each sampling event.
 9. Dispense sediment into clean and labelled jars.
 10. Thoroughly check all sample containers for proper identification, analysis type, and lid tightness. The field coordinator will be responsible for reviewing sediment sample information recorded on field forms and will correct any improperly recorded information.
 11. Pack each container carefully to prevent breakage and place inside a cooler with ice for storage at the proper temperature ($\leq 4 \pm 2^\circ\text{C}$) for delivery to the analytical laboratory.

C Sample Collection from Shore

If an intertidal sediment core cannot be collected from the boat due to site access conditions (e.g., too shallow), then the core may be manually collected from shore during a lower tide (although the full target depth may not be achieved in this situation). At the discretion of the field crew, one of the following three sampling options will be used, whichever is most suitable to the sampling location conditions. In addition, the field crew may use a combined or hybrid approach of the three methods, if necessary. The core locations may need to be adjusted in the field to account for site conditions, such as debris or armoring, that do not allow for sampling.

C1 Option 1: Use Shovel to Dig Hole

The first sampling option is to dig a hole using a shovel and collect the sample directly from the sidewall of the hole. The process for this option is as follows.

1. **Dig hole** – Using a transplanting spade (i.e., a shovel with a narrow blade), dig a hole to the target depth (or as deep as possible) at the identified location. If it is not possible to reach the target depth within three attempts, the deepest hole among the attempts will be sampled using the methodology described below, and the depth of refusal will be recorded on the sediment core collection form. At least one side of the hole should be approximately vertical to allow for the collection of the sample. Record any necessary revisions of the sampling location.
2. **Prepare for sampling** – Divide the vertical extent of the hole into equal sections (e.g., for a 45-cm hole, there might be three 15-cm sections [i.e., 0-15 cm, 15-30 cm, and 30-45 cm]) to ensure that equal amounts of sediment are collected from each depth horizon. If possible, use a spoon to draw a line in the sidewall of the hole at these breakpoints. Sample the bottom section first to ensure that the sample is collected prior to the hole filling with water.
3. **Collect and homogenize sample** – Collect the same amount of sediment from each of the subsections along the vertical extent of the hole. Exclude any debris larger than approximately 5 mm in width. If differences in the hole are apparent (e.g., the presence of differently colored material), the resulting sample should proportionally represent all material in the hole. Once all material has been collected, homogenize the contents of the bowl with a stainless steel spoon until texture and color homogeneity have been achieved, and dispense the contents into clean and labelled jars.

The procedures for processing shore-collected cores are presented below.

C2 Option 2: Use Hand-core Tube to Collect Core

The second sampling option is to use a hand-core tube to collect a core, extrude the core, and then collect the sample from the interior of the core. This process for this option is as follows:

1. **Collect core** – Drive the decontaminated hand-core tube into the sediment to target depth (or refusal) at the identified location, or as near as possible based on the substrate and debris. Cap the top of the tube and pull the core out of the sediment. If it is not possible to reach the target depth on the first attempt, up to three attempts should be made in that area (initial attempts will be retained in the core tube or extruded onto a piece of foil). After the third attempt, sample the deepest core using the methodology described below, and record the depth of refusal on the surface sediment collection form. Record any necessary movement of the sampling location.
2. **Collect and homogenize sample** – Extrude the contents of the core into a pre-cleaned stainless steel bowl and homogenize with a clean stainless steel spoon until texture and color homogeneity have been achieved. Discard any debris wider than approximately 5 mm.

The procedures for processing shore-collected cores are presented below.

C3 Option 3: Use Land-based Drilling Methods

The third option is to use land-based drilling methods to collect a vertical core. Rotary sonic drilling methods will be used with a land-based drill rig. Continuous vertical samples will be collected and extruded from the drill rig core barrel. The process for this option is as follows:

1. **Collect core** – Advance the decontaminated core barrel into the sediment to the target depth at the identified location, or as near as possible based on access, substrate, and debris. Advance the outer casing to the same depth as the core barrel. Pull the core barrel out of the sediment.
2. **Extrude core** – Extrude the sample from the core barrel into a plastic liner. Log observed lithology and notable features, as described in Section B2.
3. **Collect and homogenize sample** – Subsample the core and place sampled materials in a pre-cleaned stainless steel bowl. Homogenize materials with a clean stainless steel spoon until texture and color homogeneity have been achieved. Discard any debris wider than approximately 5 mm.

The procedures for processing shore-collected cores are presented below.

C4 Processing Cores Collected from Shore

After sediment collection and homogenization have occurred, the following steps will be completed to process the sediment cores:

1. **Record information** – Record information regarding the depth of the core, sediment characteristics (e.g., color, smell, grain size, presence of debris, etc.), and necessary revisions to the sampling location on the sediment core collection and processing forms. Take photographs of anything of note and document any deviations from the approved sampling plan on a Protocol Modification Form.
2. **Dispense into jars** – Affix a complete sample label to each individual sample jar. Sample labels will contain the project number, sampling personnel, date, time, and sample ID. Labels will be filled out as completely as possible prior to each sampling event. Dispense sediment into labeled sample containers.
3. **QC jars and forms** – Thoroughly check all sample containers for proper identification, analysis type, and lid tightness. The field coordinator will be responsible for reviewing

sediment sample information recorded on field forms and will correct any improperly recorded information.

4. **Prepare for delivery to the analytical laboratory** – Pack each container carefully to prevent breakage and place inside a cooler with ice for storage at the proper temperature ($\leq 4 \pm 2^{\circ}\text{C}$) for delivery to the analytical laboratory.

D Equipment Decontamination Procedures

All sediment sampling and homogenizing equipment, including the mixing bowl and stainless steel implements, will be decontaminated between sampling locations per Washington State Department of Ecology guidelines (Ecology 2021) and the following procedures:

1. Rinse with site water and wash with a scrub brush until free of sediment.
2. Wash with phosphate-free detergent.
3. Rinse with site water.
4. Rinse with distilled water.

Acid or solvent washes will not be used in the field because of safety considerations and problems associated with rinsate disposal and sample integrity, specifically:

- Use of acids or organic solvents may pose a safety hazard to the field crew.
- Disposal and spillage of acids and solvents during field activities pose an environmental concern.
- Residues of solvents and acids on sampling equipment may affect sample integrity for chemical testing.

Any sampling equipment that cannot be cleaned to the satisfaction of the field coordinator will not be used for further sampling activities.

E References

Ecology. 2021. Sediment cleanup user's manual. Guidance for implementing the cleanup provisions of the sediment management standards, Chapter 173-204 WAC. Third revision December 2021. Pub. No. 12-09-057. Toxics Cleanup Program, Washington State Department of Ecology, Olympia, WA.

Appendix B – Construction Sediment Sampling Quality Assurance Project Plan

Attachment B.3 Analytical Data Quality Indicators

To be completed after 100% RD.

100% Remedial Design Volume II, Part I

Appendix C

Air, Noise, and Light Monitoring Plan

Lower Duwamish Waterway Group

City of Seattle / King County / The Boeing Company

100% REMEDIAL DESIGN VOLUME II, PART I

CONSTRUCTION QUALITY ASSURANCE PLAN FOR THE LOWER DUWAMISH WATERWAY - UPPER REACH

APPENDIX C – AIR, NOISE, AND LIGHT MONITORING PLAN

For submittal to

The US Environmental Protection Agency
Region 10
Seattle, WA

November 14, 2023

Prepared by:



200 First Avenue West • Suite 500
Seattle, Washington • 98119

in association
with



1201 3rd Avenue • Suite 2600
Seattle, Washington • 98101

TABLE OF CONTENTS

- 1 Introduction 1**
 - 1.1 Purpose 2
 - 1.2 Project Organization and Communications 3
- 2 Potential Impacts, Performance Standards, and Monitoring Scope 4**
 - 2.1 Air Quality 4
 - 2.1.1 Potential Impacts and Prevention Measures 4
 - 2.1.2 Performance Standards 6
 - 2.1.3 Baseline Monitoring 7
 - 2.1.4 Monitoring During Construction 8
 - 2.2 Noise 9
 - 2.2.1 Potential Impacts and Prevention Measures 9
 - 2.2.2 Performance Standards 11
 - 2.2.3 Baseline Monitoring 12
 - 2.2.4 Monitoring During Construction 12
 - 2.3 Light 13
 - 2.3.1 Potential Impacts and Prevention Measures 13
 - 2.3.2 Performance Standards 14
 - 2.3.3 Monitoring During Construction 14
- 3 Monitoring Methods 15**
 - 3.1 Air Quality 15
 - 3.1.1 Fugitive Dust 15
 - 3.1.2 Diesel Particulate Matter 15
 - 3.1.3 Hydrogen Sulfide (H₂S) Monitoring 15
 - 3.2 Noise 15
 - 3.3 Light 15
- 4 Monitoring Quality Assurance/Quality Control 16**
 - 4.1 Documentation 16
 - 4.2 Equipment Calibration and Maintenance 16
 - 4.3 Sample Handling for Diesel Particulate Matter 16
 - 4.4 QA/QC Samples for Diesel Particulate Matter 17

5 References 18

TABLES

Table C2-1 Maximum Permissible Sound Levels from All Local Ordinances 11

ABBREVIATIONS

ANL	air, noise, and light
ANLMP	Air, Noise, and Light Monitoring Plan
BMP	best management practice
COC	chain-of-custody
COCP	Community Outreach and Communications Plan
CQAP	Construction Quality Assurance Plan
dB(A)	A-weighted decibel
EC	elemental carbon
EPA	U.S. Environmental Protection Agency
EQAO	Environmental Quality Assurance Officer
H2S	hydrogen sulfide
IQAT	Independent Quality Assurance Team
LDW	Lower Duwamish Waterway
QA	quality assurance
QC	quality control
RAWP	Remedial Action Work Plan
RD	remedial design
SMA	Sediment Management Area
SMC	Seattle Municipal Code
T117	Terminal 117
TMC	Tukwila Municipal Code
TWA	time-weighted average
WAC	Washington Administrative Code

1 Introduction

This draft Air, Noise, and Light Monitoring Plan (ANMP) is a component of remedial design (RD) for the upper reach (river mile 3.0 to river mile 5.0) of the Lower Duwamish Waterway (LDW). The RD approach has been prepared consistently with the sediment remedy outlined in U.S. Environmental Protection Agency's (EPA's) November 2014 Record of Decision (EPA 2014), as modified by the Explanation of Significant Differences (EPA 2021).

Nearly all remedial actions in the upper reach will be accomplished using water-based equipment (which is regularly employed throughout the LDW for other industrial activities) in the vicinity of upland properties that have mixed industrial, commercial, and residential uses. Therefore, residents in adjacent neighborhoods, live-aboard residents in marinas, marine users on the LDW, residents and businesses using roads shared with project truck traffic, and workers could potentially be affected by remedial action construction activities. The Remedial Action Contractor (Contractor) will be required to comply with all local, state, and federal regulations relevant to controlling construction impacts on air, noise, and light (ANL) criteria.

This ANLMP provides the means and methods to conduct field monitoring to assess potential impacts on the adjacent community during construction activities if there are community complaints with respect to ANL impacts. This ANLMP will be implemented by the Project Owner for quality assurance (QA) purposes. The Project Owner's Independent Quality Assurance Team (IQAT) will implement QA monitoring under this plan.

Review of a similar recent cleanup project located within the upper reach indicates that the potential for ANL impacts on the community during construction is low. The Port of Seattle's Terminal 117 (T117) Early Action Area remediation project was located within the upper reach and was a combined upland excavation and in-water remedial dredging project that was an early action for the LDW Comprehensive Environmental Response, Compensation, and Liability Act cleanup. The T117 project location was adjacent to residential properties and the South Park Marina, whereas the upper reach remedial actions will be located almost entirely on the waterway; only one shoreline excavation area will be located on the eastern shoreline at Container Properties (an industrial site). The upland excavation activities were located close to residential areas and used multiple pieces of diesel excavation equipment and trucks to transport excavated materials. The Port of Seattle conducted daily monitoring for ANL (including multiple air quality parameters) during upland excavation and only noise and light monitoring after upland excavation had been completed. Construction took place over 247 days during 2 construction seasons, and there were only 2 individual ANL criteria exceedances (for 1 of 5 air quality parameters [diesel particulate matter]) during upland excavation

over that period.¹ There were no ANL criteria exceedances during dredging operations, nor were there any exceedances for noise or light standards. ANL monitoring results are documented in Appendix 19 of the T117 Phase 1 Removal Action Construction Report (AECOM 2016).

This ANLMP describes baseline monitoring for air and noise at the outset of construction activities to verify that the Contractor's general operations are compliant with applicable regulations for air and noise criteria. Baseline monitoring for light will not be conducted, since there is no measurable criteria for light; rather, light "monitoring" will be qualitative and complaint based. Following verification, any further air and noise monitoring for this project will be conducted on an as-needed basis; monitoring will be triggered by community feedback submitted via the project website or project hotline, as described in the Community Outreach and Communications Plan (COCP, Volume II, Part VIII). The COCP recognizes the potential for project impacts on the community and identifies a communication plan to document questions/complaints and provide responses. The Contractor's work is anticipated to occur during standard working hours (7:00 a.m. to 7:00 p.m.); the Contractor may propose to conduct some of its work outside of standard working hours, which have different criteria for noise. This ANLMP also describes optional monitoring equipment, general guidance for monitoring distances/locations, and monitoring frequency when a monitoring event is triggered.

1.1 Purpose

As with any construction project, construction equipment, trucks, tugboats, and other workboats may generate dust, odor, noise, and light that could impact normal quality of life near the work areas.

This plan addresses potential project-related quality of life impacts associated with air quality, noise, and light that may affect the community. This plan provides methods and procedures for monitoring air quality (including odors), noise, and light during the cleanup construction period. Baseline monitoring of air quality and noise is discussed. The specific goals of this plan are:

- Identify performance standards for air quality, noise, and light that apply to construction activities during standard working hours and outside of standard working hours.
- Outline monitoring protocols (methods, location, and frequency) that will be used to evaluate compliance with performance standards.
- Identify performance specifications for monitoring equipment to be used to perform field measurements.
- Document and report monitoring results.

¹ Diesel particulate matter was exceeded on 2 out of 166 days of daily upland excavation monitoring when construction vehicles were idling immediately adjacent to the monitoring instrument.

1.2 Project Organization and Communications

This section provides a description of the key roles and communications for the implementation of this plan. Additional details of these key roles are provided in Section 2 of Construction Quality Assurance Plan (CQAP) to which this is an appendix.

- **Project Representative:** The Project Representative (TBD), whose role is described in the CQAP, will be assigned by the Owner to oversee the entire construction QA program. The Project Representative will be the only person authorized to direct the Contractor and will be kept updated by the ANL Monitoring Lead on monitoring results. The Project Representative will work with the Environmental Quality Assurance Officer (EQAO), Designer, and EPA to determine when to conduct ANL monitoring during construction, and whether mitigation actions are needed to respond to community complaints.
- **Environmental Quality Assurance Officer:** The EQAO (TBD), whose role is described in the CQAP, will be responsible for coordinating, reviewing, and reporting all environmental monitoring activities, including ANL monitoring. The EQAO will report to the Project Representative and provide recommendations regarding the need for corrective actions in the event of monitoring exceedances and nonconformance with contract documents and the Contractor's approved Remedial Action Work Plan (RAWP).
- **ANL Monitoring Lead:** This person will be responsible for oversight and implementation of the ANLMP. The ANL Monitoring Lead will report to the EQAO.
- **COCP Lead:** This person will be responsible for implementing the COCP. The COCP Lead will coordinate directly with the Owner's Project Representative to communicate community input and complaints to the Project Coordinator and IQAT.

The ANL Monitoring Lead will document and report monitoring results on a weekly basis (during weeks when monitoring is conducted), unless there is an exceedance of any performance standard. In that case, the ANL Monitoring Lead will report exceedances to the Project Representative immediately and to EPA within 2 hours of the exceedance (during standard working hours or the next day if exceedance occurs outside of standard working hours). These results will be included in the Owner's Weekly Field Activity Reports to EPA (see CQAP for descriptions of Daily and Weekly Field Activity Reports).

The Project Representative will be responsible for communicating with and directing the Contractor and coordinating with the EQAO and ANL Monitoring Lead to observe the implementation of mitigation actions.

2 Potential Impacts, Performance Standards, and Monitoring Scope

This section describes potential air quality, noise, and light impacts on the surrounding community that may originate from the project and potential prevention measures. It also defines the performance standards and proposed monitoring program for ANL. Qualitative monitoring relies on the observations of workers and the community to identify issues with air quality, noise, and light. This type of monitoring depends on human senses, such as visual, olfactory, and auditory signals; therefore, such monitoring is subjective. Quantitative monitoring using equipment and laboratory analysis is based on applicable regulations; such monitoring is objective and can be used to clearly demonstrate how the project does not impact the community.

When concerns are identified by the community, they will be reportable through any of the incoming communication mechanisms described in the COCP; this may trigger the quantitative monitoring defined in this section. Quantitative monitoring of ANL disturbances associated with this project will be implemented during baseline monitoring; after that, quantitative ANL monitoring will only occur in response to community feedback submitted in accordance with the COCP and as directed by the Project Representative and/or EQAO.

2.1 Air Quality

2.1.1 Potential Impacts and Prevention Measures

Because upper reach remedial actions will take place on the LDW, potential impacts are most likely to affect properties and people on or immediately adjacent to the LDW. While many of the properties around the upper reach are industrial/commercial, there are also private residences in parts of the upper reach, as well as live-aboard residents at marinas.

As discussed in Section 1, the T117 Early Action Area project conducted daily monitoring during upland excavation² and had minimal exceedances over two construction seasons. Although the potential for air quality impacts is considered low, the upper reach RD recognizes community concerns for potential air quality impacts and specifies air quality performance requirements to be met by the Contractor. These air quality performance requirements follow air emission standards defined in EPA's Tier System (EPA 2022) for fossil fuel consumption; the standards are intended to help reduce engine emissions from construction equipment. These specifications requirements help projects achieve EPA's goals for green remediation and reduce the risk of air quality impacts. The

² Upland excavation is considered to be a significantly higher risk for air quality impacts than is dredging that takes place on the waterway.

upper reach RD considers potential air quality impacts on the adjacent community to include fugitive and visible dust, diesel exhaust, and fugitive odors, as follows:

- Fugitive dust may be released when dry soil is disturbed during excavation (potential limited to one location at Sediment Management Area [SMA] 5), or when stockpiling or transporting dredged materials on uncovered trains or trucks³. Fugitive dust concerns include impacts on property and inhalation of dust and contaminants adhered to dust.
- Diesel exhaust will be generated by dredging equipment, tugboats and other small workboats; upland construction equipment (in limited areas requiring upland excavation); local haul trucks (if used); upland transload facility equipment; and trains transporting dredged materials to an off-site landfill.
- Fugitive odors from construction present a potential quality of life nuisance issue. Dredging and excavation of wet sediment can potentially result in unusual odors, which can be a nuisance. Odors may be generated by dredged sediments that contain decaying organic matter (hydrogen sulfide [H₂S]), during shoreline bank soils excavation, and from diesel emissions.

Diesel exhaust (diesel particulate matter) is considered an air quality criterion for this project, due to the on-site operation of construction equipment using diesel engines for the duration of the project. In the open-air, dilute environment of the Work Site, which is primarily located over water within the LDW, the potential for any significant exposure of the community to diesel exhaust is low. Air quality performance requirements to be met by the Contractor during construction are defined in the RD specifications (Specifications Sections 01 35 44 [Green Remediation] and 01 35 43 [Environmental Procedures]), which follow air emission standards defined in EPA's Tier System (EPA 2022) for fossil fuel consumption. Meeting these requirements will help reduce engine emissions from construction equipment.⁴

The Contractor will be required to control dust particles from project activities all times (including when work is not in progress), per Specifications Section 01 35 43 (Environmental Procedures). Federal and state air quality requirements include those for dust control. To meet dust control requirements and reduce potential odor complaints, the Contractor will implement dust control best management practices (BMPs).

³ Specifications require all trucks and railcars to be covered while transporting dredged material.

⁴ EPA emissions standards for each tier are specific to the type of equipment (e.g., on-road vehicles, non-road equipment/engines), year of manufacture, and engine power. See 100% Basis of Design Report, Appendix N (Anchor QEA and Windward 2023), for more detailed information on EPA's Tier System.

The following BMPs are listed in Specifications Section 01 35 43 as either required BMPs or example BMPs for the Contractor to consider implementing to comply with dust, diesel exhaust, and odor standards:

- Required BMPs per the specifications:
 - Wetting excavation areas and sediment stockpiles (if necessary) for dust control⁵
 - Covering truck and railcar loads to prevent the escape of dust-bearing materials
 - Covering stockpiles with plastic sheeting when loading and stockpiling activities are not occurring (i.e., inactive for a specified period of time) or if nuisance odors are encountered prior to transportation off site
 - Cleaning vehicles leaving the single upland work areas (SMA 5) to remove dirt or dust from wheel treads and exterior
 - Sweeping any paved, on-site transload facility staging and stockpiling areas daily during dry weather
 - Not allowing vehicles on land to idle for extended periods of time; Specifications Sections 01 35 44 (Green Remediation) and 01 35 43 (Environmental Procedures) identify a maximum idling time for trucks and off-road vehicles.
- Example BMPs for the Contractor to consider include:
 - Using Work Site controls, such as ceasing above-water excavation during high winds or limiting the number and size of excavations open at the same time
 - Transporting sediment emitting odors off site as soon as possible

The Contractor's RAWP will be required to identify air quality prevention, mitigation, and control measures to be implemented during construction activities for federal and state criteria compliance. The section of the Contractor's RAWP addressing air quality will be the Contractor's Air Pollution and Odors Control Plan that will be developed as part of the Environmental Mitigation Binder; this plan will be reviewed and approved by the Owner and EPA.

2.1.2 Performance Standards

The Contractor will be required, per the specifications, to comply with federal, state, and local air quality standards (Clean Air Act [42 U.S. Code 7401-7671q; 40 Code of Federal Regulations 50], National Ambient Air Quality Standards, the Washington Clean Air Act [Revised Code of Washington 70.94; Washington Administrative Code (WAC) 173-400], and Puget Sound Clean Air Agency [Sections 9 and 15] regulations). The Contractor will be required during construction activities to protect the surrounding community from diminished air quality. Performance standards will apply at the project perimeter. Because the upper reach remedial actions will take place over approximately 2

⁵ The work will be conducted during the wet weather time of year, and this control method is not anticipated to be necessary.

river miles, and adjacent to multiple properties, the project perimeter is defined as the shoreline boundary when the Contractor is working over water and upland property boundaries when the Contractor is working on land.

Specific requirements pertaining to fugitive dust, diesel exhaust, and odor (H₂S) are as follows:

- Fugitive dust
 - Qualitative criterion of “no visible dust” at the property perimeter to conform to Puget Sound Clean Air Agency Regulation I, Section 9.15
- Diesel exhaust
 - In 2002, the American Conference of Governmental Industrial Hygienists recommended a threshold limit value for diesel particulate matter: elemental carbon (EC) of 20 µg/m³ as an 8-hour time-weighted average (TWA). This threshold limit value represents the only available health-based criterion for diesel exhaust in air in an industrial setting; however, it is not an enforced or regulated criterion and has not been adopted by Washington State. This threshold limit value is based on a measurement of EC using an established Niosh 5040 method that includes field collection and laboratory analysis, as discussed in Section 3. However, in the absence of a regulated criterion for diesel particulate matter, the proposed performance standard for this project is a TWA of 20 µg/m³ at the project perimeter, defined for the upper reach as the shoreline boundary when working over water and as property boundaries when working on land. Equivalent monitoring equipment that measures diesel emissions in real time as black carbon may be selected by the IQAT; if so, the threshold value will be adjusted accordingly based upon manufacturer recommendations and equipment calibration.
- Odor (H₂S):
 - Odor is typically a nuisance issue but not a health issue. The potential source of odor for this project is H₂S from anerobic sediments. H₂S odors can be detected at very low levels by the human nose. The Agency for Toxic Substances and Disease Registry cites studies that demonstrate odor detection for H₂S between 0.0005 and 0.3 parts per million (ATSDR 2006). WAC 173-460-150 sets the performance standard for H₂S as a daily 24-hour TWA of 2 µg/m³ at the project perimeter. Odor complaints will be an indicator that H₂S concentrations may have reached a level that warrants monitoring during construction.

2.1.3 Baseline Monitoring

The purpose of conducting baseline air quality monitoring for diesel particulate matter and H₂S will be to demonstrate early during the construction process that the dredging activities are not causing a diesel particulate matter or H₂S criteria exceedance. This will be accomplished by monitoring the

ambient and baseline air quality conditions: ambient conditions before the start of construction and baseline conditions at the start of over-water dredging activities. Both instances of monitoring will occur during standard working hours, and both instances will last for approximately three days.

Ambient and baseline monitoring locations will be selected based on the Contractor's sequencing plan in its approved RAWP. The baseline monitoring location will be located downwind from planned dredging activity, approximately 100 feet away; this distance represents a conservative measurement, since most dredging activities will be more than 100 feet from the shoreline in the vicinity of receiving properties along the shoreline. The same locations will be used for both ambient (pre-construction) and construction baseline monitoring.

Air quality monitoring will be conducted on a vessel that can be positioned downwind of construction activities, near the shoreline. During baseline monitoring, monitoring staff will also document activities in the area that could impact monitoring results, such as other construction occurring in the vicinity.

2.1.4 Monitoring During Construction

It is anticipated that the baseline monitoring will record no exceedances of diesel particulate matter or H₂S concentration criteria. Due to the Work Site being located on the water within the LDW and the broad presence of other, similar sources of diesel particulate matter, daily air quality monitoring is not proposed. The specifications include requirements for the Contractor to comply with all applicable air quality regulations and meet air quality performance requirements (i.e., equipment use must meet a stricter standard than is typical for dredging projects: a minimum percent use of specific Engine Tier [II to IV], depending on construction equipment type).

Dust monitoring will be based on ongoing visual observations required of the Contractor for areas where dust generation may occur (e.g., upland excavation at SMA 5, stockpile management at the Transload Facility). The specifications require the Contractor to control dust; if the construction IQAT (i.e., Construction Management inspectors, environmental monitoring staff) observes fugitive dust, the Contractor will be notified by the Project Representative and directed to take corrective action to control the dust.

H₂S concentrations will be monitored if there are multiple odor complaints, and if the Project Representative determines that the complaints are resulting from upper reach remedial actions, rather than from other activities that are not related to the upper reach cleanup. In the event of such monitoring, it will occur at the project perimeter in the general vicinity of the complaint(s). The human sense of smell will allow for recognition of the odor; recognition will be followed by quantitative measurements with field instruments and a comparison of the concentrations with

performance standards. If monitoring indicates that H₂S levels may exceed state criteria⁶, mitigation measures will be implemented by the Contractor until H₂S levels comply with performance standards (Section 2.1.2).

Similarly, diesel particulate matter samples may be collected if there are multiple complaints, and if the Project Representative determines that the complaints are resulting from upper reach remedial actions, rather than from other activities unrelated to the upper reach cleanup. In the event of such monitoring, it will occur at the project perimeter in the general vicinity of the complaint(s). However, since the diesel particulate matter threshold limit value is an eight-hour TWA, and since the sampling methods prescribed in this monitoring plan do not provide real-time results (i.e., samples collected are sent to a laboratory for analysis), the primary purpose of diesel particulate matter monitoring will be to document what the conditions were at the time of the complaint.

Background/upwind and performance air quality monitoring will be conducted at two stations in any instance of a triggered monitoring event. The background station will be located at least 100 feet upwind of construction activities; monitoring will occur during construction activities, and H₂S and/or diesel particulate matter levels will be evaluated for compliance with project performance standards. The downwind monitoring station (to assess the air quality impacts from dredging) will be located at the project perimeter (previously defined) for that dredging location.

Data from the National Oceanic and Atmospheric Administration Boeing Field weather station (NOAA 2023) will be reviewed to determine wind direction for any monitoring event (i.e., which station is downwind, and which is upwind). Monitoring station locations may be adjusted based on changing weather conditions or movement of construction activities. The ANL Monitoring Lead or designee will be on-site to determine monitoring locations.

2.2 Noise

2.2.1 Potential Impacts and Prevention Measures

Construction activities use heavy equipment to dredge sediment, place clean materials, excavate bank sediment, and remove/install piles and temporary shoring; in addition, tugboats are used to move materials and barges around the site. Noise will be generated by both in-water and upland sources (dredging and excavation of one bank area [SMA 5]) in an industrial waterway; however, the locations receiving noise will include limited residential (including upland and marina live-aboard residents), commercial, and industrial locations. These construction activities may generate noise at levels greater than the ambient levels typically experienced in the project setting. The site is in an

⁶ The H₂S criteria are a daily TWA value, so individual readings may need to be converted to a TWA value based on the duration of the Contractor's work in the area each day.

area with other significant background noise sources, such as airplane traffic from King County International Airport and Sea-Tac International Airport, adjacent industrial property operations, commercial and recreation vessel traffic, and roadway noise. Noise monitoring conducted during construction of the T117 Early Action Area project (located within the upper reach)—an upland remedial action area that used both upland and in-water heavy equipment, and that would have been expected to generate more noise than the forthcoming upper reach remedial actions—did not detect any noise standards exceedances. Therefore, it is expected that construction activities on the upper reach will be in compliance with noise standards.

For noise standards, the Seattle Municipal Code (SMC) defines daytime hours as between 7:00 a.m. and 10:00 p.m. on weekdays and 9:00 a.m. and 10:00 p.m. on weekends and legal holidays; Tukwila Municipal Code (TMC) has similar hours for its noise standards. The SMC, TMC, and King County Title 12 noise ordinances require lower sound levels for any work conducted outside of these hours. In general, remedial construction work is anticipated to take place between the hours of 7:00 a.m. and 7:00 p.m. On occasion, the Contractor may propose to work outside of daytime hours (as defined by the noise ordinances). The specifications require the Contractor to obtain approval from the Project Representative and EPA to conduct work outside of standard working hours.

The project specifications define noise performance requirements to be met during construction based on the most stringent noise ordinance. The Contractor will be required to develop a Noise Control Plan—including a description of the BMPs to be implemented as part of that plan, per Specifications Section 01 35 43 (Environmental Procedures)—as part of the Environmental Mitigation Binder. The following BMPs to prevent and mitigate noise impacts on the community are listed among the Specifications for Contractor to consider including in the Noise Control Plan:

- Use electric or hydraulic tools and equipment.
- Adjust noisy operations to occur within the hours of Work.
- Install individual noise barriers or enclosures around equipment.
- Use the best available equipment and technology that assist in meeting noise requirements.
- Provide equipment with properly sized and maintained mufflers and silencers, as appropriate.
- Use broadband alarms on equipment with backup alarms.
- Turn off vehicle engines (trucks and off-road vehicles) when inactive in accordance with Specifications Section 01 35 43 (Environmental Procedures).
- Reduce vehicle speeds when transiting near residential areas (if applicable).
- Perform Work using construction equipment that generates noise in phases.
- Potentially limit work hours or work only during standard work hours in locations near residential or live-aboard residents.

2.2.2 Performance Standards

The specifications will require the contractor to comply with noise criteria for the cities of Seattle and Tukwila and unincorporated King County when working close to residential areas (upland areas and live-aboard residential marinas) adjacent to the project site perimeter to limit the extent of potential noise impacts on the community.

All local ordinances (SMC Chapter 25.08 [Subchapters 410, 420, and 425], TMC Chapter 8.22, and King County Title 12.86) establish equally stringent maximum permissible sound levels from industrial sources to a receiving property (residential at daytime or nighttime, commercial, or industrial), as listed in Table C2-1. For construction activity within industrial zones, exterior sound level limits—measured at the project perimeter or at a distance of 50 feet from the construction equipment generating the sound, whichever is further—may be exceeded by no more than 25 A-weighted decibels (dB[A]).

**Table C2-1
Maximum Permissible Sound Levels from All Local Ordinances**

District of Sound-Producing Source	Maximum Permissible Sound Level in District of Receiving Property ¹			
	Residential, Daytime	Residential, Nighttime	Commercial	Industrial
Industrial	60 dB(A) ²	50 dB(A)	65 dB(A) ²	70 dB(A) ²
Construction Equipment at Project Perimeter or 50-foot Distance from Equipment (whichever is further), Daytime Only ²	Additional noise allowance of 25 dB(A)	N/A	Additional noise allowance of 25 dB(A)	Additional noise allowance of 25 dB(A)

Notes:

Maximum permissible sound levels applicable to sound sources within the limits of the Cities of Seattle and Tukwila and unincorporated King County.

1. The maximum permissible noise level is applied to a minimum measurement interval of 1 minute for a constant sound source or a 1-hour measurement for a non-continuous sound source.

2. Daytime is defined as the most stringent daytime period among all local ordinances: between 7:00 a.m. and 10:00 p.m. on weekdays and between 9:00 a.m. and 10:00 p.m. on weekends and legal holidays. This definition is also applicable to construction equipment used on public projects per SMC 25.08.425.

dB(A): A-weighted decibel

N/A: not applicable

SMC: Seattle Municipal Code

Additional specific maximum permissible sound levels and working hours associated with various types of impact equipment used at construction sites and for short-duration construction activities (up to 1 hour) are described in SMC Chapter 25.08.425C and TMC Chapter 8.22. For residential receiving properties, maximum permissible sound levels are more stringent for construction work occurring during nighttime hours, as unusual noise can cause annoyance, generate stress, and

disturb sleep. Noise levels may be monitored as event-driven monitoring if there are multiple community complaints relating to noise-generating activities, and site activities will be assessed for any potential modifications in consultation with EPA.

2.2.3 Baseline Monitoring

The purpose of conducting baseline noise level monitoring will be to demonstrate early on during construction that the Contractor's dredging equipment is not exceeding noise criteria. This goal will be accomplished by monitoring the ambient and baseline noise levels: ambient noise levels before the start of construction during daytime hours (see Table C2-1, Note 2) and baseline noise levels at the start of over-water dredging activities. Both monitoring efforts will occur over a period of approximately three days.

The baseline monitoring location will be positioned at the project perimeter along the shoreline or at a distance of 50 feet from the construction equipment producing the noise, whichever is further. During baseline monitoring, monitoring staff will also document activities in the area that could impact monitoring results, such as regular, on-going activities and other construction occurring in the vicinity.

Since the same type of equipment will be used to both dredge sediment and place clean materials, early noise level monitoring results will represent both types of remedial actions.

2.2.4 Monitoring During Construction

It is anticipated that the baseline monitoring will record no exceedances of noise level criteria caused by the Contractor's dredging equipment. Due to the Work Site being located on the water within the LDW and the limited number of residences along the upper reach, daily noise level monitoring is not proposed. The specifications require the Contractor to comply with all applicable noise regulations.

Noise will be event-driven monitoring if there are multiple noise complaints, and if the Project Representative determines that the complaints are resulting from upper reach remedial actions, rather than from other activities that are not related to the upper reach cleanup. In the event of such monitoring, it will occur at the project perimeter along the shoreline in the general area of complaint. If monitoring indicates that the noise levels are exceeding criteria, mitigation measures will be implemented by the Contractor to bring its operations back into compliance with performance standards, as discussed in Section 2.2.2.

2.3 Light

2.3.1 Potential Impacts and Prevention Measures

It is anticipated that artificial lighting may be required for construction work conducted during the winter season to accommodate construction activities that need to be performed during low or high tides, or to facilitate meeting the construction schedule (i.e., progress of activities within the in-water work window). Lighting may be needed during the following activities:

- For general lighting at the beginning and end of each work day during fall and winter months, as even standard work hours will be outside of the fall/winter daylight periods
- For project vessels to ensure their safe passage during nighttime or early morning transport of materials
- For any extended work hours (e.g., 18- or 24-hour work days) for specific tasks, such as bank excavation, that may be necessary to meet the schedule or to do work at specific tide levels.

Artificial light provides worker and community safety but may present a nuisance to surrounding residences. When work is conducted outside of standard working hours (7:00 a.m. to 7:00 p.m.), light levels will be measured in response to multiple community complaints, and to assess compliance with performance standards for light at construction sites. Acceptable light performance best management practices are identified in the specifications (e.g., the contractor can use light shrouds or barriers to help direct light into the work areas, re-sequence work during the day, reposition lighting equipment to avoid directing light outside of immediate work areas).

The Contractor's construction methods to prevent quality of life impacts from lighting will include the selection and setup of equipment that complies with specifications performance standards. If light levels do create a disturbance for residents or LDW users outside of standard work hours, actions may be taken, in consultation with EPA, to identify the source of the nuisance and mitigate the problem. Specific actions will be selected on a case-by-case basis and will only be used to the extent that they do not impede safe operations. Actions may include:

- Repositioning lights
- Re-sequencing work to avoid work outside of standard work hours in areas more sensitive to light disturbance
- Repositioning equipment, such as material barges or dredging equipment, relative to the lighting source.

2.3.2 Performance Standards

To limit the extent of potential light impacts on the community, project specifications will require the Contractor to comply with light requirements of the Cities of Seattle and Tukwila (SMC Chapter 23.50.046 and TMC Chapter 18.044.050) when working close to residential areas (residential shoreline private property owners and marina live-aboard residents) and commercial/industrial areas. Exterior lighting shall be shielded and directed away from lots in adjacent residential zones, per the SMC.

2.3.3 Monitoring During Construction

Light monitoring will be conducted if multiple community complaints are received when construction activities are taking place outside of standard work hours (7:00 a.m. to 7:00 p.m.), and if the Project Representative determines that the complaints are resulting from upper reach remedial actions, rather than from other activities that are not related to the upper reach cleanup. Light monitoring typically will be conducted using a hand-held light meter. Visual inspections of lighting may be conducted at appropriate locations; these locations will be determined based on community complaints, the location of the construction activity that is the cause of the complaints, and the location(s) of the impacted residents.

3 Monitoring Methods

This section discusses monitoring methods that may be used. The actual means and methods, equipment, and standard operating procedures will be finalized by the IQAT and implemented by the ANL Monitoring Lead and EQAO, as discussed in Section 2.

3.1 Air Quality

3.1.1 Fugitive Dust

Qualitative dust visual monitoring will occur on a daily basis around construction activities that may suspend dust. Monitoring for fugitive dust will be a Contractor responsibility, per the specifications.

3.1.2 Diesel Particulate Matter

Diesel exhaust (EC) samples will be collected and analyzed in accordance with the National Institute for Occupational Safety and Health *Manual of Analytical Methods*, Method 5040 for Diesel Particulate Matter (as EC) (NIOSH 2020). The IQAT may propose an alternative monitoring method (e.g., aethalometer) that produces equivalent measurements of diesel particulate matter. It should be noted that sample collection results will not be real time measurements, as the laboratory will require approximately 10 days or more to analyze the sample(s) following sample collection using NIOSH Method 5040.

3.1.3 Hydrogen Sulfide (H₂S) Monitoring

H₂S levels will be measured using a hand-held monitoring instrument, such as a Jerome® H₂S analyzer or equivalent, and averaged over an 8-hour period in accordance with WAC 173-460-50.

3.2 Noise

Monitoring will be conducted using monitoring instruments, such as a Larson Davis Model 820 or equivalent, integrating sound level meters in protective, weather-resistant cases.

3.3 Light

Light monitoring will be conducted, as needed, by visual inspection to verify that construction lights are properly shielded to direct light away from residences, as required by the SMC.

4 Monitoring Quality Assurance/Quality Control

QA/quality control (QC) will be followed during implementation of this ANLMP to ensure consistent data collection and analysis procedures, and to ensure that data are representative of site conditions. The monitoring QA/QC procedures described herein will be led by the ANL Monitoring Lead and reported to the EQAO, as described in Section 1.2. The ANL Monitoring Lead will be responsible for maintaining communications, maintaining equipment, and reviewing field documentation.

4.1 Documentation

ANL monitoring personnel will record field conditions in a project logbook during monitoring events; document equipment inspection, calibration checks, and operation; and document instrument monitoring frequency, results, and readings. Any exceedances of performance standards and associated control measures will be documented, including the exceedance level, the time of the exceedance, the location measurements were taken, a description and implementation time of the control measure, the time the readings met criteria, and when the Project Representative and EPA were notified.

Equipment calibration and operational checks—along with any instrument problems such as, but not limited to, battery failures—will be recorded in the project logbook. The logbook will document instrument makes and models, serial numbers, and factory calibration data. The most recent factory calibration date will be compared to manufacturer-recommended criteria to ensure that calibration dates are valid. Any maintenance and repair operations required during the project will also be recorded.

Data will be downloaded from data logging instruments (if used) to a personal computer on a weekly basis. This will help minimize any potential loss of data from instrument failures. Monitoring data will then be summarized in the weekly monitoring report.

4.2 Equipment Calibration and Maintenance

Field maintenance and calibration will be performed according to manufacturer specifications prior to instrument use. Each piece of equipment will be carefully inspected and tested to check for any damage, and to ensure it is functioning properly when brought to the site. The operating manuals will specify equipment operating procedures.

4.3 Sample Handling for Diesel Particulate Matter

A chain-of-custody (COC) form will be prepared for each day's samples during air quality monitoring for diesel particulate matter; the form will include the project number, sampling date, sample numbers, sample volumes, analyses requested, and the sampler's signature. Samples and the original

COC form will be shipped to the laboratory for next-day delivery. Copies of the COC form will be kept with the daily field notes.

4.4 QA/QC Samples for Diesel Particulate Matter

Along with the batch of samples submitted to the laboratory for baseline air quality monitoring for diesel particulate matter, one field blank will be submitted for QC purposes.

5 References

- AECOM. 2016. Removal action construction report. Phase 1: Sediment and upland cleanup. Lower Duwamish Waterway Superfund Site, Terminal 117 Early Action Area. AECOM Environment, Seattle, WA.
- Anchor QEA, Windward. 2023. Final (100%) remedial design basis of design report for Lower Duwamish Waterway upper reach. Draft. Submitted to EPA December 2023. Anchor QEA and Windward Environmental LLC, Seattle, WA.
- ATSDR. 2006. Toxicological profile for hydrogen sulfide. Agency for Toxic Substances and Disease Registry, Atlanta, GA.
- EPA. 2014. Record of Decision. Lower Duwamish Waterway Superfund Site. US Environmental Protection Agency.
- EPA. 2021. Proposed explanation of significant differences. September 2021. Lower Duwamish Waterway Superfund site. US Environmental Protection Agency Region 10, Seattle, WA.
- EPA. 2022. Emission standards reference guide for on-road and nonroad vehicles and engines [online]. US Environmental Protection Agency. Updated August 5, 2022. Available from: <https://www.epa.gov/emission-standards-reference-guide>.
- NIOSH. 2020. Manual of Analytical Methods (NMAM). 5th ed., Andrews R, O'Connor PF, eds. National Institute for Occupational Safety and Health.
- NOAA. 2023. Boeing Field - King County International Airport weather station [online]. National Oceanic and Atmospheric Administration. Available from: <https://tgftp.nws.noaa.gov/weather/current/KBFI.html>.

100% Remedial Design Volume II, Part I

Appendix D

Monitoring and Inadvertent Discovery
Plan

100% Remedial Design Volume II, Part I

Appendix E

IQAT Health and Safety Plan

The IQAT Health and Safety Officer will be responsible for preparing its HSP for the CQAP.