



LOWER DUWAMISH WATERWAY UPPER REACH

Cleanup Construction News

LOWER DUWAMISH
WATERWAY GROUP



[Visit our website](#) / [Sitio web](#) / [Trang web](#) /

Cleanup Construction Activities

All construction is done in Sediment Management Areas (SMAs) 2B, 3, 4, 8, and 11B. Dredging of contaminated sediments for Construction Season 1 is done. Placement of clean material is ongoing in SMA 6, the last of the SMAs dredged this season.

Please note that in-water construction activities are tide and weather-dependent. All schedules are subject to change.

The construction schedule continues to follow the tides (high and low). SMA 6 is in shallow water near the shore, and higher tides are needed to float the equipment. The high tides during the week of February 24 occur in the early mornings. The schedule for working on the sheet piles in SMA 9 is also affected by the tides.

Some work this week will be done outside normal hours (7 a.m. to 7 p.m. Monday through Friday and 9 a.m. to 7 p.m. on Saturdays). **The schedule will vary but work may start as early as 2 a.m.** This work includes the movement of barges.

For questions or concerns, you can reach our team at info@ldwg.org or 1-888-561-LDWG (1-888-561-5394). Visit LDWG.org for the most up-to-date information.

Weekly Environmental and Community Report for the week of February 10

You may view the weekly report and other previous weekly reports by clicking the link below.

[Environmental & Community Report](#)

What to expect during the week of February 24

The remaining cleanup activity is finishing the placement of clean material in SMA 6. We will install a replacement tribal fishing pile in this area as soon as possible after backfilling.

We will conduct minor finishing work for the SMA 9 sheet pile wall. This work may be done after normal hours due to the need to conduct the work during low tide.

The final surveys of dredged and backfilled SMAs 2A, C1, and 6 will be evaluated for completeness. See the map of cleanup areas linked below.

What to expect during the week of March 3

We will begin demobilization of the on-water equipment used for sediment cleanup.

At SMA 9 we will use land-based equipment to fill the space between the original and new sheet pile walls with concrete. The concrete placement may extend beyond the normal hours due to the need to conduct the work during low tide.

Construction Season 1 wrap-up activities

In-water cleanup activities will be completed during the week of February 24 after backfilling SMA 6. Demobilization of the on-water equipment will extend into March.

**Map of cleanup
areas**



Two dredges placing backfill in SMA 6 (Photo credit: Geosyntec, week of February 17, 2025).



Backfilling and surveying must be done during high tides and sometimes requires working before sunrise (Photo credit: Geosyntec, week of February 17, 2025).



Visit LDWG website



Send us an email



Visit EPA website

Stay informed during cleanup construction!


Visit our website

Manténgase informado durante toda la actividad de construcción para la limpieza

Sitio web

Cập nhật thông tin trong quá trình thi công để dọn dẹp

Trang web



Give us a call at 1-888-561-5394

LDWG | info@ldwg.org | Seattle, WA 98108 US



Try email marketing for free today!